



Agreement No. CE 2/2025 (EP)
Environmental Team for
Environmental Monitoring and
Audit Works for San Tin
Technopole Phase 1
Development (2025 – 2031) –
Design and Construction

Monthly EM&A Report for November
2025

PREPARED FOR



Civil Engineering and Development
Department

DATE

11 December 2025

REFERENCE

0785165



Agreement No. CE 2/2025 (EP) Environmental Team for Environmental Monitoring and Audit Works for San Tin Technopole Phase 1 Development (2025 – 2031) – Design and Construction

Monthly EM&A Report for November 2025

0785165



Mr Raymond Chow
Consulting Partner

ERM-Hong Kong, Limited
2507, 25/F, One Harbourfront
18 Tak Fung Street
Hung Hom, Kowloon
Hong Kong
T +852 2271 3000

© Copyright 2025 by The ERM International Group Limited and/or its affiliates ('ERM'). All Rights Reserved.
No part of this work may be reproduced or transmitted in any form or by any means, without prior written permission of ERM.



土木工程拓展署
Civil Engineering and
Development Department

San Tin Technopole Phase I Development (2025 - 2031) - Design and Construction

Environmental Certification Sheet for Environmental Permit No. EP-640/2024

Reference Document/~~Plan~~

Document/ Plan to be Certified:	Monthly EM&A Report for November 2025
Date:	11 December 2025

Reference EP Condition

Environmental Permit Condition:	Condition 3.4
The Permit Holder shall submit 1 hard copy and 1 electronic copy of Monthly EM&A Reports for the construction stage of the Project to the Director, within 10 working days after the end of the reporting month. The submissions shall be certified by the ET Leader and verified by the IEC as having complied with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the Monthly EM&A Reports shall be provided upon request by the Director.	

ET Certification

I hereby certify that the above referenced document/~~plan~~ complies with the above referenced condition of EP-640/2024.

Terence Fong
Environmental Team Leader
ERM-Hong Kong, Limited

Date: 12 December 2025



土木工程拓展署
Civil Engineering and
Development Department

San Tin Technopole Phase I Development (2025 - 2031) - Design and Construction

Environmental Certification Sheet for Environmental Permit No. EP-641/2024

Reference Document/~~Plan~~

Document/ Plan to be Certified:	Monthly EM&A Report for November 2025
Date:	11 December 2025

Reference EP Condition

Environmental Permit Condition:	Condition 3.4
The Permit Holder shall submit 1 hard copy and 1 electronic copy of Monthly EM&A Reports for the construction stage of the Project to the Director, within 10 working days after the end of the reporting month. The submissions shall be certified by the ET Leader and verified by the IEC as having complied with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the Monthly EM&A Reports shall be provided upon request by the Director.	

ET Certification

I hereby certify that the above referenced document/~~plan~~ complies with the above referenced condition of EP-641/2024.

Terence Fong
Environmental Team Leader
ERM-Hong Kong, Limited

Date: 12 December 2025

Attn: Mr LAI Cheuk Ho (Project Team Leader (North))

Civil Engineering and Development Department
North Development Office
Unit 2813, Level 28, Tower I, Metroplaza
223 Hing Fong Road,
Kwai Fong,
N.T., Hong Kong

Your Reference

Our Reference

EC/TC/DC/jc/601100653/
L062

Mott MacDonald
3/F Manulife Place
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
mottmac.hk

**Agreement No. CE 1/2025 (EP) Independent Environmental Checker for
Environmental Monitoring and Audit Works for San Tin Technopole
Phase 1 Development (2025 - 2031) – Investigation**

**Verification of Monthly EM&A Report for November 2025 under EP-
640/2024**

12 December 2025

Dear Sir,

We refer to the Monthly EM&A Report for November 2025 that was provided by the Environmental Team via email on 11 December 2025 and certified by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. EP-640/2024.

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Condition 3.4.

Should you have any queries or require any further information, please contact the undersigned at 2828 5967.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Ir Thomas Chan
Independent Environmental Checker
+85228285967

thomas.chan@mottmac.com

Attn: Mr LAI Cheuk Ho (Project Team Leader (North))

Civil Engineering and Development Department
North Development Office
Unit 2813, Level 28, Tower I, Metroplaza
223 Hing Fong Road,
Kwai Fong,
N.T., Hong Kong

Your Reference

Our Reference

EC/TC/DC/jc/601100653/
L063

Mott MacDonald
3/F Manulife Place
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
mottmac.hk

**Agreement No. CE 1/2025 (EP) Independent Environmental Checker for
Environmental Monitoring and Audit Works for San Tin Technopole
Phase 1 Development (2025 - 2031) – Investigation**

**Verification of Monthly EM&A Report for November 2025 under EP-
641/2024**

12 December 2025

Dear Sir,

We refer to the Monthly EM&A Report for November 2025 that was provided by the Environmental Team via email on 11 December 2025 and certified by the Environmental Team Leader appointed under Condition 2.1 of the Environmental Permit No. EP-641/2024.

We would like to inform you that we have no adverse comment on the captioned submission. Therefore, we hereby verify the abovementioned submission in accordance with EP Condition 3.4.

Should you have any queries or require any further information, please contact the undersigned at 2828 5967.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Ir Thomas Chan
Independent Environmental Checker
+85228285967

thomas.chan@mottmac.com

CONTENTS

EXECUTIVE SUMMARY	1
BREACHES OF ACTION AND LIMIT LEVELS FOR AIR QUALITY	1
BREACHES OF ACTION AND LIMIT LEVELS FOR NOISE	1
BREACHES OF ACTION AND LIMIT LEVELS FOR WATER QUALITY	1
ENVIRONMENTAL COMPLAINTS, NON-COMPLIANCE & SUMMONS	2
REPORTING CHANGE	2
KEY ISSUES FOR THE NEXT THREE MONTHS	2
1. INTRODUCTION	3
1.1 BACKGROUND	3
1.2 SCOPE OF THE EM&A REPORT	4
1.3 ORGANISATION STRUCTURE	4
1.4 SUMMARY OF CONSTRUCTION WORKS	5
1.5 SUMMARY OF EM&A PROGRAMME REQUIREMENTS	6
1.6 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENT	8
2. MONITORING RESULTS	9
2.1 AIR QUALITY MONITORING	9
2.1.1 Monitoring Requirements and Equipment	9
2.1.2 Results and Observations	9
2.2 NOISE MONITORING	13
2.2.1 Monitoring Requirements and Equipment	13
2.2.2 Monitoring Schedule for the Reporting Month	14
2.2.3 Results and Observations	14
2.3 WATER QUALITY MONITORING	14
2.3.1 Monitoring Requirements and Equipment	14
2.3.2 Monitoring Schedule for the Reporting Month	17
2.3.3 Results and Observations	17
2.4 EM&A SITE INSPECTION	18
2.5 WASTE MANAGEMENT	19
2.6 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	21
2.7 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS	21
3. FUTURE KEY ISSUES	22
3.1 CONSTRUCTION PROGRAMME FOR THE COMING THREE MONTHS	22
3.2 MONITORING SCHEDULE FOR THE FUTURE 3 MONTHS	23
4. CONCLUSION AND RECOMMENDATIONS	24
ANNEX A PROJECT ORGANISATION	
ANNEX B CONSTRUCTION PROGRAMME	

ANNEX C	ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT
ANNEX D1	CALIBRATION CERTIFICATES (ONSITE SENSORS)
ANNEX D2	CALIBRATION CERTIFICATES (TRANSFER STANDARDS)
ANNEX D3	AIR QUALITY MONITORING RESULTS
ANNEX D4	WIND CONDITIONS
ANNEX D5	EVENT AND ACTION PLAN FOR AIR QUALITY MONITORING
ANNEX E1	CALIBRATION CERTIFICATES (SOUND LEVEL METERS AND ACOUSTIC CALIBRATORS)
ANNEX E2	NOISE MONITORING SCHEDULE DURING REPORTING PERIOD
ANNEX E3	NOISE MONITORING RESULTS
ANNEX E4	EVENT AND ACTION PLAN FOR NOISE MONITORING
ANNEX F1	CALIBRATION CERTIFICATES OF WATER QUALITY MONITORING EQUIPMENT
ANNEX F2	WATER QUALITY MONITORING SCHEDULE DURING REPORTING PERIOD
ANNEX F3	WATER QUALITY MONITORING RESULTS
ANNEX F4	EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING
ANNEX G	WASTE FLOW TABLE
ANNEX H	ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
ANNEX I	TENTATIVE SCHEDULES OF ENVIRONMENTAL MONITORING FOR FUTURE 3 MONTHS
ANNEX J	STATUS OF EP SUBMISSIONS

LIST OF TABLES

TABLE 1.1	SUMMARY OF ENVIRONMENTAL PERMITS UNDER THE PROJECT AND THE RESPECTIVE ACTIVE WORKS CONTRACTS	3
TABLE 1.2	CONTACT INFORMATION OF KEY PERSONNEL	4
TABLE 1.3	MAJOR CONSRUCTION WORKS IN THE REPORTING PERIOD	5
TABLE 1.4	SUMMARY OF STATUS FOR THE ENVIRONMENTAL ASPECTS UNDER THE EM&A MANUAL	6
TABLE 2.1	ACTION AND LIMIT LEVELS FOR AIR QUALITY (DUST)	9
TABLE 2.2	AIR QUALITY MONITORING DETAILS	9
TABLE 2.3	SUMMARY OF 1-HOUR RSP MONITORING RESULTS IN THE REPORTING PERIOD	10
TABLE 2.4	SUMMARY OF 24-HOUR ROLLING AVERAGE RSP MONITORING RESULTS IN THE REPORTING PERIOD	10
TABLE 2.5	SUMMARY OF 24-HOUR ROLLING AVERAGE FSP MONITORING RESULTS IN THE REPORTING PERIOD	11
TABLE 2.6	DETAILS OF EXCEEDANCES RECORDED FOR AIR QUALITY MONITORING	11
TABLE 2.7	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE	13
TABLE 2.8	NOISE MONITORING DETAILS	13
TABLE 2.9	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS IN THE REPORTING PERIOD	14
TABLE 2.10	CALCULATED ACTION AND LIMIT LEVELS FOR WATER QUALITY	15
TABLE 2.11	LOCATIONS OF IMPACT WATER QUALITY MONITORING STATIONS AND MONITORING REQUIREMENTS	16
TABLE 2.12	WATER QUALITY MONITORING EQUIPMENT	17
TABLE 2.13	DETAILS OF EXCEEDANCES RECORDED FOR WATER QUALITY MONITORING	17
TABLE 2.14	KEY OBSERVATIONS IDENTIFIED DURING THE SITE INSPECTION IN THIS REPORTING MONTH	18
TABLE 2.15	QUANTITIES OF WASTE GENERATED IN REPORTING PERIOD	20
TABLE 3.1	MAJOR CONSTRUCTION WORKS IN THE NEXT THREE MONTHS	22

LIST OF FIGURES

FIGURE 1.1	LOCATION OF PROJECT
FIGURE 2.1	LOCATIONS OF AIR QUALITY MONITORING STATIONS
FIGURE 2.2	LOCATIONS OF NOISE MONTIORING STATIONS
FIGURE 2.3	LOCATIONS OF WATER QUALITY MONITORING STATIONS

EXECUTIVE SUMMARY

This is the Monthly Environmental Monitoring and Audit (EM&A) Report presenting the EM&A works during the period of November 2025 for the San Tin Technopole Phase 1 Development (the Project) in accordance with the EM&A Manual. Two (2) works contracts, Package 1 Contract 1 (ND/2024/09) and Package 2 Contract 1 (ND/2024/10), are active in this reporting period.

- The construction of ND/2024/09 commenced on 29 September 2025; and
- The construction of ND/2024/10 commenced on 18 September 2025.

A summary of EM&A activities conducted in the reporting period is listed below:

Air Quality Monitoring

Continuous impact monitoring

Noise Monitoring

- | | |
|--------------|------------|
| • ND/2024/09 | 4 sessions |
| • ND/2024/10 | 4 sessions |

Water Quality Monitoring

- | | |
|--------------|-------------|
| • ND/2024/09 | 13 sessions |
| • ND/2024/10 | 13 sessions |

Environmental Site Inspection

- | | |
|--------------|------------|
| • ND/2024/09 | 4 sessions |
| • ND/2024/10 | 4 sessions |

Environmental site audits, including weekly site inspections of construction works by representatives from ET, Engineer and Contractor; and joint site inspection with Independent Environmental Checker (IEC) were conducted during the reporting period. Based on the audit results and the observation for the reporting period, environmental pollution control and mitigation measures for the Project were properly implemented.

BREACHES OF ACTION AND LIMIT LEVELS FOR AIR QUALITY

Fourteen (14) Action Level exceedances were recorded for impact air quality monitoring in the reporting period. Relevant investigation and follow-up action were conducted according to the EM&A programme. No Project-related exceedance was recorded after investigation.

BREACHES OF ACTION AND LIMIT LEVELS FOR NOISE

No exceedance of Action and Limit Levels was recorded for impact noise monitoring in the reporting period.

BREACHES OF ACTION AND LIMIT LEVELS FOR WATER QUALITY

Three (3) Limit Level and one (1) Action Level exceedances were recorded for impact water quality monitoring in the reporting period. Relevant investigations and follow-up actions were conducted according to the EM&A programme. No Project-related exceedance was recorded after investigation.

ENVIRONMENTAL COMPLAINTS, NON-COMPLIANCE & SUMMONS

There was no environmental complaint, notification of summons or prosecution recorded in the reporting period.

REPORTING CHANGE

There was no reporting change in the reporting period.

KEY ISSUES FOR THE NEXT THREE MONTHS

Potential environmental impacts arising from the upcoming construction activities in the next three months are mainly associated with dust emission, noise from plant operation, handling and storage of C&D materials generated from construction activities, efficiency of wastewater and drainage management and tree protection. The ET will keep track on the construction works to confirm compliance with environmental requirements and the proper implementation of all necessary mitigation measures.

1. INTRODUCTION

1.1 BACKGROUND

San Tin Technopole Phase 1 Development (“the Project”) mainly covers innovation & technology (I&T) land parcels to the north of San Tin Highway/Fanling Highway, some residential land to the south and the key infrastructure areas with road connections. The construction of the Project will be delivered under various works contracts and its scope of works comprises the following elements:

- Site formation of land for innovation and technology development, housing, community, commercial and other developments;
- Engineering infrastructure works including but not limited to roadworks, drainage, sewerage, waterworks, pumping stations, fresh water and flushing water service reservoirs, Common Utility Tunnel (CUT) and other associated buildings / structures / E&M systems for the Project; and
- Landscaping works;

The Environmental Impact Assessment (EIA) Report for the San Tin/Lok Ma Chau Development Node (STLMC DN) (Register No. AEIAR-261/2024) was approved on 17 May 2024. Two (2) works contracts, ND/2024/09 and ND/2024/10, are active in this reporting period. The construction of ND/2024/09 commenced on 29 September 2025, and the construction of ND/2024/10 commenced on 18 September 2025. The location of the Project, including the associated works areas of each active works contract is shown in **Figure 1.1**. The relevant Environmental Permits (EPs) under the Project and the respective works contracts are summarized in **Table 1.1**.

TABLE 1.1 SUMMARY OF ENVIRONMENTAL PERMITS UNDER THE PROJECT AND THE RESPECTIVE ACTIVE WORKS CONTRACTS

EP	Designated Project	Work Contracts	
		ND/2024/09	ND/2024/10
EP-640/2024	San Tin / Lok Ma Chau Water Reclamation Plant	✓	
EP-641/2024	San Tin / Lok Ma Chau Effluent Polishing Plant	✓	
EP-664/2025	Revitalisation of San Tin Eastern Main Drainage Channel		
EP-665/2025	Recreational Development (“Open Space”) along San Tin Western Main Drainage Channel and at Mai Po Lung Village within Deep Bay Buffer Zone 2		
EP-666/2025	New Primary Distributor Road (Road P1) and District Distributor Roads (Roads D1, D2, D3, D4, D5 and D6) for San Tin / Lok Ma Chau Development Node		

ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the Project in accordance with the requirements specified in the Environmental Permit(s), the Environmental Monitoring and Audit (EM&A) Manual, the EIA Report of the STLMC DN project and other relevant statutory requirements.

1.2 SCOPE OF THE EM&A REPORT

This is the Monthly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period of November 2025.

1.3 ORGANISATION STRUCTURE

The organisation structure of the Project is shown in **Annex A**. The key personnel contact names and details are summarised in **Table 1.2** below.

TABLE 1.2 CONTACT INFORMATION OF KEY PERSONNEL

Party	Position	Name	Telephone
Environmental Team (ET) (ERM-Hong Kong, Limited) ^(a)	ET Leader	Terence Fong	2271 3156
	ET Leader Representative (EP-640/2024)	Harris Wong	2271 3182
	ET Leader Representative (EP-640/2024)	Manson Yeung	2271 3012
	ET Leader Representative (EP-641/2024)	Harmony Chuh	2271 3273
	ET Leader Representative (EP-641/2024)	Pako Yu	2271 3027
Independent Environmental Checker (IEC) (Mott MacDonald Hong Kong Limited)	IEC	Thomas Chan	2828 5967
	IEC Representative (EP-640/2024)	Sunny Chan	2828 5962
	IEC Representative (EP-641/2024)	Jay Chua	2828 5710
Contract No. ND/2024/09			
Civil Engineering and Development Department	Senior Engineer	Vicky W.K. Yuen	3426 2590
	Engineer	Stanley C.Y. Hung	3152 3564
Engineer's Representative (ER) (AECOM - Halcrow Joint Venture)	Chief Resident Engineer	Albert Yu	8493 0329
	Senior Resident Engineer	Timonhony Chan	8494 6981
	Senior Resident Engineer	Tony Chan	8491 4870
Contractor (CR15G - Tung Lee Joint Venture)	Construction Manager	K. K. Yuen	9498 1213
	Site Agent	Wilson Chan	9656 8865
	Sub Agent	Paul So	5989 0614
	Environmental Officer	Frank Liu	6900 3526

	Environmental Supervisor	Johnny Kam	6178 4786
Contract No. ND/2024/10			
Civil Engineering and Development Department	Senior Engineer	Albert S. Lam	3547 1635
	Engineer	Patrick P.L. Wan	3152 3472
Engineer's Representative (ER) (Arup - Binnies Joint Venture)	Senior Resident Engineer	Raymond Cheung	2908 4924
Contractor (Kuly Construction & Engineering Company Limited)	Senior Project Manager	Ma Kin Man	9552 1734
	Site Agent	Tang Wing Kai	9300 7037
	Environmental Officer	Brenda Yiu	9346 3966

Note(s):

- (a) CEDD proposed to EPD to update the ET Leader Representative for EP-640/2024 and EP-641/2024 on 28 November 2025. Mr. Harris Wong and Mr Harmony Chuh would be replaced by Mr. Manson Yueng and Mr. Pako Yu, respectively.

1.4 SUMMARY OF CONSTRUCTION WORKS

As informed by the Contractor, details of the major construction works carried out in this reporting period are listed in **Table 1.3**. The construction programme is shown in **Annex B**.

TABLE 1.3 MAJOR CONSRUCTION WORKS IN THE REPORTING PERIOD

Construction Works Undertaken	Key Issues	Key Mitigation Measures
Contract No. ND/2024/09		
<ul style="list-style-type: none"> Topographic Survey Ground Investigation Work Wetland Enhancement Works Tree Felling Demolition Works Site Formation Works Trial pit excavation 	<ul style="list-style-type: none"> Dust emission Handling and storage of construction and demolition (C&D) materials Noise from use of Powered Mechanical Equipment (PME) Emission of dark smoke from PMEs Proper discharge of wastewater Prevention and proper discharge of surface runoff Tree protection 	<ul style="list-style-type: none"> Good site practices Regular water spraying on stockpiles Provide tarpaulin sheets coverage on stockpiles and reuse of C&D materials as far as practicable Use of QPME and noise barrier/acoustic mat/enclosure Regular maintenance of PMEs Implementation of wastewater and drainage management Retain and protect all existing trees and vegetation within the study area which are not directly affected by the works

Contract No. ND/2024/10		
<ul style="list-style-type: none"> • Ground Investigation Work • Construction for Box Culvert • Tree Felling 	<ul style="list-style-type: none"> • Dust emission • Handling and storage of C&D materials • Noise from use of PME • Emission of dark smoke from PMEs • Proper discharge of wastewater • Prevention and proper discharge of surface runoff • Tree protection 	<ul style="list-style-type: none"> • Good site practices • Regular water spraying on stockpiles • Provide tarpaulin sheets coverage on stockpiles and reuse of C&D materials as far as practicable • Use of Quality Powered Mechanical Equipment (QPME) and noise barrier/acoustic mat/enclosure • Regular maintenance of PMEs • Implementation of wastewater and drainage management • Retain and protect all existing trees and vegetation within the study area which are not directly affected by the works

1.5 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects is presented in **Table 1.4**. The EM&A programme requirements remained unchanged during the reporting period.

TABLE 1.4 SUMMARY OF STATUS FOR THE ENVIRONMENTAL ASPECTS UNDER THE EM&A MANUAL

Parameters	Status
Air Quality	
Impact Monitoring	On-going for Contract Nos. ND/2024/09 and ND/2024/10, monitoring conducted continuously
Noise	
Baseline Monitoring	The results of baseline noise monitoring for Contract Nos. ND/2024/09 and ND/2024/10 were reported in Baseline Monitoring Report and submitted to EPD under the EM&A Manual Section 16.3 and EP Condition 3.3.
Impact Monitoring	On-going for Contract Nos. ND/2024/09 and ND/2024/10, monitoring conducted once per week
Water Quality	

Baseline Monitoring	The results of baseline water quality monitoring for Contract Nos. ND/2024/09 and ND/2024/10 were reported in Baseline Monitoring Report and submitted to EPD under the EM&A Manual Section 16.3 and EP Condition 3.3.
Impact Monitoring	On-going for Contract Nos. ND/2024/09 and ND/2024/10, monitoring conducted 3 days per week
Waste Management	
Waste Monitoring	On-going
Land Contamination	
Contamination Assessment Plan (CAP), Remediation Action Plan (RAP) and Remediation Report (RR)	On-going
Ecology	
Wetland Compensation Monitoring (Monitoring on Construction Phase Disturbance)	The 12-month baseline monitoring was completed under NDO 08/2024. To be conducted when construction activities occur within 400m from the contiguous pond / wetland habitats on the northern portion of the Project area.
Wetland Compensation Monitoring (Monitoring on Wetland Enhancement)	The 12-month baseline monitoring was completed under NDO 08/2024. To be conducted at certain milestones between the commencement of pond filling and the full operation of San Tin Technopole.
Night Roost Monitoring	Pre-construction Night Roost Survey commenced in September 2025 and on-going at the original roosting sites until commencement of tree felling works, a standalone report for the survey will be prepared.
Egret Monitoring	To be conducted monthly during breeding season (between March and early September).
Flight Corridor Monitoring	To be conducted when construction activities occur within this flight corridor.
Woodland Compensation Monitoring	To be conducted after completion of compensatory planting.
Post-transplantation / Post-seedling Planting Monitoring of Flora Species of Conservation Importance	To be conducted after the transplantation / seedling planting.
Post-translocation Monitoring of Fauna Species of Conservation Importance	To be conducted after the translocation.

Pre-construction Site Check and Nest Control	To be conducted in breeding season (March to July). The associated nest control measures to be conducted in non-breeding season (August to February) after pre-construction survey.
Pre-construction Site Check for Eurasian Otter	To be conducted prior to the commencement of construction activities.
Wildlife Corridor Monitoring	To be conducted upon establishment of the wildlife corridors.
Site Environmental Audit	
Regular Site Inspection	On-going
Environmental Log Book	On-going

Taking into account the construction works, impact monitoring of air quality, noise, water quality and waste management were carried out in the reporting period. The monitoring schedule of noise and water quality are provided in **Annex E2** and **Annex F2** respectively.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. The relevant EP submissions are listed in **Annex J**.

1.6 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENT

The environmental licenses and permits, including EP, discharge license under Water Pollution Control Ordinance, registration as chemical waste producer, construction noise permit and specified processes license, which were valid in the reporting period are presented in **Annex C**. No non-compliance with environmental statutory requirements was recorded.

2. MONITORING RESULTS

2.1 AIR QUALITY MONITORING

2.1.1 MONITORING REQUIREMENTS AND EQUIPMENT

According to the EM&A Manual of the Project, impact air quality monitoring in terms of 1-hour average Respirable Suspended Particulate (RSP), 24-hour rolling average RSP and 24-hour rolling average Fine Suspended Particulate (FSP) concentrations, was conducted continuously with air sensors. The results of these monitoring parameters are compared with the corresponding Action and Limit levels listed in **Table 2.1**.

TABLE 2.1 ACTION AND LIMIT LEVELS FOR AIR QUALITY (DUST)

Parameter	Action Level	Limit Level
1-hour RSP	150 µg/m ³	Not applicable
24-hour RSP (rolling average)	Not applicable	100 µg/m ³
24-hour FSP (rolling average)	Not applicable	50 µg/m ³

The monitoring locations and air sensors used in the continuous impact air quality monitoring are summarised in **Table 2.2** and illustrated in **Figure 2.1**. Copies of the calibration certificates for the onsite air sensors at the monitoring stations and the transfer standards are presented in **Annex D1** and **Annex D2** respectively.

TABLE 2.2 AIR QUALITY MONITORING DETAILS

Monitoring Station	Relevancy to Works Contract	Location	Equipment
M03	ND/2024/10	Pun Uk Tsuen	MAS-Dust (S/N: dev9204Z250700007)
M04	ND/2024/10	Chau Tau Tsuen	MAS-Dust (S/N: dev9204Z250700006)
M06	ND/2024/09	Mai Po San Tsuen	MAS-Dust (S/N: dev9204Z250800014)
M09	ND/2024/10	Wing Ping Tsuen	MAS-Dust (S/N: dev9204Z250700005)
M11	ND/2024/09	Shek Wui Wai	MAS-Dust (S/N: dev9204Z250800013)
M13	ND/2024/09	Rolling Hills (rooftop area)	MAS-Dust (S/N: dev9204Z250800016)
M14	ND/2024/09	Rolling Hills (outside of Rolling Hills)	MAS-Dust (S/N: dev9204Z250800015)
M15a ^(a)	ND/2024/09	The STEP	MAS-Dust (S/N: dev9204Z250900019)

(a) The permission from the property management office of M15a – The STEP has been granted in October 2025. The air quality monitoring at M15a commenced on 18 October 2025.

2.1.2 RESULTS AND OBSERVATIONS

The monitoring data and the graphical presentation for 1-hour RSP, 24-hour rolling average RSP and 24-hour rolling average FSP concentrations are summarised in **Table 2.3** to

. Major dust sources in the reporting period included haul road traffic and earth moving construction activities associated with the site formation works and tree felling works. The monitoring data and the graphical presentation are provided in **Annex D3**. Wind data during the reporting period extracted from the Hong Kong Observatory (HKO)'s weather station at Wetland Park are presented in **Annex D4**.

TABLE 2.3 SUMMARY OF 1-HOUR RSP MONITORING RESULTS IN THE REPORTING PERIOD

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
M03	20.0	3.9 - 44.5	150	Not applicable
M04	25.4	5.8 - 50.3	150	Not applicable
M06	37.7	6.1 - 382.7	150	Not applicable
M09	25.4	7.1 - 61.2	150	Not applicable
M11	37.9	7.9 - 331.7	150	Not applicable
M13	35.3	6.6 - 188.6	150	Not applicable
M14	27.7	6.1 - 122.1	150	Not applicable
M15a	38.3	7.0 - 205.3	150	Not applicable

TABLE 2.4 SUMMARY OF 24-HOUR ROLLING AVERAGE RSP MONITORING RESULTS IN THE REPORTING PERIOD

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
M03	20.0	8.1 - 33.8	Not applicable	100
M04	25.4	12.5 - 35.1	Not applicable	100
M06	37.6	15.9 - 99.8	Not applicable	100
M09	25.3	11.2 - 41.1	Not applicable	100
M11	37.7	19.2 - 89.4	Not applicable	100
M13	35.2	17.1 - 79.3	Not applicable	100
M14	27.6	14.4 - 58.7	Not applicable	100
M15a	38.1	18.4 - 89.7	Not applicable	100

TABLE 2.5 SUMMARY OF 24-HOUR ROLLING AVERAGE FSP MONITORING RESULTS IN THE REPORTING PERIOD

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
M03	10.8	4.6 - 17.2	Not applicable	50
M04	13.0	5.9 - 21.2	Not applicable	50
M06	12.8	5.7 - 39.5	Not applicable	50
M09	11.8	5.3 - 19.1	Not applicable	50
M11	15.2	6.1 - 43.4	Not applicable	50
M13	11.9	5.5 - 30.1	Not applicable	50
M14	11.4	5.2 - 26.1	Not applicable	50
M15a	14.8	5.9 - 36.5	Not applicable	50

Fourteen (14) Action Level exceedances were recorded for impact air quality monitoring in the reporting period. Investigation on the exceedances were conducted and summarised in Table 2.6 below. No Project-related exceedance was recorded after investigation. No further action is therefore required to be undertaken in accordance with the Event and Action Plan presented in **Annex D5**.

TABLE 2.6 DETAILS OF EXCEEDANCES RECORDED FOR AIR QUALITY MONITORING

Date	Monitoring Station	Parameter	Exceedance Level	No. of exceedance(s)	Time period	Remarks
26 November 2025	M06	1-hour RSP	AL	4	19:00-19:59 21:00-21:59 22:00-22:59 23:00-23:59	The exceedance was unlikely caused by the construction of the Project as mitigation measures for air quality were implemented properly during the monitoring period and no construction activity was carried out during 19:00 to 00:30 (the next day), only tree felling works under ND/2024/09 was carried out during 00:30 to 05:30 on San Tin Highway.
	M11			3	21:00-21:59 22:00-22:59 23:00-23:59	
	M13			3	19:00-19:59 21:00-21:59 23:00-23:59	
	M15a			2	19:00-19:59 22:00-22:59	
27 November 2025	M06	1-hour RSP	AL	1	00:00-00:59	
	M15a			1	00:00-00:59	

2.2 NOISE MONITORING

2.2.1 MONITORING REQUIREMENTS AND EQUIPMENT

According to the EM&A Manual of the Project, noise impact monitoring was conducted once per week during the construction phase of the Project. The Action and Limit Levels for construction noise of the Project are provided in **Table 2.7** below.

TABLE 2.7 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) ^{(a),(b)}

Note:

(a) If works are to be carried out during restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

(b) 70 dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

Noise monitoring was performed using sound level meter at the designated monitoring stations provided in **Table 2.8** and **Figure 2.2**, in accordance with the requirements stipulated in the EM&A Manual. Acoustic calibrator was deployed to check the sound level meters at a known sound pressure level. Details of the deployed equipment are provided in **Table 2.8**. Copies of the calibration certificates for the equipment are presented in **Annex E1**.

TABLE 2.8 NOISE MONITORING DETAILS

Monitoring Station	Relevancy to Works Contract	Location	Parameter and Frequency	Monitoring Dates	Equipment	Type of Measurement
CM1	ND/2024/09	69 Mai Po San Tsuen	30-minute measurement between 0700 and 1900 on normal weekdays (Monday to Saturday) Once per week for 30 mins during the construction period of the relevant works contracts of the Project	4, 11 18 and 25 November 2025	Sound Level Meter: Rion NL-52 (S/N: 00331806) Sound Level Meter: Rion NL-52 (S/N: 00542913) Sound Level Meter: Rion NL-52 (S/N: 01010406)	Free field
CM3	ND/2024/09	Scenic Heights Block B2				Free field
CM4	ND/2024/09	30 Rolling Hills Phase II				Façade
CM9	ND/2024/10	285B Wing Ping Tsuen		3, 10, 17 and 24 November 2025	Acoustic Calibrator: Larson Davis CAL200 (S/N: 11333)	Free field
CM10	ND/2024/10	291 Chau Tau Tsuen				Free field
CM11	ND/2024/10	218 Chau Tau Tsuen				Free field

2.2.2 MONITORING SCHEDULE FOR THE REPORTING MONTH

The schedule for noise monitoring during the reporting period is provided in **Annex E2**.

2.2.3 RESULTS AND OBSERVATIONS

Results for noise monitoring are summarised in **Table 2.9**. Major noise sources during the noise monitoring included noise from use of Powered Mechanical Equipment (PME) due to pile wall construction, tree felling, demolition and site formation works. The monitoring data and the graphical presentation are provided in **Annex E3**.

TABLE 2.9 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS IN THE REPORTING PERIOD

Monitoring Station	Average, dB(A), L _{eq} (30 min) (b)	Range, dB(A), L _{eq} (30 min)	Limit Level, dB(A), L _{eq} (30 min)
CM1 ^(a)	69.7	68.7 - 70.5	75
CM3 ^(a)	53.2	51.0 - 54.4	75
CM4	50.7	48.9 - 52.3	75
CM9 ^(a)	65.4	64.2 - 66.8	75
CM10 ^(a)	56.5	55.3 - 58.3	75
CM11 ^(a)	51.9	49.7 - 53.2	75

Note(s):

(a) A correction of +3 dB(A) was made to the free field measurements.

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting period. No action was thus required to be undertaken in accordance with the Event and Action Plan presented in **Annex E4**.

2.3 WATER QUALITY MONITORING

2.3.1 MONITORING REQUIREMENTS AND EQUIPMENT

Water quality impact monitoring was carried out to ensure that any deterioration of water quality was detected, and that timely action was taken to rectify the situation if the deterioration of water quality is caused by the Project. Impact water quality monitoring was undertaken three days per week during the reporting period in accordance with the EM&A Manual. Each water quality impact monitoring was scheduled such that the interval between two water quality impact monitoring was more than 36 hours to record representative water quality data throughout the week.

Two (2) replicate in-situ measurements and samples were collected at each monitored water depth of each designated monitoring stations. Dissolved Oxygen (DO), pH value, salinity, temperature and turbidity were measured in-situ whereas the level of suspended solids (SS) were determined by SGS Hong Kong Limited which is a HOKLAS accredited laboratory.

The calculated Action and Limit Levels of water quality monitoring with reference to the Baseline Water Quality Monitoring Report are provided in **Table 2.10**.

TABLE 2.10 CALCULATED ACTION AND LIMIT LEVELS FOR WATER QUALITY

Parameter	Action Level	Limit Level
San Tin Eastern Main Drainage Channel (STEMDC) - Station D1'		
DO in mg/L ^(a)	1.2 mg/L	1.2 mg/L
SS in mg/L ^{(b), (c)}	105 mg/L, or 120% of upstream control station's (U1a) SS recorded on the same day	113 mg/L, or 130% of upstream control station's (U1a) SS recorded on the same day
Turbidity in NTU ^{(b), (c)}	97 NTU, or 120% of upstream control station's (U1a) turbidity recorded on the same day	102 NTU, or 130% of upstream control station's (U1a) turbidity recorded on the same day
San Tin Western Main Drainage Channel (STWMDC) - Stations D2a, D2b', D2c and D2d		
DO in mg/L ^(a)	1.3 mg/L	1.1 mg/L
SS in mg/L ^{(b), 3}	38 mg/L, or 120% of upstream control stations' (U2a and U2b) SS recorded on the same day	46 mg/L, or 130% of upstream control stations' (U2a and U2b) SS recorded on the same day
Turbidity in NTU ^{(b), (c)}	42 NTU, or 120% of upstream control stations' (U2a and U2b) turbidity recorded on the same day	52 NTU, or 130% of upstream control stations' (U2a and U2b) turbidity recorded on the same day
Small Watercourses along Sam Tam Road - Station D7		
DO in mg/L ^(a)	0.6 mg/L	0.6 mg/L
SS in mg/L ^(b)	5 mg/L	5 mg/L
Turbidity in NTU ^(b)	11 NTU	12 NTU
Small Watercourses near Mai Po Village - Station D8		
DO in mg/L ^(a)	1.4 mg/L	1.2 mg/L
SS in mg/L ^(b)	7 mg/L	8 mg/L
Turbidity in NTU ^(b)	12 NTU	13 NTU

Note(s):

- (a) For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- (b) For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits
- (c) For clarity, the exceedance of Action / Limit Levels for SS and turbidity is considered to occur when both the baseline percentile criteria (based on 95%-ile / 99%-ile of collected baseline data) and control station criteria (based on 120% / 130% of control station data collected on the same day during impact monitoring) are exceeded. In case more than one upstream control station is involved, the higher number would be considered as the control criteria. Exceeding either the baseline percentile criteria or control station criteria alone does not constitute the exceedance of the corresponding Action / Limit Levels.

The locations of the monitoring stations under works contracts ND/2024/09 and ND/2024/10 are shown in **Figure 2.3** and **Table 2.11**. Subjected to the safety concern arise from the unleashed dog for the access path to U1a, another location of water quality monitoring (U1a') was selected downstream from U1a. U1a' is located along the same water stream of U1a and

same water body as the impact monitoring station, and outside the area of influence of the works under the Project. Water quality monitoring was carried out at U1a' on 26 and 28 November 2025.

TABLE 2.11 LOCATIONS OF IMPACT WATER QUALITY MONITORING STATIONS AND MONITORING REQUIREMENTS

Monitoring Station	Relevancy to Works Contract	Coordinates		Description	Parameters and Frequency	Monitoring Dates
		Easting	Northing			
U1a	ND/2024/10	826721	838781	Upstream Station	In-situ measurements • DO (mg/L) • DO Saturation (%) • Salinity • Temperature (°C) • pH • Turbidity (NTU)	1, 3, 5, 7, 10, 12, 14, 17, 19, 21, 24, 26 and 28 November 2025 (U1a' replaced U1a on 26 and 28 November 2025)
U1a' (a)	ND/2024/10	826821	838974	Upstream Station		
U1b' (a)	ND/2024/10	827146	840550	Upstream Station (Alternative Monitoring location of U1b)		
G1a	ND/2024/10	826686	839212	Gradient Station		
G1b	ND/2024/10	826472	839908	Gradient Station	Laboratory measurements • SS (mg/L) 3 days per week during the construction period of the relevant works contracts of the Project.	1, 4, 6, 8, 10, 12, 14, 17, 19, 21, 24, 26 and 28 November 2025
G1c	ND/2024/10	826339	840303	Gradient Station		
G1d	ND/2024/10	826316	840657	Gradient Station		
D1' (b)	ND/2024/10	825363	841421	Impact Station		
U2a	ND/2024/09	826181	838334	Upstream Station		
U2b' (b)	ND/2024/09	825517	838767	Upstream Station (Alternative Monitoring location of U2b)		
G2	ND/2024/09	825588	839518	Gradient Station		
D2a	ND/2024/09	825200	839396	Impact Station		
D2b' (b)	ND/2024/09	824726	840168	Impact Station (Alternative Monitoring location of D2b)		
D2c	ND/2024/09	824846	840373	Impact Station		
D2d	ND/2024/09	825239	839846	Impact Station		
D7	ND/2024/09	824254	838831	Impact Station		

Monitoring Station	Relevancy to Works Contract	Coordinates		Description	Parameters and Frequency	Monitoring Dates
		Easting	Northing			
D8	ND/2024/09	824188	839310	Impact Station		

Note(s):

- (a) Alternative water quality monitoring station U1a' is used as fall-back option in case sampling at original monitoring station of U1a as per EM&A Manual is not practical due to safety condition.
Alternative water quality monitoring station U1b' is used as fall-back option in case sampling at original monitoring station of U1b as per EM&A Manual is not practical due to low flow condition.
- (b) Alternative water quality monitoring stations D1', D2b' and U2b' have been adopted as replacements of the original stations D1, D2b and U2b as per EM&A Manual due to access limitations.

The equipment used in the impact water quality monitoring work is summarised in **Table 2.12** below. Copies of the calibration certificates are attached in **Annex F1**.

TABLE 2.12 WATER QUALITY MONITORING EQUIPMENT

Parameters (Unit)	Equipment
In-situ Measurement	
Dissolved Oxygen (mg/L and % of saturation)	HORIBA U-50 Series U53 (S/N: FXMONLLF)
Salinity (ppt)	
Temperature (°C)	
pH	
Turbidity (NTU)	
Current Velocity (m/s)	雲境天合 LS300-B
Laboratory Analysis	
Suspended Solids (SS) (mg/L)	Sample Container: 1L Clear Plastic Bottle

2.3.2 MONITORING SCHEDULE FOR THE REPORTING MONTH

The schedule for water quality monitoring during the reporting period is provided in **Annex F2**.

2.3.3 RESULTS AND OBSERVATIONS

A total of twenty-six (26) monitoring events for impact water quality monitoring were conducted at all designated monitoring stations in the reporting period. Impact water quality monitoring results and graphical presentations are provided in **Annex F3**.

One (1) Action Level and three (3) Limit Level and exceedances were recorded for impact water quality monitoring in the reporting period. Investigations on the Limit Level exceedances were conducted and summarised in **Table 2.13** below.

TABLE 2.13 DETAILS OF EXCEEDANCES RECORDED FOR WATER QUALITY MONITORING

Date	Monitoring Station	Parameter	Exceedance Level	Remarks
1 November 2025	D8	Turbidity	Limit Level	The exceedances were unlikely caused by the construction of the

8 November 2025	D7	SS	Limit Level	Project as no construction activities that cause potential water quality impact were carried out near monitoring stations.
17 November 2025	D2b'	Turbidity	Limit Level	
	D2d	Turbidity	Action Level	

No Project-related exceedances were recorded after investigation. No further action is therefore required to be undertaken in accordance with the Event and Action Plan presented in **Annex F4**.

2.4 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, water quality, waste management, landscape and visual impacts under the Project. In the reporting period, four (4) site inspections were carried out on 4, 11, 19 and 24 November 2025 for ND/2024/09, and four (4) site inspections were carried out on 5, 12, 18 and 26 November 2025 for ND/2024/10.

Key observations during the site inspections are summarized in **Table 2.14**.

EPD conducted site inspection on 04 November 2025 for discharge license.

TABLE 2.14 KEY OBSERVATIONS IDENTIFIED DURING THE SITE INSPECTION IN THIS REPORTING MONTH

Inspection Date	Environmental Observations	Follow-up Status
ND/2024/09		
4 November 2025	<ul style="list-style-type: none"> Provide mitigation to the discharge point to prevent untreated surface runoff flowing to discharge point directly 	<ul style="list-style-type: none"> Mitigation measure has been provided to the discharge point to prevent untreated surface runoff flowing to discharge point directly.
11 November 2025	<ul style="list-style-type: none"> No particular observation. 	<ul style="list-style-type: none"> N/A
19 November 2025	<ul style="list-style-type: none"> A copy of EP shall be displayed at the site entrance 	<ul style="list-style-type: none"> The Relevant EP has been displayed at the site entrance
24 November 2025	<ul style="list-style-type: none"> No particular observation. 	<ul style="list-style-type: none"> N/A
ND/2024/10		
5 November 2025	<ul style="list-style-type: none"> No particular observation. 	<ul style="list-style-type: none"> N/A
12 November 2025	<ul style="list-style-type: none"> No particular observation. 	<ul style="list-style-type: none"> N/A
18 November 2025	<ul style="list-style-type: none"> Drip tray shall be provided for chemical container. Chemical waste container shall be locked & label properly. 	<ul style="list-style-type: none"> Drip tray was provided for the chemical container Chemical waste container was locked & label properly.
26 November 2025	<ul style="list-style-type: none"> No particular observation. 	<ul style="list-style-type: none"> N/A

Inspection Date	Environmental Observations	Follow-up Status
	<ul style="list-style-type: none"> The contractor was reminded to collect & treat the wastewater generated from wheel washing prior discharge 	

2.5 WASTE MANAGEMENT

Waste generated from the Works Contracts of the Project include inert construction and demolition (C&D) materials and non-inert C&D wastes. Sorting of C&D materials was carried out on site. Sufficient numbers of receptacles were available for general refuse collection and sorting.

Reference has been made to the waste flow tables prepared by the Contractors. The quantities of different types of waste are summarised in **Table 2.15**. Details of cumulative waste management data are presented as a waste flow table in **Annex G**.

TABLE 2.15 QUANTITIES OF WASTE GENERATED IN REPORTING PERIOD

Month	Contract No.	Inert C&D Materials ^(a) (^(b) m ³)	Imported Fill ^(c) (m ³)	Inert Construction Waste Reused ^(d) (m ³)	Non-inert Construction Waste ^(e) (tonnes)	Recyclable Materials ^(f) (tonnes)	Chemical Waste (tonnes)
November 2025	ND/2024/09	32.02	0.00	0.00	470.56	0.00	0.00
	ND/2024/10	151.79	0.00	0.00	217.55	0.00	0.00
	Sub-total	183.81	0.00	0.00	688.11	0.00	0.00

Note:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.

(b) The conversion factor for inert C&D Materials is 2.4 tonnes/m³.

(c) Imported materials from any source outside of the Project.

(d) Reuse of inert construction waste generated under the Project.

(e) Non-inert construction wastes include general refuse disposed at landfill.

(f) Recyclable materials include metals, paper, cardboard, plastics and others.

2.6 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in **Annex H**. The necessary mitigation measures were implemented properly for the Project.

2.7 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There was no notification of summons or prosecution recorded in the reporting period.

3. FUTURE KEY ISSUES

3.1 CONSTRUCTION PROGRAMME FOR THE COMING THREE MONTHS

Works to be undertaken in the next three months are summarised in **Table 3.1** below, together with key issues and the key mitigation measures.

TABLE 3.1 MAJOR CONSTRUCTION WORKS IN THE NEXT THREE MONTHS

Construction Works to be Undertaken	Key Issues	Key Mitigation Measures
Contract No. ND/2024/09		
<ul style="list-style-type: none"> • Topographic Survey • Ground Investigation Work • Wetland Enhancement Works • Soldier Pile Wall Construction • Tree Felling • Demolition Works • Site Formation Works • Trench excavation 	<ul style="list-style-type: none"> • Dust emission • Handling and storage of C&D materials • Noise from use of PME • Emission of dark smoke from PMEs • Proper discharge of wastewater • Prevention and proper discharge of surface runoff • Tree protection 	<ul style="list-style-type: none"> • Good site practices • Regular water spraying on stockpiles • Provide tarpaulin sheets coverage on stockpiles and reuse of C&D materials as far as practicable • Use of QPME and noise barrier/acoustic mat/enclosure • Regular maintenance of PMEs • Implementation of wastewater and drainage management • Retain and protect all existing trees and vegetation within the study area which are not directly affected by the works
Contract No. ND/2024/10		
<ul style="list-style-type: none"> • Ground Investigation Work • Construction for Box Culvert • Construction of Sewerage Pipe 	<ul style="list-style-type: none"> • Dust emission • Handling and storage of C&D materials • Noise from use of PME • Emission of dark smoke from PMEs • Proper discharge of wastewater • Prevention and proper discharge of surface runoff • Tree protection 	<ul style="list-style-type: none"> • Good site practices • Regular water spraying on stockpiles • Provide tarpaulin sheets coverage on stockpiles and reuse of C&D materials as far as practicable • Use of QPME and noise barrier/acoustic mat/enclosure • Regular maintenance of PMEs • Implementation of wastewater and drainage management • Retain and protect all existing trees and vegetation within the study area which are not directly affected by the works

The ET will keep track on the construction works to confirm compliance with environmental requirements and the proper implementation of all necessary mitigation measures. The ET will

also recommend to the Contractors about the environmental toolbox topics on the abovementioned key issues for the next reporting period.

3.2 MONITORING SCHEDULE FOR THE FUTURE 3 MONTHS

The tentative schedules for environmental monitoring in December 2025, January and February 2026 are provided in **Annex I**.

4. CONCLUSION AND RECOMMENDATIONS

This EM&A Report presents the findings of the EM&A activities undertaken for the Project during the period of November 2025 in accordance with the EM&A Manual and the requirements of the EPs. The environmental monitoring, site inspection, environmental complaint handling and EM&A reporting in works areas under Contract Nos. ND/2024/09 and ND/2024/10 were covered and carried out.

Air quality (1-hour RSP, 24-hour rolling average RSP and 24-hour rolling average FSP), noise and water quality monitoring were carried out in the reporting period.

Fourteen (14) Action Level exceedances were recorded for impact air quality monitoring in the reporting period. Relevant investigation and follow-up action were conducted according to the EM&A programme. No Project-related exceedance was recorded after investigation.

The monitoring results for impact noise monitoring complied with the Action/ Limit levels in the reporting period.

Three (3) Limit Level and one (1) Action Level exceedances were recorded for impact water quality monitoring in the reporting period. Relevant investigations and follow-up actions were conducted according to the EM&A programme. No Project-related exceedance was recorded after investigation.

Environmental site inspections were carried out during the reporting period.

Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.


There was no environmental complaint, notification of summons or prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance with environmental requirements and the proper implementation of all necessary mitigation measures.



ANNEX A

PROJECT ORGANISATION





ANNEX B

CONSTRUCTION PROGRAMME

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2025			2026	
									Oct	Nov	Dec	Jan	Feb
ND/2024/09 - Monthly Programme Rev.11 (Nov-2025)													
Preliminaries													
Contractual Date													
Part of the Site Access Date													
AD.1C	Portion 1C Access Date (182 days after Starting Date)		0	23-Oct-25 A									
AD.1D	Portion 1D Access Date (275 days after Starting Date)		0	15-Nov-25*		08-Sep-25		-68					
AD.2B	Portion 2B Access Date (275 days after Starting Date)		0	15-Nov-25*		08-Sep-25		-68					
AD.3A	Portion 3A Access Date (275 days after Starting Date)		0	15-Nov-25*		08-Sep-25		-68					
AD.3B	Portion 3B Access Date (275 days after Starting Date)		0	15-Nov-25*		08-Sep-25		-68					
AD.3C	Portion 3C Access Date (275 days after Starting Date)		0	15-Nov-25*		02-Oct-25		-44					
Sectional Completion Date - Contract													
CD.Sec1	Section 1 (304 days after starting date)		0		31-Oct-25 A								
Key Date - Contract													
CKD3	Key Date 3 - All remaining GI not included in KD1 (365 days after starting date)		0		31-Dec-25*		31-Dec-25	0					
Key Date - Planned													
PKD3	Key Date 3 - All remaining GI not included in KD1 (365 days after starting date)		0		27-Jan-26*		31-Dec-25	-27					
Section 1 of the Works													
Wetland Enhancement Works (Portion 1A / Area B)													
Sec1.12820	Sonneratia removal		73	07-Aug-25 A	30-Oct-25 A								
Advance Works for Pond Enhancement at Mai Po (Portion 1A / Area B)													
Sec1.12980	Pond D and Pond E Access (Pending for further information)		0	31-Dec-24 A	31-Oct-25 A								
sec1.13000	Obtain acceptance from PM for Pond Enhancement		24	15-Sep-25 A	01-Dec-25	28-Feb-25	15-Mar-25	-212					
Sec1.13040	Early trash fish stocking (Pond D - Part D) preparation works		27	02-Oct-25 A	16-Dec-25	12-Feb-25	14-Mar-25	-226					
Sec1.13050	Early trash fish stocking (Pond D - Part D)		187	17-Dec-25	08-Aug-26	15-Mar-25	31-Oct-25	-226					
Sec1.12900	Site clearance for Pond D and Pond E bund		18	02-Dec-25	22-Dec-25	17-Mar-25	07-Apr-25	-212					
Sec1.10090	Carry out topographic survey for Pond D and Pond E (PMI-001: Delink from KD1) (1 team)		18	23-Dec-25	15-Jan-26	08-Apr-25	02-May-25	-212					
Sec1.10030	Vegetation clearance for Pond D and Pond E		48	16-Jan-26	18-Mar-26	03-May-25	30-Jun-25	-212					
Sediment Sampling at Channel G (Portion 1A / Area B)													
Sec1.12890	Desilting works		66	29-Jul-25 A	12-Dec-25	31-Oct-25	31-Oct-25	-36					
Sec1.13030	Soil grabbing site by new subcontractor		24	10-Sep-25 A	29-Nov-25	09-Oct-25	23-Oct-25	-31					
Sec1.12930	Soil / materials disposal to designated points		24	15-Nov-25	12-Dec-25	02-Oct-25	31-Oct-25	-36					
Section 2A of the Works (Portion 1D-1 / Area C1)													
Site Formation Works (Portion 1D-1 / Area C1)													
Sec2A.10050	Tree felling / transplant and site clearance		12	28-Aug-25 A	17-Nov-25	18-Dec-25	19-Dec-25	28					
Sec2A.10080	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan		24	13-Aug-25 A	05-Dec-25	30-Jan-26	25-Feb-26	62					
Sec2A.10090	Arsenic-containing soil treatment / Backfilling		20	02-Jan-26	24-Jan-26	26-Feb-26	20-Mar-26	42					
Sec2A.10100	Prepare and submit Arsenic Treatment Report for EPD / PM acceptance		12	26-Jan-26	07-Feb-26	21-Mar-26	07-Apr-26	42					
Sec2A.10102	EPD / PM acceptance for Arsenic Treatment Report		20	09-Feb-26	09-Mar-26	08-Apr-26	30-Apr-26	42					
Sec2A.10112	Stage 1 site formation works - OU(EPP).5.3 within Area C1 (~16000m3 @ 500m3/day)		165	05-Nov-25 A	30-May-26	30-May-26	30-May-26	0					
Sec2A.10112_01	Site formation works - OU(EPP).5.3 within Area C1 (Stage 1)		42	05-Nov-25 A	19-Dec-25	15-Nov-25	19-Dec-25	0					
Sec2A.10112_02	Site formation works - OU(EPP).5.3 within Area C1 (Stage 2)		42	20-Dec-25	10-Feb-26	20-Dec-25	10-Feb-26	0					
Sec2A.10112_03	Site formation works - OU(EPP).5.3 within Area C1 (Stage 3)		42	11-Feb-26	09-Apr-26	11-Feb-26	09-Apr-26	0					
NCE/009 - Uncharted Rock Encountered													
NCE009.10040	CR15G-TL JV pending for PM confirmation on joint inspection date		12	07-Oct-25 A	22-Oct-25 A								
NCE009.10050	CR15G-TL JV survey for uncharted rock size and depth and submit report to PM (2 out of 3 nos.)		18	23-Oct-25 A	23-Oct-25 A								

	Actual Level of Effort		Milestone
	Actual Work		Baseline Milestone
	Remaining Work		
	Critical Remaining Work		
	Primary Baseline		

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 1 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2025				2026	
								Oct	Nov	Dec		Jan	Feb
NCE009.10120	PM request JV for more exposure of uncharted rock for joint inspection (big one)	12	23-Oct-25 A	23-Oct-25 A									
NCE009.10130	Exposure of uncharted rock for joint inspection (big one)	24	05-Nov-25 A	12-Dec-25	04-Dec-25	03-Jan-26	16						
NCE009.10110	CR15G-TL JV survey for uncharted rock size/depth and submit report to PM (big one)	2	13-Dec-25	15-Dec-25	05-Jan-26	06-Jan-26	16						
NCE009.10060	PM to instruct CR15G-TL JV for uncharted rock removal	6	16-Dec-25	22-Dec-25	07-Jan-26	13-Jan-26	16						
NCE009.10070	CR15G-TLJV prepare and submit uncharted rock removal method statement to PM for acceptance	12	23-Dec-25	08-Jan-26	14-Jan-26	27-Jan-26	16						
NCE009.10080	PM acceptance for uncharted rock removal method statement	18	09-Jan-26	29-Jan-26	28-Jan-26	23-Feb-26	16						
NCE009.10090	CR15G-TL JV plant setup and preparation works	6	30-Jan-26	05-Feb-26	24-Feb-26	02-Mar-26	16						
NCE009.10100	Uncharted rock removal	48	06-Feb-26	11-Apr-26	03-Mar-26	30-Apr-26	16						
Section 2B of the Works (Portion 1D / Area C2)													
Site Formation Works (Portion 1D / Area C2)													
Sec2b.10190	Additional GI Works (EPP-BH07, EPP-BH08, EPP-BH09, P3-BH5) - (1 team)	18	04-Jun-25 A	06-Nov-25 A									
Sec2B.10250	Tree felling / transplant and site clearance	12	15-Oct-25 A	17-Nov-25	06-Mar-26	07-Mar-26	87						
Sec2B.10120	Fill Stage 2 site formation works - OU(EPP).5.3 within Area C2	144	18-Nov-25	18-May-26	09-Mar-26	31-Aug-26	87						
Section 2C of the Works (Portion 1D, 2B, 3B / Area C3)													
Site Formation Works (Portion 1D, 2B, 3B / Area C3)													
Sec2C.10010	Portion 1D Access	0	15-Nov-25		02-Apr-26		110						
Sec2C.10000	Portion 2B Access	0	15-Nov-25		26-Nov-25		9						
Sec2C.10020	Portion 3B Access	0	15-Nov-25		26-Nov-25		9						
Sec2C.10180	Acceptance of AAP and obtain licence from AMO	40	11-Oct-25 A	11-Dec-25	04-Dec-25	02-Jan-26	16						
Sec2C.10240	Tree survey for Area C3	8	08-Apr-25 A	11-Dec-25	15-Oct-25	11-Nov-25	-26						
Sec2C.10250	Submit tree survey report (including supplementary TPRP for additional trees) for CEDD / PM acceptance	6	17-Jun-25 A	18-Dec-25	15-Oct-25	18-Nov-25	-26						
Sec2C.10260	TPRP acceptance obtained from CEDD / PM	96	25-Jul-25 A	19-Jan-26	15-Oct-25	16-Dec-25	-26						
Sec2C.10270	Tree felling / transplant and site clearance	12	20-Jan-26	02-Feb-26	17-Dec-25	02-Jan-26	-26						
Sec2C.10070	Site clearance works for Archaeological survey (Fills and concrete pavements removal)	30	15-Nov-25	19-Dec-25	26-Nov-25	02-Jan-26	9						
Sec2C.10140	Archaeological watch	375	03-Feb-26	19-May-27	03-Jan-26	16-Apr-27	-26						
Sec2C.10430	Archaeological survey	66	03-Feb-26	29-Apr-26	07-Jan-26	30-Mar-26	-23						
Sec2C.10130	Additional GI Works (A4-DH2-4,DH8, A5-DH2,DH3,DH6, EPP-BH01-06,BH10-16, WSD-BH1, BH2, BH3) - (1 team)	54	16-Jul-25 A	05-Dec-25	09-Dec-25	31-Dec-25	20						
Sec2C.10280	Prepare and submit Arsenic Assessment Report / Arsenic Treatment Plan for EPD / PM acceptance	12	15-Nov-25	28-Nov-25	16-Dec-25	31-Dec-25	26						
Sec2C.10290	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan	18	29-Nov-25	19-Dec-25	02-Jan-26	22-Jan-26	26						
Sec2C.10300	Arsenic-containing soil treatment / Backfilling	24	02-Jan-26	29-Jan-26	23-Jan-26	25-Feb-26	18						
Sec2C.10310	Prepare and submit Arsenic Treatment Report for EPD / PM acceptance	12	30-Jan-26	12-Feb-26	26-Feb-26	11-Mar-26	18						
Sec2C.10320	EPD / PM acceptance for Arsenic Treatment Report	18	13-Feb-26	11-Mar-26	12-Mar-26	01-Apr-26	18						
Sec2C.10340	Contamination - EPD acceptance of CAP	24	18-Jun-25 A	02-Dec-25	16-Mar-26	01-Apr-26	95						
Sec2C.10350	Contamination - Contamination sampling	24	03-Feb-26	07-Mar-26	02-Apr-26	04-May-26	45						
Sec2C.10060	Cut slope and Stage 3 site formation works - OU(EPP).5.3 within Area C3 (~29000m3 @ 500m3/day)	136	05-Nov-25 A	19-May-27	16-Apr-27	16-Apr-27	-26						
Sec2C.10060_01	Site formation works - OU(EPP).5.3 within Area C3 (Stage 1)	42	05-Nov-25 A	18-Dec-25	21-Apr-26	26-May-26	123						
Sec2C.10060_02	Site formation works - OU(EPP).5.3 within Area C3 (Stage 2)	42	19-Dec-25	09-Feb-26	27-May-26	16-Jul-26	123						
Sec2C.10060_03	Site formation works - OU(EPP).5.3 within Area C3 (Stage 3)	42	10-Feb-26	08-Apr-26	17-Jul-26	03-Sep-26	123						
Section 3A of the Works (Portion 2B / Area D1)													
Site Formation Works (Portion 2B / Area D1)													
Sec3A.10310	Shredding machine delivery to site	45	15-Nov-25	09-Jan-26	16-Dec-25	09-Feb-26	26						
Sec3A.10320	Shredding facilities shelter sublet	24	15-Nov-25	12-Dec-25	12-Dec-25	12-Jan-26	23						
Sec3A.10330	Shredding facilities shelter erection	24	13-Dec-25	13-Jan-26	13-Jan-26	09-Feb-26	23						
Sec3A.10112	Shredding facilities (including shelter erection) setup on site	12	14-Jan-26	27-Jan-26	10-Feb-26	28-Feb-26	23						
Sec3A.10250	Arsenic-containing soil treatment facilities setup on site	12	11-Aug-25 A	01-Dec-25	30-Oct-25	14-Nov-25	-14						


Actual Level of Effort	Milestone
Actual Work	Baseline Milestone
Remaining Work	
Critical Remaining Work	
Primary Baseline	

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 2 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Primary Baseline

Milestone

Baseline Milestone

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 3 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2025			2026	
								Oct	Nov	Dec	Jan	Feb
Sec4.10254	Supplementary information acceptance obtained from CEDD / PM - Portion 1B (Lower)	12	05-Aug-25 A	05-Dec-25	25-Sep-25	17-Oct-25	-41					
Sec4.10260	Tree felling / transplant and site clearance - Portion 1B (Lower)	6	06-Dec-25	12-Dec-25	18-Oct-25	24-Oct-25	-41					
Sec4.10260a	Tree felling / transplant and site clearance - Portion 1B (Upper)	6	15-Nov-25	21-Nov-25	27-Jan-26	02-Feb-26	59					
Sec4.10040	Erect chain link fence for Portion 1C	18	16-Dec-25	08-Jan-26	20-Nov-25	10-Dec-25	-22					
Sec4.10050	Tree survey for Portion 1C	6	24-Oct-25 A	17-Nov-25	20-Oct-25	21-Oct-25	-22					
Sec4.10060	Submit tree survey report (including supplementary TPRP for additional trees) for CEDD / PM acceptance - Portion 1C	6	18-Nov-25	24-Nov-25	22-Oct-25	28-Oct-25	-22					
Sec4.10070	TPRP acceptance obtained from CEDD / PM - Portion 1C	36	25-Nov-25	08-Jan-26	30-Oct-25	10-Dec-25	-22					
Sec4.10080	Tree felling / transplant and site clearance - Portion 1C	12	09-Jan-26	22-Jan-26	11-Dec-25	24-Dec-25	-22					
Sec4.10490	Site clearance works for Archaeological survey (Fills and concrete pavements removal)	12	23-Jan-26	05-Feb-26	11-Feb-26	02-Mar-26	16					
Sec4.10400	Archaeological survey	144	06-Feb-26	06-Aug-26	03-Mar-26	25-Aug-26	16					
Sec4.10090	GI for Arsenic for Area E (Portion 1C) (C1-24)	16	09-Jan-26	27-Jan-26	11-Dec-25	31-Dec-25	-22					
Sec4.10100	Prepare and submit Arsenic Assessment Report / Arsenic Treatment Plan for EPD / PM acceptance	12	20-Dec-25	06-Jan-26	29-Dec-25	12-Jan-26	5					
Sec4.10110	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan	18	07-Jan-26	27-Jan-26	13-Jan-26	02-Feb-26	5					
Sec4.10120	Arsenic-containing soil treatment / Backfilling - Portion 1B	48	28-Jan-26	30-Mar-26	03-Feb-26	08-Apr-26	5					
Sec4.10340	Arsenic-containing soil treatment / Backfilling - Other Portions	48	28-Jan-26	30-Mar-26	03-Feb-26	08-Apr-26	5					
Sec4.10500	Site inspection for Asbestos	12	11-Sep-25 A	28-Nov-25	27-Mar-26	13-Apr-26	105					
Sec4.10510	Prepare and submit Asbestos Inspection Report (AIR) to EPD for acceptance	12	29-Nov-25	12-Dec-25	14-Apr-26	27-Apr-26	105					
Sec4.10520	Prepare and submit Asbestos Abatement Plan (AAP) to EPD for acceptance	12	29-Nov-25	12-Dec-25	14-Apr-26	27-Apr-26	105					
Sec4.10530	EPD acceptance for AIR / AAP	24	13-Dec-25	13-Jan-26	28-Apr-26	27-May-26	105					
Sec4.10540	Asbestos removal	12	14-Jan-26	27-Jan-26	28-May-26	10-Jun-26	105					
Sec4.10180	Retaining wall RW1 (Soldier pipe pile wall) (146 nos. @ 1.5 day/pile/team) (2 teams)	110	13-Dec-25	04-May-26	25-Oct-25	12-Mar-26	-41					
Section 5A of the Works (Portion 1D, 2B, 3A, 3B / Area F1)												
Site Formation Works (Portion 1D, 2B, 3A, 3B / Area F1)												
Sec5A.10020	Portion 1D Access	0	15-Nov-25		08-Sep-25		-56					
Sec5A.10030	Portion 3B Access	0	15-Nov-25		08-Sep-25		-56					
Sec5A.10280	Portion 2B Access	0	15-Nov-25		08-Sep-25		-56					
Sec5A.10290	Portion 3A Access	0	15-Nov-25		08-Sep-25		-56					
Sec5A.10210	Erect hoarding	18	15-Nov-25	05-Dec-25	08-Sep-25	27-Sep-25	-56					
Sec5A.10200	Initial site survey	6	15-Nov-25	21-Nov-25	15-Sep-25	20-Sep-25	-50					
Sec5A.10320	UU detection and report	6	22-Nov-25	28-Nov-25	22-Sep-25	27-Sep-25	-50					
Sec5A.10220	Tree survey	6	18-Aug-25 A	12-Dec-25	15-Sep-25	14-Oct-25	-50					
Sec5A.10230	Submit tree survey report (including supplementary TPRP for additional trees) for CEDD / PM acceptance	6	13-Dec-25	19-Dec-25	15-Oct-25	21-Oct-25	-50					
Sec5A.10240	TPRP acceptance obtained from CEDD / PM	96	20-Dec-25	23-Apr-26	22-Oct-25	14-Feb-26	-50					
Sec5A.10310	GI for Arsenic for Portion 2B (C1-19, 20, 21, 22) - (1 team)	24	06-Dec-25	06-Jan-26	22-Oct-25	19-Nov-25	-38					
Sec5A.10260	GI for Arsenic for Portion 1D (C1-01,07,28, 29, 30, 31, 32) - (1 team)	42	06-Dec-25	27-Jan-26	29-Sep-25	19-Nov-25	-56					
Sec5A.10100	Prepare and submit Arsenic Assessment Report / Arsenic Treatment Plan for EPD / PM acceptance	6	28-Jan-26	03-Feb-26	20-Nov-25	26-Nov-25	-56					
Sec5A.10110	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan	18	04-Feb-26	02-Mar-26	27-Nov-25	17-Dec-25	-56					
Sec5A.10340	Contamination - EPD acceptance of CAP	24	18-Jun-25 A	02-Dec-25	18-Oct-25	05-Nov-25	-23					
Sec5A.10350	Contamination - Contamination sampling	24	14-Jan-26	10-Feb-26	06-Nov-25	03-Dec-25	-56					
Sec5A.10360	Contamination - EPD acceptance of CAR	24	11-Feb-26	16-Mar-26	04-Dec-25	03-Jan-26	-56					
Sec5A.10400	Site inspection for Asbestos	12	15-Nov-25	28-Nov-25	04-Dec-25	17-Dec-25	16					
Sec5A.10410	Prepare and submit Asbestos Inspection Report (AIR) to EPD for acceptance	12	29-Nov-25	12-Dec-25	18-Dec-25	03-Jan-26	16					
Sec5A.10420	Prepare and submit Asbestos Abatement Plan (AAP) to EPD for acceptance	12	29-Nov-25	12-Dec-25	18-Dec-25	03-Jan-26	16					
Sec5A.10430	EPD acceptance for AIR / AAP	24	13-Dec-25	13-Jan-26	05-Jan-26	31-Jan-26	16					
Sec5A.10440	Asbestos removal	12	14-Jan-26	27-Jan-26	02-Feb-26	14-Feb-26	16					

Actual Level of Effort	Milestone
Actual Work	Baseline Milestone
Remaining Work	
Critical Remaining Work	
Primary Baseline	

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 4 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2025			2026	
								Oct	Nov	Dec	Jan	Feb
Section 5B of the Works (Portion 1D, 3B / Area F2)												
Site Formation Works (Portion 1D, 3B / Area F2)												
Sec5B.10000	Portion 1D Access	0	15-Nov-25		07-Nov-25		-7					
Sec5B.10010	Portion 3B Access	0	15-Nov-25		07-Nov-25		-7					
Sec5B.10200	Initial site survey	6	15-Nov-25	21-Nov-25	07-Nov-25	13-Nov-25	-7					
Sec5B.10210	UU detection and report	6	22-Nov-25	28-Nov-25	14-Nov-25	20-Nov-25	-7					
Sec5B.10140	Submit tree survey report (including supplementary TPRP for additional trees) for CEDD / PM acceptance	6	30-Aug-25 A	29-Dec-25	07-Nov-25	18-Dec-25	-7					
Sec5B.10150	TPRP acceptance obtained from CEDD / PM	96	30-Dec-25	30-Apr-26	19-Dec-25	22-Apr-26	-7					
Sec5B.10170	GI for Arsenic for Portion 3B (C1-02,08,13,27) - (1 team)	24	29-Nov-25	29-Dec-25	21-Nov-25	18-Dec-25	-7					
Sec5B.10020	Prepare and submit Arsenic Assessment Report / Arsenic Treatment Plan for EPD / PM acceptance	6	30-Dec-25	06-Jan-26	19-Dec-25	27-Dec-25	-7					
Sec5B.10030	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan	18	07-Jan-26	27-Jan-26	29-Dec-25	19-Jan-26	-7					
Sec5B.10040	Arsenic-containing soil treatment / Backfilling	48	28-Jan-26	30-Mar-26	20-Jan-26	21-Mar-26	-7					
Sec5B.10230	Contamination - EPD acceptance of CAP	24	18-Jun-25 A	02-Dec-25	23-Dec-25	12-Jan-26	32					
Sec5B.10240	Contamination - Contamination sampling	24	03-Dec-25	02-Jan-26	13-Jan-26	09-Feb-26	32					
Sec5B.10250	Contamination - EPD acceptance of CAR	24	03-Jan-26	30-Jan-26	10-Feb-26	14-Mar-26	32					
Sec5B.10260	Contamination - De-contamination works	48	31-Jan-26	02-Apr-26	16-Mar-26	14-May-26	32					
Sec5B.10290	Site inspection for Asbestos	12	15-Nov-25	28-Nov-25	10-Feb-26	28-Feb-26	71					
Sec5B.10300	Prepare and submit Asbestos Inspection Report (AIR) to EPD for acceptance	12	29-Nov-25	12-Dec-25	02-Mar-26	14-Mar-26	71					
Sec5B.10310	Prepare and submit Asbestos Abatement Plan (AAP) to EPD for acceptance	12	29-Nov-25	12-Dec-25	02-Mar-26	14-Mar-26	71					
Sec5B.10320	EPD acceptance for AIR / AAP	24	13-Dec-25	13-Jan-26	16-Mar-26	15-Apr-26	71					
Sec5B.10330	Asbestos removal	12	14-Jan-26	27-Jan-26	16-Apr-26	29-Apr-26	71					
Section 6 of the Works (Portion 1B, 1C, 1D, 2A, 3A, 3B / Area A)												
Site Formation Works (Portion 1B, 1C, 1D, 2A, 3A, 3B / Area A)												
Sec6.10010	Portion 1D Access	0	15-Nov-25		02-Oct-25		-36					
Sec6.10190	Portion 3A Access	0	15-Nov-25		02-Oct-25		-36					
Sec6.10200	Portion 3B Access	0	15-Nov-25		24-Oct-25		-18					
Sec6.10230	Portion 1C Access	0	23-Oct-25 A									
Sec6.10320	Portion 2B Access	0	15-Nov-25		24-Oct-25		-18					
Sec6.11100	Erect hoarding / chain link fence	24	15-Nov-25	12-Dec-25	22-Nov-25	19-Dec-25	6					
Sec6.10120	Tree survey	6	19-Apr-25 A	05-Dec-25	24-Sep-25	16-Oct-25	-42					
Sec6.10130	Submit tree survey report (including supplementary TPRP for additional trees) for CEDD / PM acceptance	6	17-Jun-25 A	19-Dec-25	17-Sep-25	23-Oct-25	-48					
Sec6.10140	TPRP acceptance obtained from CEDD / PM	96	25-Jul-25 A	22-Jan-26	15-Sep-25	21-Nov-25	-50					
Sec6.10150	Tree felling / transplant and site clearance	12	23-Jan-26	05-Feb-26	22-Nov-25	05-Dec-25	-50					
Sec6.11070	Site clearance works for Archaeological survey (Fills and concrete pavements removal)	26	23-Jan-26	27-Feb-26	29-Nov-25	31-Dec-25	-44					
Sec6.10990	Archaeological survey	90	13-Feb-26	09-Jun-26	20-Dec-25	16-Apr-26	-44					
Sec6.10220	GI for Arsenic for Portion 1C (C1-17) - (1 team)	18	15-Nov-25	05-Dec-25	02-Oct-25	23-Oct-25	-36					
Sec6.10160	GI for Arsenic for Portion 1D (C1-25, 26) - (1 team)	18	15-Nov-25	05-Dec-25	02-Oct-25	23-Oct-25	-36					
Sec6.10210	GI for Arsenic for Portion 3A (C1-18) - (1 team)	18	15-Nov-25	05-Dec-25	02-Oct-25	23-Oct-25	-36					
Sec6.10330	Additional GI Works (A2-DH8, A4-DH1, A5-DH5,DH8,DH9,DH14,DH15,DH17, A7-DH1,DH4, P3-BH1-BH4) - (1 team)	60	07-Oct-25 A	29-Dec-25	18-Nov-25	31-Dec-25	2					
Sec6.10020	Prepare and submit Arsenic Assessment Report / Arsenic Treatment Plan for EPD / PM acceptance	6	06-Dec-25	12-Dec-25	24-Oct-25	31-Oct-25	-36					
Sec6.10030	PM / EPD acceptance for Arsenic Assessment Report / Arsenic Treatment Plan	12	13-Dec-25	29-Dec-25	01-Nov-25	14-Nov-25	-36					
Sec6.10040	Arsenic-containing soil treatment / Backfilling	24	30-Dec-25	27-Jan-26	15-Nov-25	12-Dec-25	-36					
Sec6.10050	Prepare and submit Arsenic Treatment Report for EPD / PM acceptance	6	28-Jan-26	03-Feb-26	03-Mar-26	09-Mar-26	24					
Sec6.10060	EPD / PM acceptance for Arsenic Treatment Report	18	04-Feb-26	02-Mar-26	10-Mar-26	30-Mar-26	24					
Sec6.11010	Contamination - EPD acceptance of CAP	18	18-Jun-25 A	02-Dec-25	28-Oct-25	14-Nov-25	-15					

Actual Level of Effort	Milestone
Actual Work	Baseline Milestone
Remaining Work	
Critical Remaining Work	
Primary Baseline	

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 5 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

ND/2024/09 - San Tin Technopole Phase 1 Stage 1 (West) -
Contract 1 - Site Formation and Associated Works



Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2025				2026	
								Oct	Nov	Dec		Jan	Feb
Sec6.11020	Contamination - Contamination sampling	24	30-Dec-25	27-Jan-26	15-Nov-25	12-Dec-25	-36						
Sec6.11030	Contamination - EPD acceptance of CAR	18	28-Jan-26	23-Feb-26	13-Dec-25	06-Jan-26	-36						
Sec6.12100	Site inspection for Asbestos	12	15-Nov-25	28-Nov-25	14-Jan-26	27-Jan-26	48						
Sec6.12110	Prepare and submit Asbestos Inspection Report (AIR) to EPD for acceptance	12	29-Nov-25	12-Dec-25	28-Jan-26	10-Feb-26	48						
Sec6.12120	Prepare and submit Asbestos Abatement Plan (AAP) to EPD for acceptance	12	29-Nov-25	12-Dec-25	28-Jan-26	10-Feb-26	48						
Sec6.12130	EPD acceptance for AIR / AAP	24	13-Dec-25	13-Jan-26	11-Feb-26	16-Mar-26	48						
Sec6.12140	Asbestos removal	12	14-Jan-26	27-Jan-26	17-Mar-26	30-Mar-26	48						
Sec6.11080	Prepare and submit design of haul road and the lighting system	48	23-Jan-26	25-Mar-26	22-Nov-25	20-Jan-26	-50						
Sec6.10170	Excavation / site formation (~30000m3 @ 500m3/day)	344	20-Dec-25	24-Feb-27	21-Jul-26	08-Apr-27	33						
Sec6.10170_01	Site formation (Stage 2)	21	20-Dec-25	16-Jan-26	21-Jul-26	13-Aug-26	167						
Sec6.10170_02	Site formation (Stage 3)	21	17-Jan-26	10-Feb-26	14-Aug-26	07-Sep-26	167						
Cycle Track Modification Works (Eastern Side)													
Sec6.10270	TTA drawings preparation for cycle tracks modification	24	29-Nov-25	29-Dec-25	22-Feb-27	20-Mar-27	359						
sec6.10280	TTA submission for TD / RMO approval	24	30-Dec-25	27-Jan-26	22-Mar-27	22-Apr-27	359						
Sec6.10290	Obtain RA for cycle track modification	24	28-Jan-26	02-Mar-26	23-Apr-27	22-May-27	359						
Cycle Track Modification Works (Western Side)													
Sec6.12000	TTA drawings preparation for cycle tracks modification	24	15-Nov-25	12-Dec-25	16-Sep-25	15-Oct-25	-49						
Sec6.12010	TTA submission for TD / RMO approval	24	13-Dec-25	13-Jan-26	16-Oct-25	13-Nov-25	-49						
Sec6.12020	Obtain RA for cycle track modification	24	14-Jan-26	10-Feb-26	14-Nov-25	11-Dec-25	-49						
Sec6.12090	Site formation (Partial cycle track modification works and UU diversion works)	72	11-Feb-26	15-May-26	12-Dec-25	14-Mar-26	-49						
Drainage Maniholes and Pipes Laying													
Haul Road (West)													
Sec6.10390	Trench excavation for DN750 drainage (Catch pit to SMH1a) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10430	Trench excavation for DN750 drainage (SMH1a to SMH1b) and blinding	24	13-Feb-26	18-Mar-26	13-Dec-25	13-Jan-26	-50						
Sec6.10490	Trench excavation for DN900 drainage (SMH4 to SMH2) and blinding	24	13-Feb-26	18-Mar-26	13-Dec-25	13-Jan-26	-50						
Haul Road (East)													
Sec6.10780	Trench excavation for DN600 drainage (SMH40 to SMH26) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10820	Trench excavation for DN600 drainage (SMH26 to ST8) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10840	Trench excavation for DN1050 drainage (SMH26 to existing nullah) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10860	Trench excavation for DN1650 drainage (SMH20 to SMH21) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10880	Trench excavation for DN1650 drainage (SMH21 to SMH22) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10920	Trench excavation for DN1650 drainage (SMH22 to SMH23) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						
Sec6.10950	Trench excavation for DN1650 drainage (SMH23 to existing nullah) and blinding	24	06-Feb-26	11-Mar-26	06-Dec-25	06-Jan-26	-50						





<div></div> Actual Level of Effort	<div></div> Milestone
<div></div> Actual Work	<div></div> Baseline Milestone
<div></div> Remaining Work	
<div></div> Critical Remaining Work	
<div></div> Primary Baseline	

Appendix B - 3 Months Rolling Programme
(15-Oct-2025 to 15-Feb-2026)

Project ID: MP11
Baseline: ND/2024/09 - Revised Programme Rev.7 (Sep-2025)
(Accepted) (AP5) - B1
Layout: ND/2024/09 - 3MRP
Data Date: 15-Nov-25
Page 6 of 6

Date	Revision	Chec...	Appr...
15-Sep-25	MP09	AT	
15-Oct-25	MP10	AT	
15-Nov-25	MP11	AT	

Task Name		Duration	Start	Finish	Predecessors	Resource Names
1	Contract Date	0 days	Thu 19/12/24	Thu 19/12/24		
2	1.0 Contract Key Dates	2213 days	Tue 31/12/24	Tue 21/1/31		
3	Starting Date	0 days	Tue 31/12/24	Tue 31/12/24		
4	1.1 Access Dates	417 days	Tue 31/12/24	Fri 20/2/26		
5	Part of the Site	417 days	Tue 31/12/24	Fri 20/2/26		
6	Part A1	1 day	Sat 25/10/25	Sat 25/10/25		
7	Part A2	1 day	Sat 26/7/25	Sat 26/7/25		
8	Part A3	1 day	Sat 25/10/25	Sat 25/10/25		
9	Part A4	1 day	Sat 26/7/25	Sat 26/7/25		
10	Part A5	1 day	Tue 31/12/24	Tue 31/12/24		
11	Part A6	1 day	Tue 31/12/24	Tue 31/12/24		
12	Part A7	1 day	Sat 25/10/25	Sat 25/10/25		
13	Part A8	1 day	Sat 26/7/25	Sat 26/7/25		
14	Part A9	1 day	Tue 31/12/24	Tue 31/12/24		
15	Part A10	1 day	Tue 31/12/24	Tue 31/12/24		
16	Part A11	1 day	Sat 30/8/25	Sat 30/8/25		
17	Part A12	1 day	Sat 30/8/25	Sat 30/8/25		
18	Part B1	1 day	Tue 31/12/24	Tue 31/12/24		
19	Part C1	1 day	Sat 25/10/25	Sat 25/10/25		
20						
21	1.2 Completion Date	1702 days	Wed 31/12/25	Wed 28/8/30		
22	Section 1 - Parts A1, A2, A6& A11	0 days	Fri 25/9/26	Fri 25/9/26		
23	Section 2 - Parts A9& A12	0 days	Sun 7/11/27	Sun 7/11/27		
24	Section 3 - Parts A3, A4& A5	0 days	Sat 29/4/28	Sat 29/4/28		
25	Section 4 - Part B1	0 days	Wed 31/12/25	Wed 31/12/25		
26	Section 5 - Part A7, A8& A10	0 days	Sat 29/4/28	Sat 29/4/28		
27	Section 6 - Comprise All of the Landscape softworks specifiedin the Contract	0 days	Sat 29/4/28	Sat 29/4/28		
28	Section 7 - Comprises the establishment works of all the landscape softworks under Section 6 of the works	0 days	Sun 29/4/29	Sun 29/4/29		
29						
30	2.0 Preliminary Works	1228 days	Thu 19/12/24	Sat 29/4/28		
31						
32	3. Site Works					
33	Commencement of Works		Thu 18/9/25			
34	3.1 Construction of Box Culvert	401 days	Sat 1/11/25	Sun 6/12/26		
35						
36	3.2 Sewerage (in Parts A10, A11 &A12)	474 days	Mon 20/10/25	Fri 5/2/27		
37						
38	3.3 Mass Concrete Wall (RW 1) (in Part A11)	94 days	Wed 28/1/26	Fri 1/5/26		
39						
40	3.4 Site Formation	840 days	Sat 1/11/25	Fri 18/2/28		
41	Site OU (I&T) 2.1.1 (Innoovation and Technology) - (in Parts A1 &A2)	288 days	Fri 12/12/25	Fri 25/9/26		
42	Site OU.1.4 (Electricity substation) - (in Parts A7, A8, A9, A10 &A12)	177 days	Sat 15/5/27	Sun 7/11/27		
43	Site OU(GFS).1.1 (Green Fuel Station) -(in Parts A10 & A12)	80 days	Fri 22/10/27	Sun 9/1/28		
44	Site A.1.3 (Amenity) - (in Part A10 & A12)	55 days	Sun 26/12/27	Fri 18/2/28		
45	Site A.1.5 (Re-provisioning Site for MTR) - (in Part B1)	60 days	Sat 1/11/25	Tue 30/12/25		
46	Site A.1.3 (Amenity) - (in Part A10 & A12)	55 days	Sun 26/12/27	Fri 18/2/28		
47	Site A.1.5 (Re-provisioning Site for MTR) - (in Part B1)	60 days	Sat 1/11/25	Tue 30/12/25		
48						
49	3.5 Road L27	761 days	Tue 31/3/26	Sat 29/4/28		
50	MTR L4 High Containment Barriers	305 days	Tue 31/3/26	Fri 29/1/27		
51	Road Drainage, Gullies & U-Channel	430 days	Sat 8/8/26	Mon 11/10/27		
52	Road Lighting	96 days	Tue 12/10/27	Sat 15/1/28		
53						
54	3.6 Waterworks	350 days	Fri 6/11/26	Thu 21/10/27		
55						
56	3.7 Road Work near Castle Peak Road	120 days	Sun 3/5/26	Sun 30/8/26		
57						
58	3.8 Landscape	415 days	Fri 4/2/28	Sat 24/3/29		
59						
60	4.0 Completion	1677 days	Sat 13/12/25	Tue 16/7/30		
61	Completion of Section 1 (Parts A1, A2, A6, A11)	0 days	Tue 15/9/26	Tue 15/9/26		
62	Completion of Section 2 (Parts A9 & A12)	0 days	Sat 6/11/27	Sat 6/11/27		
63	Completion of Section 3 (Parts A3, A4 & A5)	0 days	Tue 16/3/27	Tue 16/3/27		
64	Completion of Section 4 (Part B1)	0 days	Sat 13/12/25	Sat 13/12/25		
65	Completion of Section 5 (Parts A7, A8 & A10)	0 days	Sun 5/3/28	Sun 5/3/28		
66	Completion of Section 6 (All Landscape)	0 days	Sat 25/3/28	Sat 25/3/28		
67	Completion of Section 7 (Establish works of all of the landscape softworks under section 6 of the works)	0 days	Sun 25/3/29	Sun 25/3/29		

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			



ANNEX C

ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT

ANNEX C STATUS OF STAUTORY ENVIRONMENTAL REQUIREMENTS

Contract No.	Description	Ref. / License No	Effective Date	Expiry Date	Status	Remark
General	Environmental Permit	EP-664/2025	08 July 2025	End of Project	Valid	For Revitalisation of San Tin Eastern Main Drainage Channel
		EP-665/2025	08 July 2025	End of Project	Valid	For Recreational Development ("Open Space") along San Tin Western Main Drainage Channel and at Mai Po Lung Village within Deep Bay Buffer Zone 2
		EP-666/2025	08 July 2025	End of Project	Valid	For New Primary Distributor Road (Road P1) and District Distributor Roads (Roads D1, D2, D3, D4, D5 and D6) for San Tin/Lok Ma Chau Development Node
ND/2024/09	Environmental Permit	EP-640/2024	28 May 2024	End of Project	Valid	For San Tin/Lok Ma Chau Water Reclamation Plant
		EP-641/2024	28 May 2024	End of Project	Valid	For San Tin/Lok Ma Chau Effluent Polishing Plant
	Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation	10012833	03 Jan 2025	End of Project	Notified	-
	Billing Account for Disposal of Construction Waste	7053501	16 Jan 2025	End of Project	Valid	-
	Registration as Chemical Waste Producer	WPN-5111-543-C5039-01	28 Jan 2025	End of Project	Valid	-
	Registration as Y-PARK Member	C0312	08 Jan 2025	End of Project	Valid	-

Contract No.	Description	Ref. / License No	Effective Date	Expiry Date	Status	Remark
	Discharge License under Water Pollution Control Ordinance	WT00046666-2025	05 June 2025	30 June 2030	Valid	-
	Construction Noise Permit	GW-RN1197-25	18 October 2025	17 February 2026	Valid	For Mai Po Nature Reserve near Observation Tower
	Construction Noise Permit	GW-RN1366-25	24 November 2025	23 February 2026	Valid	For loading, unloading or handling of wood at San Tin Highway
	Marine Dumping Permit	EP/MD/26-017	11 August 2025	10 November 2025	Expired after 10 November 2025	For Channel G at Shan Pui River (dredging area bounded by points 1 to 765)
	Marine Dumping Permit	EP/MD/26-033	11 November 2025	10 February 2026	Valid	For Channel G at Shan Pui River (dredging area bounded by points 1 to 765)
ND/2024/10	Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation	10012908	14 Jan 2025	End of Project	Valid	-
	Billing Account for Disposal of Construction Waste	7053388	08 January 2025	End of Project	Valid	-
	Registration as Y-PARK Member	C0325	11 April 2025	End of Project	Valid	-
	Discharge License under Water Pollution Control Ordinance	WT00047149-2025	31 October 2025	31 October 2030	Valid since 31 October 2025	For Site Area Part A1 – A12

Contract No.	Description	Ref. / License No	Effective Date	Expiry Date	Status	Remark
	Registration as Chemical Waste Producer	WPN5111-542-K3625-01	14 February 2025	End of Project	Valid	-
	Construction Noise Permit	GW-RN0930-25	15 August 2025	10 November 2025	Expired after 10 November 2025	For tree felling
	Construction Noise Permit	N/A (application Ref. No. 10022957)	N/A	N/A	Pending Approval	For Construction for Box Culvert



ANNEX D1

CALIBRATION CERTIFICATES (ONSITE
SENSORS)

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z16		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800016
Issue Date:	2025-11-12		
Version	V3.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M13 Rolling Hill – Rooftop Area Collocation Data Period: 2025-10-24 06:40 to 2025-10-24 09:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.70	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.93	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	9.7 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	1.2 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.52	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.75	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	2.5 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	0.4 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z15		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800015
Issue Date:	2025-11-12		
Version	V3.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M14 Rolling Hill – Outside of Rolling Hill Collocation Data Period: 2025-10-24 06:40 to 2025-10-24 09:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.09	☑ PASS
Linearity (R ²)	> 0.70	0.93	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	4.0 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	2.5 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.19	☑ PASS
Linearity (R ²)	> 0.70	0.73	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	0.6 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.2 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:

Yannis Qiu

Reviewed by:

George Zhang

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z13		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800013
Issue Date:	2025-11-12		
Version	V3.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M11 Shek Wu Wai Collocation Data Period: 2025-10-24 12:10 to 2025-10-24 15:20

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.82	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.94	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	15.0 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	1.0 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.79	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.42	<input checked="" type="checkbox"/> FAIL
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	0.7 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	3.7 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z14		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800014
Issue Date:	2025-11-12		
Version	V2.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M06 Mai Po San Tsuen Collocation Data Period: 2025-10-24 12:10 to 2025-10-24 15:20

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.34	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.93	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	11.8 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	1.9 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.81	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.51	<input checked="" type="checkbox"/> FAIL
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	1.1 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.6 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z19		
Product Model:	MAS Dust	Serial No.:	dev9204Z250900019
Issue Date:	2025-11-12		
Version	V2.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M15a The STEP Collocation Data Period: 2025-10-17 12:40 to 2025-10-17 15:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.30	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.28	<input checked="" type="checkbox"/> FAIL
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	10.3 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	2.3 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.78	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.59	<input checked="" type="checkbox"/> FAIL
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	1.9 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	0.4 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:

Yannis Qiu

Reviewed by:

George Zhang

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z05		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700005
Issue Date:	2025-11-12		
Version	V3.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M09 Wing Ping Tsuen Collocation Data Period: 2025-10-17 06:40 to 2025-10-17 09:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.88	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.94	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	15.8 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	2.6 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.96	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.96	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	4.8 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	0.9 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:

Yannis Qiu

Reviewed by:

George Zhang

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z06		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700006
Issue Date:	2025-11-12		
Version	V2.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M04 Chau Tau Tsuen Collocation Data Period: 2025-10-17 06:40 to 2025-10-17 09:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.72	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.91	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	24.1 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.4 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.70	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.97	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	4.4 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	4.0 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:

Yannis Qiu

Reviewed by:

George Zhang

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z07		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700007
Issue Date:	2025-11-12		
Version	V3.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M03 Pun Uk Tsuen Collocation Data Period: 2025-10-17 12:40 to 2025-10-17 15:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.43	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.89	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	10.2 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	4.2 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.51	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.83	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	4.1 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.2 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z14		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800014
Issue Date:	2025-11-25		
Version	V1.0_20251125		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M06 Mai Po San Tsuen Collocation Data Period: 2025-11-24 12:10 to 2025-11-24 15:20

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.93	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.97	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	23.4 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	4.8 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.08	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.54	<input checked="" type="checkbox"/> FAIL
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	2.2 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	3.7 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:

Curry Duan

Reviewed by:

Yannis Qiu

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z13		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800013
Issue Date:	2025-11-25		
Version	V1.0_20251125		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M11 Shek Wu Wai Collocation Data Period: 2025-11-24 12:00 to 2025-11-24 15:10

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.12	☑ PASS
Linearity (R ²)	> 0.70	0.96	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	16.9 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	1.9 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.97	☑ PASS
Linearity (R ²)	> 0.70	0.97	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	5.6 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	0.3 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z15		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800015
Issue Date:	2025-11-25		
Version	V1.0_20251125		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M14 Rolling Hill – Outside of Rolling Hill Collocation Data Period: 2025-11-24 18:10 to 2025-11-24 21:20

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
Tier 1			
Bias (Slope)	1.00±0.25	0.79	☑ PASS
Linearity (R ²)	> 0.70	0.98	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	33.8 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
Tier 2			
Error (RMSE)	< 8 µg/m ³ for RSP	4.0 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
Tier 1			
Bias (Slope)	1.00±0.25	1.34	☒ FAIL
Linearity (R ²)	> 0.70	0.70	☒ FAIL
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	2.2 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
Tier 2			
Error (RMSE)	< 5 µg/m ³ for FSP	2.8 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z16		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800016
Issue Date:	2025-11-25		
Version	V1.0_20251125		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M13 Rolling Hill – Rooftop Area Collocation Data Period: 2025-11-24 18:10 to 2025-11-24 21:20

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.00	☑ PASS
Linearity (R ²)	> 0.70	0.99	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	42.3 µg/m ³	Not applicable.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.7 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.17	☑ PASS
Linearity (R ²)	> 0.70	0.85	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	5.7 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	4.4 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 1 which is Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z19		
Product Model:	MAS Dust	Serial No.:	dev9204Z250900019
Issue Date:	2025-11-21		
Version	V1.0_20251121		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M15a The STEP Collocation Data Period: 2025-11-17 12:40 to 2025-11-17 15:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.97	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.76	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	10.9 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	5.0 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.27	<input checked="" type="checkbox"/> FAIL
Linearity (R ²)	> 0.70	0.99	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	7.7 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.7 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z05		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700005
Issue Date:	2025-11-21		
Version	V1.0_20251121		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800011 Location: M09 Wing Ping Tsuen Collocation Data Period: 2025-11-17 05:20 to 2025-11-17 08:30

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.82	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.95	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	12.6 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	1.9 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.99	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.94	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	2.1 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.4 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications. No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z07		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700007
Issue Date:	2025-11-21		
Version	V1.0_20251121		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M03 Pun Uk Tsuen Collocation Data Period: 2025-11-17 12:40 to 2025-11-17 15:50

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.98	☑ PASS
Linearity (R ²)	> 0.70	0.97	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	11.5 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	0.9 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	1.36	☒ FAIL
Linearity (R ²)	> 0.70	1.00	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	5.6 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	2.5 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z06		
Product Model:	MAS Dust	Serial No.:	dev9204Z250700006
Issue Date:	2025-11-21		
Version	V1.0_20251121		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Transfer Standard: dev9204Z250800012 Location: M04 Chau Tau Tsuen Collocation Data Period: 2025-11-17 05:20 to 2025-11-17 08:30

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.94	☑ PASS
Linearity (R ²)	> 0.70	0.70	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	15.6 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.1 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	-0.67	☒ FAIL
Linearity (R ²)	> 0.70	0.75	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	2.9 µg/m ³	If Tier 1 criteria are not met due to narrow range of PM concentration, during the collocation period, Tier 2 will apply.
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	4.9 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 2 which is Criteria Tier 1 failed while Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Curry Duan	Reviewed by:	Yannis Qiu
--------------	------------	--------------	------------



ANNEX D2

CALIBRATION CERTIFICATES
(TRANSFER STANDARDS)

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z11		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800011
Issue Date:	2025-11-12		
Version	V2.0_20251112		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Location: HKUST Air Quality Research Supersite Facility Collocation Data Time: 2025-10-08 08:00 to 2025-10-15 16:00

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.90	<input checked="" type="checkbox"/> PASS
Linearity (R²)	> 0.70	0.84	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	35.8 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.7 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.76	<input checked="" type="checkbox"/> PASS
Linearity (R²)	> 0.70	0.75	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	17.2 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	2.0 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-10-Z12		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800012
Issue Date:	2025-10-16		
Version	V1.0_20251016		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Location: HKUST Air Quality Research Supersite Facility Collocation Data Time: 2025-10-08 08:00 to 2025-10-15 16:00

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.92	☑ PASS
Linearity (R ²)	> 0.70	0.86	☑ PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	35.8 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.5 µg/m ³	☑ PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.81	☑ PASS
Linearity (R ²)	> 0.70	0.78	☑ PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	17.2 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	1.9 µg/m ³	☑ PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications. No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z11		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800011
Issue Date:	2025-11-14		
Version	V1.0_20251114		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Location: HKUST Air Quality Research Supersite Facility Collocation Data Time: 2025-11-06 11:00 to 2025-11-13 11:00

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.81	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.97	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	47.1 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.6 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.94	<input checked="" type="checkbox"/> PASS
Linearity (R ²)	> 0.70	0.94	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	27.7 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	3.6 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications.
No calibration action is needed during this time.

Prepared by:	Yannis Qiu	Reviewed by:	George Zhang
--------------	------------	--------------	--------------

ONSITE EQUIPMENT VALIDATION RECORD

Product Information:

Report No.:	ZR/T CS.004-2025-11-Z12		
Product Model:	MAS Dust	Serial No.:	dev9204Z250800012
Issue Date:	2025-11-14		
Version	V1.0_20251114		

Traceability of Calibration Instrument:

Test Item	Calibration Instrument
PM _{2.5} (FSP) PM ₁₀ (RSP)	Location: HKUST Air Quality Research Supersite Facility Collocation Data Time: 2025-11-06 11:00 to 2025-11-13 11:00

Calibration Result:

RSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.93	<input checked="" type="checkbox"/> PASS
Linearity (R²)	> 0.70	0.97	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	RSP ≤ 30 µg/m ³ is low conc. range	47.1 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 8 µg/m ³ for RSP	3.8 µg/m ³	<input checked="" type="checkbox"/> PASS


Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.

FSP:


Performance Metric	Target Value	Actual Value	Result
<u>Tier 1</u>			
Bias (Slope)	1.00±0.25	0.84	<input checked="" type="checkbox"/> PASS
Linearity (R²)	> 0.70	0.95	<input checked="" type="checkbox"/> PASS
If Tier 1 fails, Conc. Range will be checked	FSP ≤ 25 µg/m ³ is low conc. range	27.7 µg/m ³	Not applicable
<u>Tier 2</u>			
Error (RMSE)	< 5 µg/m ³ for FSP	3.7 µg/m ³	<input checked="" type="checkbox"/> PASS

Remark: Follow QAQC Protocol Path 1 which both Criteria Tier 1 and Tier 2 passed.





QAQC Protocol chart flow



Conclusion:

The report approves that each calibrated item of the product meets its technical specifications. No calibration action is needed during this time.

Prepared by:

Yannis Qiu

Reviewed by:

George Zhang



ANNEX D3

AIR QUALITY MONITORING RESULTS

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Remark
Action Level of Exceedance
Limit Level of Exceedance

Time	24-hour Rolling Average FSP (µg/m³)										1-hour Average RSP (µg/m³)					24-hour Rolling Average RSP (µg/m³)									
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	
11/01/2025 00:00	12.2	15.5	16.2	13.9	17.8	15.2	15.4	16.6	15.9	18.4	23.6	19.7	32.6	25.4	22.3	30.1	17.8	24.3	37.4	24.6	39.2	35.6	28.8	38.2	
11/01/2025 01:00	12.3	15.6	16.3	14.0	18.0	15.4	15.6	16.8	14.3	16.2	20.7	17.9	27.9	24.5	21.7	28.7	18.0	24.3	37.1	24.5	39.1	35.9	29.1	38.6	
11/01/2025 02:00	12.4	15.7	16.3	14.0	18.1	15.4	15.7	17.0	13.6	14.6	18.7	17.2	23.9	20.5	18.1	25.3	18.2	24.2	36.6	24.4	39.0	35.8	29.2	38.9	
11/01/2025 03:00	12.5	15.7	16.3	14.1	18.2	15.4	15.7	17.1	12.7	14.8	18.9	16.1	23.1	19.2	17.1	24.4	18.2	24.2	35.5	24.2	38.8	35.1	29.0	38.8	
11/01/2025 04:00	12.6	15.8	16.3	14.1	18.3	15.4	15.7	17.2	11.8	14.3	18.6	15.2	20.8	18.4	16.4	23.4	18.3	24.2	35.0	24.1	38.5	34.2	28.4	38.5	
11/01/2025 05:00	12.7	15.9	16.4	14.2	18.5	15.5	15.8	17.3	12.8	14.9	19.6	16.0	24.4	19.7	17.3	24.1	18.4	24.3	34.8	24.2	38.8	34.2	28.4	38.5	
11/01/2025 06:00	12.9	16.0	16.4	14.3	18.7	15.5	15.9	17.5	14.1	16.4	22.0	18.0	25.8	20.6	18.0	25.9	18.5	24.4	34.7	24.3	39.1	34.0	28.3	38.7	
11/01/2025 07:00	12.9	16.0	16.4	14.4	18.8	15.5	15.9	17.6	14.2	17.9	25.1	20.1	31.6	23.5	19.4	29.7	18.5	24.3	34.3	24.4	39.3	33.9	28.3	38.9	
11/01/2025 08:00	12.9	16.0	16.4	14.4	18.9	15.5	15.9	17.6	15.3	20.8	33.5	22.0	35.0	29.0	22.3	34.6	18.5	24.3	34.2	24.4	39.2	33.9	28.1	39.0	
11/01/2025 09:00	12.9	15.9	16.3	14.5	18.9	15.5	15.8	17.5	23.8	24.3	32.4	27.1	43.6	33.4	25.3	40.1	18.5	24.1	33.8	24.5	38.9	33.7	27.7	38.8	
11/01/2025 10:00	12.8	15.8	16.1	14.5	18.7	15.4	15.6	17.3	19.1	27.8	36.1	28.9	46.2	37.2	27.7	39.2	18.4	24.0	33.3	24.4	38.5	33.5	27.4	38.4	
11/01/2025 11:00	12.6	15.5	15.9	14.3	18.4	15.1	15.3	17.0	18.0	27.9	40.8	29.2	41.3	38.8	30.2	41.3	18.1	23.7	33.0	24.2	37.9	33.2	27.1	38.1	
11/01/2025 12:00	12.4	15.2	15.6	14.1	18.1	14.9	15.1	16.7	18.7	30.0	32.1	25.8	37.6	32.3	25.0	34.5	17.9	23.7	32.5	24.0	37.5	32.8	26.7	37.7	
11/01/2025 13:00	12.4	15.2	15.5	14.0	17.9	14.7	14.9	16.6	23.5	34.1	38.2	26.2	42.0	34.9	28.5	48.1	18.0	23.9	32.2	23.8	37.2	32.5	26.6	38.0	
11/01/2025 14:00	12.2	15.0	15.3	13.8	17.7	14.5	14.6	16.4	25.4	34.4	42.9	26.0	39.5	36.0	28.9	40.9	18.0	24.0	32.1	23.5	36.7	32.0	26.2	37.5	
11/01/2025 15:00	12.1	14.9	15.1	13.5	17.5	14.3	14.4	16.0	19.7	33.8	36.7	23.6	36.4	38.7	27.7	40.3	17.9	24.0	31.7	23.2	36.1	31.5	25.7	36.8	
11/01/2025 16:00	12.0	14.7	14.9	13.4	17.2	14.1	14.2	15.8	20.3	33.1	36.0	24.9	34.5	33.5	25.9	34.6	17.9	24.0	31.4	23.0	35.6	31.0	25.3	36.2	
11/01/2025 17:00	11.8	14.6	14.9	13.2	17.2	14.0	14.1	15.6	18.0	31.5	48.8	23.0	37.4	37.7	29.3	46.4	17.7	24.0	31.4	22.6	35.3	30.4	24.9	35.5	
11/01/2025 18:00	11.7	14.7	15.0	13.2	17.1	14.0	14.0	15.6	14.8	29.8	44.4	25.8	28.2	41.3	28.2	41.7	17.6	24.1	31.5	22.6	34.8	30.4	24.8	35.3	
11/01/2025 19:00	11.6	14.7	15.0	13.2	17.2	14.0	14.0	15.6	13.9	25.3	43.2	24.6	34.9	34.7	26.3	37.4	17.4	24.0	31.7	22.6	34.6	30.5	24.7	35.3	
11/01/2025 20:00	11.5	14.7	15.0	13.2	17.0	13.9	13.7	15.5	13.8	23.0	41.0	22.6	30.3	32.0	23.9	35.8	17.1	23.9	31.8	22.5	34.0	30.3	24.3	35.0	
11/01/2025 21:00	11.4	14.6	14.9	13.1	16.6	13.7	13.5	15.4	18.2	23.5	34.6	23.9	28.3	43.4	32.9	34.7	17.1	23.8	32.0	22.5	33.2	30.7	24.4	34.8	
11/01/2025 22:00	11.5	14.7	14.9	13.2	16.5	13.7	13.5	15.3	20.8	28.2	34.0	27.7	33.3	40.1	32.3	38.9	17.1	24.0	32.2	22.6	33.0	31.0	24.6	34.8	
11/01/2025 23:00	11.5	14.8	15.0	13.3	16.5	13.8	13.5	15.3	19.0	27.4	35.3	27.2	32.7	41.7	32.3	37.6	17.2	24.3	32.4	22.9	33.0	31.5	24.9	34.9	
11/02/2025 00:00	11.6	15.0	15.1	13.5	16.5	13.9	13.6	15.3	17.9	26.7	39.6	31.4	41.7	38.3	28.1	35.6	17.2	24.6	33.1	23.4	33.4	32.1	25.1	35.1	
11/02/2025 01:00	11.7	15.2	15.3	13.7	16.6	14.1	13.7	15.5	17.9	27.4	45.2	29.2	37.6	41.6	29.4	42.9	17.4	25.1	34.1	23.8	33.8	32.8	25.4	35.7	
11/02/2025 02:00	11.9	15.5	15.5	14.0	16.8	14.3	14.0	15.6	19.6	26.9	35.7	28.8	35.3	39.4	33.0	36.9	17.6	25.6	34.8	24.3	34.2	33.6	26.1	36.2	
11/02/2025 03:00	12.1	15.8	15.7	14.2	17.1	14.6	14.2	15.9	20.7	25.9	32.2	26.1	37.6	41.8	35.4	39.1	18.0	26.1	35.3	24.7	34.8	34.5	26.8	36.8	
11/02/2025 04:00	12.3	16.0	15.9	14.4	17.3	14.8	14.4	16.1	20.1	24.7	29.6	24.7	33.2	34.9	29.6	36.8	18.3	26.5	35.8	25.1	35.4	35.2	27.4	37.4	
11/02/2025 05:00	12.5	16.2	16.1	14.5	17.4	15.0	14.5	16.2	17.9	22.0	27.3	22.8	28.4	29.3	24.3	34.0	18.5	26.8	36.1	25.4	35.5	35.6	27.7	37.8	
11/02/2025 06:00	12.5	16.2	16.1	14.6	17.4	15.0	14.6	16.3	16.7	20.7	25.7	20.7	27.6	26.6	22.1	30.4	18.6	27.0	36.3	25.5	35.6	35.8	27.8	38.0	
11/02/2025 07:00	12.6	16.2	16.1	14.5	17.4	15.1	14.6	16.3	16.1	19.6	24.0	19.3	26.9	27.7	23.0	29.7	18.7	27.0	36.2	25.5	35.4	36.0	28.0	38.0	
11/02/2025 08:00	12.6	16.3	16.1	14.5	17.3	15.1	14.7	16.3	16.9	23.9	27.5	21.8	33.0	29.7	23.7	35.6	18.8	27.2	36.0	25.5	35.3	36.0	28.0	38.0	
11/02/2025 09:00	12.6	16.4	16.2	14.5	17.4	15.2	14.7	16.4	25.0	28.7	34.1	25.0	40.9	35.5	28.2	40.5	18.8	27.3	36.0	25.4	35.2	36.1	28.2	38.0	
11/02/2025 10:00	12.6	16.4	16.2	14.4	17.4	15.2	14.7	16.4	21.3	32.9	34.1	27.9	48.1	39.0	33.4	41.0	18.9	27.6	36.0	25.3	35.3	36.2	28.4	38.1	
11/02/2025 11:00	12.7	16.4	16.1	14.3	17.5	15.2	14.7	16.3	19.4	28.9	32.4	24.7	41.0	36.3	30.3	37.1	19.0	27.6	35.6	25.2	35.3	36.1	28.4	37.9	
11/02/2025 12:00	12.8	16.6	16.3	14.4	17.6	15.3	14.9	16.5	20.1	31.6	37.9	28.7	41.2	40.6	32.1	41.9	19.0	27.7	35.9	25.3	35.4	36.4	28.7	38.2	
11/02/2025 13:00	12.8	16.6	16.4	14.5	17.7	15.4	15.0	16.5	19.3	30.1	36.3	27.9	42.5	38.2	30.7	41.0	18.9	27.5	35.8	25.3	35.4	36.6	28.8	38.0	
11/02/2025 14:00	12.7	16.7	16.5	14.6	17.9	15.5	15.1	16.6	18.8	30.6	38.9	28.2	45.2	38.0	30.3	40.3	18.6	27.3	35.6	25.4	35.7	36.7	28.9	37.9	
11/02/2025 15:																									

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Remark
Action Level of Exceedance
Limit Level of Exceedance

Time	24-hour Rolling Average FSP (µg/m³)								1-hour Average RSP (µg/m³)								24-hour Rolling Average RSP (µg/m³)								
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	
11/05/2025 10:00	4.9	6.3	6.2	6.2	5.8	6.8	5.9	5.6	6.5	9.3	17.2	20.8	12.7	28.7	22.2	17.6	24.7	8.1	13.1	18.2	11.7	20.9	17.3	15.4	19.8
11/05/2025 11:00	4.7	6.1	5.9	5.5	6.4	5.7	5.4	6.2	14.8	17.1	21.5	13.1	25.6	24.9	19.4	22.5	8.1	12.9	17.6	11.4	20.3	17.1	15.2	19.2	
11/05/2025 12:00	4.6	5.9	5.8	5.4	6.2	5.5	5.3	6.0	27.2	16.2	20.7	12.2	25.1	23.0	16.8	19.9	8.6	12.8	16.7	11.2	20.0	17.1	15.0	18.8	
11/05/2025 13:00	4.6	5.9	5.7	5.3	6.1	5.5	5.2	5.9	11.0	17.2	22.5	14.0	25.0	25.5	17.0	20.0	8.7	12.9	16.1	11.2	19.8	17.2	14.9	18.5	
11/05/2025 14:00	4.7	6.0	5.8	5.4	6.2	5.7	5.3	6.0	12.4	20.0	23.8	14.5	30.1	26.2	24.1	18.3	8.9	13.3	15.9	11.3	19.7	17.6	14.8	18.4	
11/05/2025 15:00	4.8	6.3	6.0	5.5	6.3	5.8	5.4	6.2	12.1	22.9	28.8	15.3	26.1	24.6	19.1	21.5	9.1	13.7	16.2	11.5	19.7	18.0	15.0	18.5	
11/05/2025 16:00	4.9	6.4	6.2	5.6	6.5	5.9	5.5	6.3	10.4	19.5	41.9	14.7	27.5	23.1	17.6	34.4	9.3	13.9	17.3	11.7	19.7	18.2	14.9	19.1	
11/05/2025 17:00	5.0	6.6	6.5	5.7	6.8	6.0	5.6	6.5	14.4	27.7	44.8	16.7	34.2	24.8	18.4	52.2	9.5	14.5	18.5	11.8	20.1	18.4	14.9	20.3	
11/05/2025 18:00	5.1	6.7	6.8	5.8	7.1	6.1	5.7	6.8	14.8	28.6	41.8	18.6	32.9	35.7	26.0	45.4	9.7	15.0	19.5	12.1	20.5	19.0	15.3	21.2	
11/05/2025 19:00	5.1	6.8	7.0	5.8	7.2	6.2	5.8	6.9	11.1	21.9	31.0	19.0	27.2	30.9	23.5	40.9	9.8	15.1	20.0	12.2	20.7	19.4	15.6	21.9	
11/05/2025 20:00	5.1	7.1	7.1	5.8	7.2	6.3	5.9	6.9	11.4	25.4	27.1	15.5	20.9	29.6	21.8	28.6	9.9	15.4	20.3	12.3	20.7	19.7	15.8	21.9	
11/05/2025 21:00	5.2	7.2	7.2	5.9	7.2	6.4	6.0	6.9	11.6	18.5	25.4	18.0	21.1	27.2	20.9	23.1	10.0	15.5	20.4	12.4	20.7	19.9	16.0	21.7	
11/05/2025 22:00	5.3	7.3	7.2	6.0	7.2	6.5	6.1	6.9	13.8	20.0	23.3	17.3	22.0	29.0	22.7	25.7	10.2	15.7	20.6	12.6	20.7	20.2	16.2	21.8	
11/05/2025 23:00	5.4	7.5	7.4	6.1	7.3	6.6	6.2	7.0	11.9	19.2	25.2	16.5	20.1	23.4	18.0	23.8	10.3	15.9	21.0	12.8	20.9	20.4	16.2	22.1	
11/06/2025 00:00	5.5	7.6	7.6	6.3	7.5	6.7	6.3	7.2	9.6	15.9	23.3	17.2	47.5	21.1	15.3	21.4	10.5	16.1	21.5	13.1	22.3	20.5	16.3	22.2	
11/06/2025 01:00	5.6	7.7	7.7	6.4	7.8	6.8	6.3	7.3	22.0	19.3	24.1	16.8	34.0	20.8	15.1	18.9	11.1	16.5	22.1	13.4	23.1	20.8	16.4	22.4	
11/06/2025 02:00	5.7	7.8	7.9	6.5	7.9	6.9	6.4	7.4	14.7	16.8	19.5	15.1	18.8	21.8	14.6	18.1	11.4	16.8	22.5	13.7	23.4	21.2	16.5	22.6	
11/06/2025 03:00	5.8	8.0	8.1	6.6	8.1	7.0	6.5	7.5	9.7	14.7	26.2	13.9	21.5	17.9	12.8	20.8	11.6	17.1	23.2	13.9	23.8	21.5	16.7	23.0	
11/06/2025 04:00	6.0	8.1	8.3	6.7	8.3	7.2	6.7	7.6	9.5	14.6	20.9	12.5	19.6	26.1	19.6	18.9	11.8	17.4	23.8	14.1	24.2	22.2	17.2	23.4	
11/06/2025 05:00	6.1	8.2	8.5	6.8	8.5	7.4	6.9	7.8	8.5	13.5	16.8	12.0	18.2	23.1	18.4	17.5	12.0	17.7	24.3	14.3	24.7	22.9	17.7	23.8	
11/06/2025 06:00	6.2	8.5	8.7	7.0	8.7	7.6	7.1	8.0	15.5	20.3	26.3	16.1	18.8	18.9	15.4	17.7	12.4	18.2	24.9	14.6	25.1	23.4	18.1	24.2	
11/06/2025 07:00	6.4	8.7	9.0	7.2	8.9	7.9	7.3	8.2	18.8	23.9	30.4	19.3	18.7	21.7	16.9	20.2	13.0	18.9	25.8	15.1	25.3	23.9	18.5	24.6	
11/06/2025 08:00	6.6	9.0	9.3	7.4	9.1	8.1	7.6	8.4	15.8	26.1	39.2	22.1	34.2	26.4	22.4	29.5	13.3	19.6	26.8	15.6	25.9	24.4	18.6	25.2	
11/06/2025 09:00	6.8	9.2	9.5	7.6	9.2	8.3	7.7	8.6	19.4	29.0	30.7	24.0	33.9	34.2	32.4	33.2	13.7	20.2	27.3	16.1	26.3	25.1	19.4	25.7	
11/06/2025 10:00	6.9	9.4	9.6	7.7	9.3	8.4	7.8	8.8	17.8	30.8	30.1	21.0	28.3	41.3	30.1	30.4	14.1	20.8	27.7	16.5	26.3	25.9	19.9	26.0	
11/06/2025 11:00	7.0	9.6	9.7	7.8	9.4	8.5	8.0	8.9	15.3	29.2	26.8	20.0	27.8	36.3	47.2	24.5	14.1	21.3	27.9	16.8	26.4	26.4	21.1	26.0	
11/06/2025 12:00	7.0	9.7	9.8	7.9	9.5	8.5	8.1	8.9	14.7	24.0	23.9	15.1	24.2	27.0	20.4	18.9	13.6	21.6	28.1	16.9	26.4	26.5	21.2	26.0	
11/06/2025 13:00	7.1	9.8	9.9	7.9	9.6	8.6	8.2	8.9	13.9	24.8	30.8	14.5	27.2	37.5	28.8	18.6	13.7	21.9	28.4	16.9	26.5	27.0	21.7	25.9	
11/06/2025 14:00	7.1	9.9	10.0	8.0	9.6	8.6	8.2	9.0	13.4	24.3	49.1	16.1	26.5	24.2	18.7	33.1	13.8	22.1	29.5	17.0	26.3	26.9	21.5	26.6	
11/06/2025 15:00	7.2	9.9	10.1	8.0	9.9	8.6	8.2	9.4	12.4	23.3	73.3	15.9	35.8	21.2	17.0	68.2	13.8	22.1	31.3	17.0	26.7	26.8	21.4	28.5	
11/06/2025 16:00	7.2	10.1	10.1	8.1	10.0	8.8	8.4	9.6	13.1	24.2	73.2	16.6	33.7	25.2	21.0	66.2	13.9	22.3	32.6	17.1	27.0	26.9	21.6	29.8	
11/06/2025 17:00	7.3	10.2	10.1	8.2	9.9	8.8	8.5	9.7	14.4	24.6	56.2	16.9	32.6	26.3	21.4	51.2	13.9	22.2	33.1	17.1	26.9	27.0	21.7	29.8	
11/06/2025 18:00	7.4	10.3	10.1	8.2	9.8	8.9	8.5	9.6	15.0	25.9	40.8	18.3	31.0	27.2	21.8	32.2	13.9	22.1	33.1	17.1	26.8	26.6	21.5	29.2	
11/06/2025 19:00	7.5	10.4	10.0	8.3	9.9	8.9	8.6	9.6	12.4	19.1	26.9	15.2	25.1	24.4	20.8	22.6	13.9	22.0	32.9	16.9	26.7	26.3	21.4	28.5	
11/06/2025 20:00	7.5	10.1	10.1	8.3	10.0	8.9	8.6	9.6	11.7	16.8	24.0	15.8	22.5	20.3	17.6	21.2	14.0	21.6	32.8	16.9	26.8	25.9	21.2	28.2	
11/06/2025 21:00	7.6	10.2	10.1	8.4	10.1	8.9	8.7	9.7	10.8	15.9	23.1	15.7	22.8	20.9	17.2	22.1	13.9	21.5	32.7	16.8	26.9	25.7	21.1	28.1	
11/06/2025 22:00	7.5	10.2	10.1	8.4	10.1	8.9	8.7	9.7	9.7	14.7	23.6	14.9	20.8	20.4	17.3	20.3	13.8	21.3	32.7	16.7	26.8	25.3	20.8	27.9	
11/06/2025 23:00	7.5	10.1	10.1	8.3	10.1	9.0	8.8	9.8	9.9	14.8	24.3	13.6	22.2	22.9	19.0	22.6	13.7	21.1	32.6	16.6	26.9	25.3	20.9	27.8	
11/07/2025 00:00	7.5	10.2	10.1	8.3	10.1	9.0	8.8	9.9	11.4	18.7	22.8	15.7	22.6	23.4	19.5	25.5	13.7	21.2	32.6	16.5	25.9	25.4	21.1	28.0	
11/07/2025 01:00	7.5	10.3	10.1	8.4	10.1	9.1	8.9	10.0	12.2	19.7	24.1	16.8	26.8	25.0	21.2	29.0	13.3	21.2	32.6	16.5	25.6	25.6	21.3	28.4	
11/07/2025 02:00	7.6	10.4	10.2	8.4	10.1	9.1	9.0	10.2	13.8																

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Remark
Action Level of Exceedance
Limit Level of Exceedance

Time	24-hour Rolling Average FSP (µg/m ³)										1-hour Average RSP (µg/m ³)					24-hour Rolling Average RSP (µg/m ³)									
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	
11/09/2025 20:00	10.0	15.1	14.3	12.3	15.9	13.3	13.2	13.6	13.6	16.9	29.6	14.3	21.6	23.8	18.7	22.9	15.1	25.2	31.5	22.5	35.1	30.6	24.3	29.5	
11/09/2025 21:00	9.9	14.5	14.0	12.0	15.5	13.0	12.9	13.3	15.4	13.4	18.3	11.2	18.5	16.9	14.6	18.3	15.2	24.5	30.9	22.1	34.5	30.1	23.9	29.0	
11/09/2025 22:00	9.7	13.8	13.7	11.7	15.3	12.7	12.6	13.1	9.9	12.1	12.8	10.2	15.6	14.4	12.2	15.5	15.2	23.7	30.4	21.7	34.2	29.6	23.5	28.7	
11/09/2025 23:00	9.5	13.4	13.3	11.5	14.9	12.4	12.3	12.7	6.7	12.5	11.9	9.8	15.7	13.7	11.5	14.4	14.9	23.2	29.7	21.3	33.7	29.0	23.1	28.1	
11/10/2025 00:00	9.4	13.1	13.0	11.2	14.5	12.1	12.0	12.5	6.7	12.4	11.2	9.9	16.1	12.8	11.2	14.4	14.8	22.8	29.0	20.9	33.2	28.5	22.8	27.8	
11/10/2025 01:00	9.3	12.9	12.6	11.0	14.0	11.7	11.8	12.3	6.0	11.3	9.2	9.7	12.4	12.4	10.8	13.3	14.6	22.6	28.0	20.5	32.3	27.9	22.5	27.4	
11/10/2025 02:00	9.1	12.6	12.3	10.8	13.5	11.5	11.5	12.1	6.5	10.6	10.4	9.7	14.8	12.8	11.0	14.3	14.4	22.4	27.5	20.1	31.7	27.6	22.3	27.3	
11/10/2025 03:00	9.0	12.4	12.0	10.5	13.0	11.2	11.3	11.9	6.2	9.7	9.1	9.4	12.2	11.1	9.4	12.1	14.2	21.9	27.0	19.5	30.9	27.2	22.0	27.1	
11/10/2025 04:00	8.8	12.2	11.7	10.3	12.5	10.9	11.0	11.8	6.3	11.1	9.5	10.1	12.8	12.0	10.3	13.1	14.0	21.6	26.6	19.1	30.0	26.7	21.8	27.0	
11/10/2025 05:00	8.7	12.0	11.4	10.1	12.0	10.6	10.8	11.7	6.7	10.9	12.1	10.2	14.0	12.9	11.2	12.5	13.8	21.4	26.0	18.7	28.9	26.3	21.5	26.7	
11/10/2025 06:00	8.5	11.8	11.1	9.8	11.6	10.2	10.5	11.5	7.6	10.3	14.8	10.3	18.7	12.6	10.8	13.3	13.5	21.1	25.4	18.1	27.9	25.7	21.1	26.5	
11/10/2025 07:00	8.4	11.5	10.8	9.5	11.1	9.9	10.1	11.3	17.1	11.8	24.0	10.9	20.9	16.9	13.0	19.2	13.6	20.5	24.7	17.5	27.1	25.2	20.7	26.3	
11/10/2025 08:00	7.9	10.9	10.4	8.9	10.5	9.4	9.6	10.6	10.2	14.3	26.2	13.3	26.6	20.4	16.9	24.1	13.1	19.7	24.0	16.6	26.0	24.2	20.0	25.2	
11/10/2025 09:00	7.4	10.2	9.9	8.4	9.9	8.9	9.1	9.7	15.0	16.0	36.0	15.3	32.6	26.5	22.7	30.8	12.4	18.7	23.4	15.8	24.9	23.1	19.4	23.8	
11/10/2025 10:00	6.9	9.3	9.5	7.9	9.4	8.5	8.7	9.1	12.1	17.1	29.6	16.6	40.3	29.4	24.0	34.8	11.8	17.6	22.6	15.1	24.3	22.3	18.8	23.0	
11/10/2025 11:00	6.6	8.8	9.0	7.4	8.9	8.1	8.2	8.6	14.8	20.8	29.1	18.9	39.8	30.7	24.6	30.4	11.5	17.0	22.1	14.4	23.9	21.8	18.4	22.4	
11/10/2025 12:00	6.5	8.2	8.7	7.2	8.6	7.8	7.9	8.3	17.4	25.3	34.3	22.8	38.9	34.8	26.2	33.8	11.5	16.5	21.8	14.3	23.8	21.6	18.1	22.2	
11/10/2025 13:00	6.4	8.0	8.5	7.1	8.4	7.6	7.7	8.0	20.7	24.8	35.4	23.3	43.7	34.7	26.8	33.0	11.5	16.4	21.9	14.3	24.0	21.6	18.0	22.2	
11/10/2025 14:00	6.3	7.9	8.4	7.0	8.4	7.5	7.6	7.9	17.1	23.0	34.6	21.5	36.9	35.5	26.7	30.2	11.6	16.4	22.1	14.3	24.2	21.8	18.1	22.3	
11/10/2025 15:00	6.4	8.0	8.5	7.1	8.5	7.5	7.6	8.0	17.3	26.4	40.5	22.1	39.0	36.2	27.9	33.2	11.7	16.7	22.7	14.5	24.7	22.2	18.4	22.7	
11/10/2025 16:00	6.5	8.2	8.6	7.3	8.8	7.7	7.7	8.2	15.8	25.1	47.1	24.0	39.5	38.4	28.8	41.1	12.0	17.0	23.7	15.0	25.4	22.7	18.5	23.4	
11/10/2025 17:00	6.6	8.3	8.8	7.5	8.9	7.8	7.7	8.4	14.6	25.0	40.7	22.4	34.6	36.7	27.5	43.7	12.1	17.1	24.3	15.2	25.8	23.1	18.5	24.1	
11/10/2025 18:00	6.7	8.4	8.9	7.5	9.1	7.8	7.7	8.5	16.6	26.5	40.2	22.2	34.2	31.3	24.6	37.9	12.3	17.2	24.7	15.4	26.2	23.2	18.5	24.4	
11/10/2025 19:00	6.7	8.4	9.0	7.6	9.2	7.9	7.8	8.6	15.0	24.6	29.5	20.3	32.1	29.5	23.8	35.8	12.3	17.2	24.8	15.4	26.3	23.2	18.6	24.7	
11/10/2025 20:00	6.8	8.5	8.8	7.7	9.3	8.0	7.9	8.8	14.1	21.2	32.1	19.3	31.9	29.2	23.6	34.0	12.3	17.3	24.9	15.6	26.7	23.4	18.8	25.1	
11/10/2025 21:00	7.0	8.8	9.0	7.9	9.6	8.2	8.1	9.0	15.1	23.5	35.0	20.5	30.9	27.8	22.9	32.4	12.3	17.8	25.6	15.9	27.3	23.9	19.1	25.7	
11/10/2025 22:00	7.1	9.0	9.2	8.1	9.9	8.4	8.3	9.3	14.2	20.9	29.0	18.9	30.2	27.7	22.5	32.4	12.5	18.1	26.3	16.3	27.9	24.4	19.5	26.4	
11/10/2025 23:00	7.3	9.2	9.4	8.2	10.1	8.6	8.5	9.5	11.6	20.2	23.4	16.9	24.5	23.9	19.6	27.6	12.7	18.5	26.8	16.6	28.2	24.8	19.9	27.0	
11/11/2025 00:00	7.3	9.3	9.5	8.3	10.2	8.7	8.6	9.6	10.1	17.0	18.5	14.7	23.2	20.9	18.1	24.1	12.8	18.6	27.1	16.8	28.5	25.2	20.2	27.4	
11/11/2025 01:00	7.4	9.4	9.7	8.4	10.4	8.9	8.8	9.8	9.0	14.0	15.1	12.1	19.3	18.8	15.4	21.7	13.0	18.8	27.3	16.9	28.8	25.4	20.3	27.7	
11/11/2025 02:00	7.5	9.4	9.7	8.4	10.5	9.0	8.8	9.9	8.6	14.0	12.4	11.0	15.9	15.0	13.4	17.5	13.1	18.9	27.4	17.0	28.9	25.5	20.4	27.9	
11/11/2025 03:00	7.5	9.5	9.8	8.4	10.5	9.0	8.9	10.0	7.4	12.5	12.5	10.4	14.6	13.9	12.3	15.9	13.1	19.0	27.6	17.0	29.0	25.7	20.6	28.0	
11/11/2025 04:00	7.5	9.5	9.8	8.4	10.5	9.1	8.9	10.0	7.4	11.0	10.9	10.1	13.3	13.0	11.3	14.8	13.1	19.0	27.6	17.0	29.0	25.7	20.6	28.1	
11/11/2025 05:00	7.5	9.5	9.8	8.4	10.5	9.1	8.9	10.0	7.8	11.3	11.3	9.6	14.7	12.4	10.9	14.0	13.2	19.0	27.6	17.0	29.0	25.7	20.6	28.2	
11/11/2025 06:00	7.5	9.4	9.8	8.3	10.5	9.0	8.9	10.0	6.9	10.3	14.2	9.3	18.4	12.8	10.6	14.2	13.2	19.0	27.6	16.9	29.0	25.7	20.6	28.2	
11/11/2025 07:00	7.4	9.4	9.7	8.3	10.4	9.0	8.9	10.0	8.3	12.9	20.0	11.0	20.9	16.8	13.2	19.3	12.8	19.1	27.4	16.9	29.0	25.7	20.6	28.2	
11/11/2025 08:00	7.4	9.3	9.6	8.3	10.4	9.0	8.8	9.9	10.8	17.6	22.6	14.4	29.1	24.3	18.4	30.8	12.8	19.2	27.3	17.0	29.1	25.8	20.7	28.5	
11/11/2025 09:00	7.3	9.3	9.5	8.2	10.3	8.9	8.8	9.9	11.7	19.3	33.1	15.3	30.5	28.9	20.3	35.9	12.7	19.3	27.1	17.0	29.0	25.9	20.6	28.7	
11/11/2025 10:00	7.3	9.3	9.4	8.2	10.1	8.8	8.7	9.9	12.6	20.9	30.8	18.0	60.0	30.3	22.9	37.2	12.7	19.5	27.2	17.0	29.8	26.0	20.5	28.8	
11/11/2025 11:00	7.3	9.2	9.4	8.2	10.0	8.7	8.6	9.8	13.3	20.6	34.1	17.2	31.5	29.7	27.5	38.5	12.6	19.5	27.4	17.0	29.5	25.9	20.6	29.1	
11/11/202																									

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Remark
Action Level of Exceedance
Limit Level of Exceedance

Time	24-hour Rolling Average FSP (µg/m³)										1-hour Average RSP (µg/m³)						24-hour Rolling Average RSP (µg/m³)									
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a		
11/14/2025 06:00	4.9	6.2	6.4	6.9	5.7	6.6	5.8	5.5	6.7	6.4	9.0	12.4	10.0	11.7	12.4	10.6	14.1	9.0	12.6	18.4	11.8	19.6	17.7	14.5	20.3	
11/14/2025 07:00	4.9	6.3	6.5	5.7	6.7	6.7	6.0	5.6	6.8	7.0	9.1	19.1	10.2	12.7	12.5	10.2	14.8	8.9	12.7	18.3	11.9	19.4	17.8	14.6	20.4	
11/14/2025 08:00	5.0	6.2	6.7	5.8	6.8	6.8	6.1	5.8	6.9	7.6	11.5	23.0	11.5	17.4	14.5	12.2	18.8	8.8	12.5	18.3	12.0	19.2	17.8	14.5	20.4	
11/14/2025 09:00	5.1	6.4	6.8	6.0	7.0	6.2	5.9	7.0	9.9	15.5	26.5	13.5	26.2	20.8	16.3	26.0	8.6	12.6	18.4	12.1	19.3	17.6	14.4	20.2		
11/14/2025 10:00	5.2	6.6	7.0	6.1	7.3	6.4	6.1	7.2	11.8	20.4	28.3	16.9	29.3	24.2	19.7	29.2	8.8	12.8	18.3	12.3	19.4	17.8	14.5	20.3		
11/14/2025 11:00	5.4	6.9	7.3	6.4	7.6	6.7	6.3	7.5	14.3	23.1	36.4	19.8	31.5	28.8	23.1	34.8	8.9	13.1	18.8	12.6	19.7	18.1	14.8	20.8		
11/14/2025 12:00	5.6	7.2	7.6	6.7	7.9	7.0	6.6	7.8	16.7	26.6	33.9	24.6	36.8	34.0	26.8	37.1	9.1	13.4	19.3	12.9	20.0	18.5	15.1	21.2		
11/14/2025 13:00	5.8	7.4	7.8	6.8	8.2	7.2	6.8	8.0	14.4	22.0	33.7	19.7	30.8	32.3	24.2	31.7	9.1	13.6	19.4	12.9	20.0	18.6	15.1	21.2		
11/14/2025 14:00	5.9	7.6	7.9	6.9	8.3	7.3	6.9	8.0	15.5	21.5	30.9	19.1	30.9	29.5	23.2	27.1	9.2	13.6	19.3	13.0	19.9	18.3	15.1	20.6		
11/14/2025 15:00	5.9	7.8	8.1	7.0	8.4	7.5	7.1	8.1	14.5	22.6	30.9	20.4	31.6	31.0	24.3	29.9	9.3	13.6	19.2	13.0	19.7	18.2	15.0	20.2		
11/14/2025 16:00	6.2	8.0	8.4	7.2	8.6	7.7	7.3	8.4	18.9	23.9	38.7	25.8	31.4	35.6	26.8	36.2	9.5	13.7	19.8	13.3	19.6	18.2	14.9	20.4		
11/14/2025 17:00	6.4	8.3	8.6	7.5	8.8	7.8	7.4	8.6	18.3	29.5	45.8	25.9	29.7	32.5	25.1	49.9	9.8	14.2	20.5	13.8	19.7	18.6	15.2	21.4		
11/14/2025 18:00	6.6	8.5	8.9	7.7	9.0	8.0	7.5	8.8	16.0	27.5	42.6	20.6	24.5	21.5	16.0	38.3	10.1	14.7	21.3	14.2	19.7	18.6	15.2	22.0		
11/14/2025 19:00	6.8	8.8	9.1	7.9	9.1	8.3	7.7	8.9	14.8	27.7	24.9	21.6	21.1	26.2	17.5	23.2	10.3	15.3	21.8	14.6	19.7	19.0	15.3	22.2		
11/14/2025 20:00	6.9	9.1	9.3	8.2	9.4	8.7	7.8	9.1	11.4	21.6	28.1	27.4	32.6	31.7	16.2	21.4	10.4	15.8	22.5	15.3	20.5	19.8	15.6	22.4		
11/14/2025 21:00	7.1	9.3	9.6	8.5	9.7	9.1	8.0	9.2	13.4	22.6	27.7	27.4	26.1	29.8	19.2	20.0	10.8	16.4	23.3	16.1	21.2	20.7	16.0	22.8		
11/14/2025 22:00	7.3	9.7	9.9	8.8	9.9	9.5	8.3	9.4	13.6	25.4	24.9	26.1	24.1	26.5	17.7	21.0	11.1	17.2	24.0	16.8	21.8	21.5	16.5	23.3		
11/14/2025 23:00	7.4	10.0	10.2	9.1	10.2	9.8	8.5	9.6	11.8	23.0	23.8	22.4	23.4	27.6	18.6	19.4	11.4	17.9	24.7	17.4	22.4	22.3	16.9	23.7		
11/15/2025 00:00	7.6	10.3	10.4	9.3	10.4	10.0	8.7	9.8	11.5	20.7	23.1	20.3	21.3	22.5	17.5	20.1	11.6	18.5	25.2	17.9	22.8	22.8	17.3	24.0		
11/15/2025 01:00	7.7	10.5	10.6	9.5	10.7	10.3	8.9	9.9	9.2	18.6	19.3	19.3	20.6	22.5	18.0	18.8	11.8	19.0	25.6	18.4	23.3	23.4	17.7	24.4		
11/15/2025 02:00	7.9	10.7	10.8	9.8	10.8	10.5	9.1	10.0	12.7	21.6	20.7	20.9	19.7	26.8	21.0	18.8	12.1	19.6	26.2	18.9	23.7	24.1	18.2	24.7		
11/15/2025 03:00	8.1	11.0	11.0	10.0	11.0	10.7	9.3	10.1	16.9	27.8	21.9	25.9	25.0	27.7	22.1	21.0	12.5	20.4	26.7	19.6	24.3	24.9	18.7	25.0		
11/15/2025 04:00	8.3	11.3	11.2	10.3	11.2	10.8	9.4	10.2	10.7	25.5	22.8	25.8	24.8	28.9	22.8	21.6	12.9	21.1	27.2	20.2	24.8	25.6	19.2	25.3		
11/15/2025 05:00	8.6	11.7	11.4	10.7	11.5	11.0	9.7	10.4	19.1	28.7	29.0	33.1	31.2	37.4	28.0	24.5	13.4	21.9	27.9	21.2	25.6	26.6	19.9	25.7		
11/15/2025 06:00	9.0	12.2	11.7	11.2	11.9	11.4	10.1	10.8	23.3	30.0	39.9	34.4	33.6	35.7	28.0	33.1	14.1	22.8	29.0	22.2	26.5	27.5	20.6	26.5		
11/15/2025 07:00	9.3	12.6	12.0	11.6	12.3	11.7	10.5	11.2	19.9	32.8	45.9	34.5	34.9	35.7	28.0	38.0	14.6	23.8	30.1	23.2	27.4	28.5	21.3	27.5		
11/15/2025 08:00	9.7	13.0	12.3	12.0	12.6	12.0	10.8	11.5	31.5	28.5	40.6	32.1	45.8	35.2	28.3	44.4	15.6	24.5	30.8	24.1	28.6	29.4	22.0	28.6		
11/15/2025 09:00	9.9	13.3	12.4	12.3	12.9	12.2	11.0	11.8	19.2	30.1	36.0	30.6	46.2	38.0	34.6	50.6	16.0	25.1	31.2	24.8	29.5	30.1	22.8	29.6		
11/15/2025 10:00	10.1	13.5	12.5	12.5	13.0	12.2	11.0	12.0	26.7	33.9	37.1	32.8	42.1	37.0	29.8	47.0	16.6	25.6	31.6	25.4	30.0	30.6	23.2	30.3		
11/15/2025 11:00	10.3	13.6	12.5	12.6	12.9	12.2	11.0	12.1	25.5	34.0	37.2	32.4	40.0	41.3	31.3	42.2	17.1	26.1	31.6	26.0	30.3	31.1	23.5	30.6		
11/15/2025 12:00	10.3	13.6	12.4	12.6	12.8	12.1	10.9	12.0	21.8	31.9	36.7	28.6	35.8	49.1	37.1	35.8	17.3	26.3	31.8	26.1	30.3	31.8	24.0	30.6		
11/15/2025 13:00	10.4	13.8	12.4	12.7	12.8	12.0	10.9	12.0	21.2	33.3	40.2	29.3	37.3	35.6	27.1	32.1	17.6	26.8	32.0	26.5	30.6	31.9	24.1	30.6		
11/15/2025 14:00	10.5	13.9	12.5	12.8	12.9	12.1	11.0	12.1	21.8	31.5	44.8	28.9	36.1	33.6	26.7	32.5	17.9	27.2	32.6	26.9	30.8	32.1	24.2	30.8		
11/15/2025 15:00	10.6	14.0	12.5	13.0	12.9	12.1	11.0	12.2	20.6	32.8	51.7	29.6	36.0	33.4	26.5	40.4	18.1	27.6	33.5	27.3	31.0	32.2	24.3	31.3		
11/15/2025 16:00	10.7	14.2	12.6	13.0	13.1	12.0	11.0	12.3	21.3	32.5	46.4	29.1	40.0	39.6	29.9	40.8	18.2	28.0	33.8	27.5	31.3	32.3	24.5	31.5		
11/15/2025 17:00	10.8	14.4	12.6	13.1	13.3	12.1	11.1	12.4	26.2	33.6	43.8	31.2	39.8	36.3	28.6	45.6	18.5	28.2	33.7	27.7	31.8	32.5	24.6	31.3		
11/15/2025 18:00	10.9	14.3	12.6	13.2	13.5	12.3	11.4	12.8	23.1	32.3	39.1	31.0	39.4	35.9	30.2	55.7	18.8	28.4	33.6	28.1	32.4	33.1	25.2	32.0		
11/15/2025 19:00	11.0	14.3	12.6	13.3	13.5	12.2	11.5	13.1	20.6	30.7	33.7	29.5	30.8	29.5	24.8	41.9	19.1	28.5	33.9	28.4	32.8	33.2	25.5	32.8		
11/15/2025 20:00	11.2	14.4	12.6	13.3	13.5	11.8	11.5	13.3	19.6	29.3	31.5	28.1	29.8	28.7	23.0	38.4	19.4	28.8	34.1	28.5	32.7	33.1	25.8	33.5		
11/15/2025 21:00	11.4	14.5	12.5	13.3	13.4	11.6	11.4	13.6	18.6	28.1	27.1	27.2	25.9	27.3	21.9											

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Bulvar Summary of Monitoring Data							Remark	Action Level of Exceedance																	
								Limit Level of Exceedance																	
Time	24-hour Rolling Average FSP (µg/m ³)							1-hour Average RSP (µg/m ³)							24-hour Rolling Average RSP (µg/m ³)										
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	
11/18/2025 16:00	15.7	17.3	16.0	16.3	18.5	14.8	14.7	18.5	25.8	28.7	48.4	29.0	47.7	44.2	31.9	37.2	27.3	30.2	45.3	32.1	43.7	41.1	34.0	44.8	
11/18/2025 17:00	15.7	17.3	16.0	16.3	18.6	14.9	14.7	18.6	24.3	26.2	45.7	26.4	43.0	37.2	32.9	29.6	27.4	30.1	45.7	32.2	44.0	41.2	33.9	44.6	
11/18/2025 18:00	15.6	17.0	15.9	16.2	18.4	14.8	14.5	18.2	17.5	20.9	27.2	20.9	36.1	28.0	22.7	24.2	27.2	29.7	45.0	31.8	43.8	40.5	33.5	43.3	
11/18/2025 19:00	15.4	16.8	15.7	16.0	18.2	14.7	14.3	17.9	15.1	18.7	25.8	18.6	30.2	26.3	20.4	22.5	27.0	29.2	44.6	31.5	43.6	40.2	33.1	42.5	
11/18/2025 20:00	15.3	16.6	15.5	15.9	18.2	14.6	14.1	17.7	13.7	17.0	26.0	16.1	28.7	24.6	19.1	18.1	26.8	28.9	44.2	31.4	43.6	40.1	32.9	41.8	
11/18/2025 21:00	15.2	16.3	15.2	15.8	18.1	14.5	14.0	17.4	10.9	12.6	21.1	12.7	21.2	19.2	15.9	14.4	26.7	28.6	43.1	31.2	43.3	39.8	32.7	41.1	
11/18/2025 22:00	15.0	16.1	15.0	15.6	17.9	14.4	13.9	17.2	9.4	11.2	15.0	12.0	20.6	16.1	14.2	13.3	26.5	28.3	42.5	30.9	43.2	39.5	32.5	40.4	
11/18/2025 23:00	14.8	16.0	14.9	15.5	17.8	14.3	13.8	17.1	9.2	11.7	14.0	12.3	19.6	15.6	14.3	13.3	26.3	28.0	42.1	30.6	43.1	39.2	32.3	40.2	
11/19/2025 00:00	14.7	15.8	14.7	15.3	17.7	14.2	13.6	17.0	9.2	10.8	14.2	11.4	17.1	15.3	13.8	13.3	26.0	27.8	41.9	30.3	42.8	38.9	32.0	39.9	
11/19/2025 01:00	14.4	15.4	14.4	15.0	17.5	14.0	13.4	16.8	9.3	11.1	12.9	10.9	16.9	15.1	13.5	12.6	25.6	27.2	41.2	29.7	42.3	38.3	31.6	39.3	
11/19/2025 02:00	13.8	14.9	13.9	14.5	16.9	13.6	12.9	16.1	8.9	10.8	11.8	10.0	15.4	15.3	13.3	11.4	24.8	26.3	40.0	28.8	41.3	37.3	30.8	37.7	
11/19/2025 03:00	13.2	14.1	13.2	13.8	16.2	13.0	12.3	15.3	8.5	10.5	11.1	9.5	14.8	13.8	12.2	10.5	23.8	25.3	38.5	27.6	40.0	36.1	29.9	35.7	
11/19/2025 04:00	12.5	13.4	12.6	13.0	15.3	12.4	11.6	14.3	9.4	10.6	12.9	9.5	15.1	14.5	12.1	11.1	22.8	24.2	37.0	26.2	38.4	34.8	28.8	33.3	
11/19/2025 05:00	11.7	12.6	11.8	12.2	14.3	11.7	11.0	13.3	8.1	10.6	12.3	9.8	15.9	14.1	12.0	10.4	21.7	23.0	35.3	24.9	36.7	33.3	27.7	30.9	
11/19/2025 06:00	11.0	11.8	11.2	11.4	13.4	11.0	10.4	12.2	10.8	12.4	15.0	11.2	20.4	16.4	14.0	12.1	20.6	21.9	33.4	23.5	35.1	31.8	26.6	28.9	
11/19/2025 07:00	10.3	11.1	10.6	10.7	12.6	10.4	9.8	11.3	13.8	14.0	25.8	12.4	23.2	20.2	15.7	14.7	19.5	20.9	32.0	22.1	33.6	30.4	25.5	26.3	
11/19/2025 08:00	9.7	10.5	10.2	10.1	11.9	9.9	9.4	10.6	16.5	17.1	41.9	16.2	29.5	24.4	19.1	19.9	18.6	20.1	31.5	21.0	32.3	29.2	24.3	24.8	
11/19/2025 09:00	9.2	10.1	9.8	9.6	11.4	9.5	9.0	10.1	18.0	19.7	46.0	18.3	33.8	30.5	23.2	24.1	17.7	19.5	31.2	20.0	31.2	28.2	23.3	23.6	
11/19/2025 10:00	8.8	9.7	9.5	9.2	10.9	9.3	8.7	9.6	23.3	20.0	39.4	18.7	32.7	28.4	25.0	22.6	17.2	18.9	30.3	19.1	30.2	27.2	22.5	22.5	
11/19/2025 11:00	8.5	9.3	9.3	8.9	10.6	9.0	8.5	9.3	18.0	21.6	38.0	19.1	31.0	29.2	24.3	24.0	16.5	18.4	29.4	18.3	29.2	26.3	21.7	21.7	
11/19/2025 12:00	8.2	9.0	9.1	8.6	10.3	8.8	8.3	9.0	18.6	21.7	39.7	20.3	34.0	29.9	25.3	26.5	16.0	17.9	28.7	17.6	28.6	25.6	21.1	21.1	
11/19/2025 13:00	7.9	8.7	8.8	8.3	9.9	8.6	8.0	8.6	17.2	20.8	34.8	18.9	29.8	30.1	25.3	25.5	15.5	17.5	28.1	17.1	27.9	25.1	20.6	20.6	
11/19/2025 14:00	7.7	8.4	8.5	8.0	9.6	8.3	7.8	8.3	16.3	21.4	34.0	19.3	30.0	31.4	31.8	28.1	15.1	17.1	27.5	16.5	27.2	24.5	20.4	20.1	
11/19/2025 15:00	7.4	8.1	8.3	7.7	9.3	8.1	7.6	8.0	17.4	22.2	36.4	20.6	31.1	29.4	28.8	25.5	14.6	16.8	27.1	16.0	26.6	23.7	20.0	19.4	
11/19/2025 16:00	7.2	8.0	8.2	7.6	9.1	8.0	7.5	7.8	18.6	22.9	38.3	23.5	34.1	30.5	23.9	26.1	14.3	16.5	26.6	15.8	26.0	23.1	19.7	18.9	
11/19/2025 17:00	7.2	7.9	8.2	7.5	9.0	7.9	7.4	7.8	20.2	24.8	40.5	25.7	37.6	37.0	28.3	33.6	14.1	16.5	26.4	15.7	25.8	23.1	19.5	19.1	
11/19/2025 18:00	7.1	7.9	8.1	7.5	8.9	7.9	7.4	7.8	17.8	22.7	33.8	21.0	34.5	30.9	23.5	26.3	14.1	16.5	26.7	15.8	25.7	23.3	19.5	19.2	
11/19/2025 19:00	7.1	7.9	8.1	7.5	8.9	7.8	7.3	7.8	18.4	21.3	29.1	19.7	30.0	27.3	22.1	22.8	14.2	16.6	26.8	15.8	25.7	23.3	19.6	19.2	
11/19/2025 20:00	7.1	7.9	8.0	7.5	8.8	7.8	7.3	7.8	15.8	20.1	27.5	17.6	27.8	25.2	20.3	20.1	14.3	16.8	26.9	15.9	25.7	23.3	19.7	19.3	
11/19/2025 21:00	7.2	8.0	8.0	7.5	8.8	7.8	7.3	7.8	17.0	19.6	24.0	16.5	25.9	24.4	19.1	18.9	14.6	17.1	27.0	16.0	25.9	23.5	19.8	19.4	
11/19/2025 22:00	7.3	8.1	8.1	7.5	8.9	7.8	7.3	7.8	14.8	19.3	27.2	16.7	25.3	24.5	19.0	19.9	14.8	17.4	27.5	16.2	26.1	23.9	20.0	19.7	
11/19/2025 23:00	7.4	8.1	8.1	7.6	8.9	7.9	7.4	7.9	14.9	18.6	23.1	16.9	25.6	23.7	19.0	18.9	15.0	17.7	27.9	16.4	26.3	24.2	20.2	20.0	
11/20/2025 00:00	7.4	8.2	8.1	7.6	8.9	7.9	7.4	7.9	13.8	18.4	23.0	16.5	23.1	23.1	18.4	18.4	15.2	18.0	28.3	16.6	26.6	24.6	20.4	20.2	
11/20/2025 01:00	7.5	8.3	8.1	7.7	9.0	7.9	7.4	7.9	13.1	17.2	19.4	15.7	23.5	22.4	17.7	17.6	15.4	18.3	28.5	16.8	26.8	24.9	20.6	20.4	
11/20/2025 02:00	7.6	8.4	8.2	7.8	9.0	8.0	7.5	8.0	12.5	16.6	18.7	15.0	21.0	20.9	16.9	16.4	15.5	18.5	28.8	17.0	27.1	25.1	20.7	20.6	
11/20/2025 03:00	7.7	8.5	8.3	7.9	9.1	8.1	7.6	8.1	11.8	15.8	18.2	14.5	20.3	20.4	16.8	16.2	15.7	18.7	29.1	17.2	27.3	25.4	20.9	20.8	
11/20/2025 04:00	7.7	8.6	8.4	8.0	9.2	8.1	7.6	8.2	12.0	15.9	18.1	14.7	20.5	20.9	16.9	16.3	15.8	18.9	29.3	17.5	27.5	25.6	21.1	21.0	
11/20/2025 05:00	7.8	8.7	8.5	8.1	9.3	8.2	7.7	8.3	12.0	15.5	17.5	13.9	21.6	20.5	16.7	15.6	15.9	19.2	29.6	17.6	27.8	25.9	21.3	21.3	
11/20/2025 06:00	7.9	8.7	8.5	8.2	9.4	8.3	7.8	8.4	11.6	15.3	18.7	14.1	20.6	19.9	15.9	15.9	16.0	19.3	29.7	17.7	27.8	26.0	21.4	21.4	
11/20/2025 07:00	7.9</																								

Annex D3 - Air Quality Monitoring Results

Tabular Summary of Monitoring Data

Bulletin Summary of Monitoring Data										Remark	Action Level of Exceedance													
											Limit Level of Exceedance													
Time	24-hour Rolling Average FSP (µg/m ³)										1-hour Average RSP (µg/m ³)					24-hour Rolling Average RSP (µg/m ³)								
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a
11/23/2025 02:00	12.3	14.3	12.9	13.0	14.5	11.8	11.1	14.1	19.9	27.3	42.9	25.5	30.2	39.1	29.8	33.4	21.3	27.4	42.5	27.2	36.7	36.0	26.5	34.4
11/23/2025 03:00	12.5	14.5	13.1	13.2	14.7	12.0	11.2	14.3	20.2	27.0	40.5	26.3	35.9	39.5	27.7	26.6	21.6	27.8	43.3	27.5	37.3	36.6	26.8	34.8
11/23/2025 04:00	12.7	14.7	13.3	13.4	15.0	12.1	11.4	14.5	19.9	25.2	34.6	25.3	31.4	51.6	33.3	24.7	21.8	28.1	43.8	27.8	37.5	37.8	27.4	35.2
11/23/2025 05:00	12.9	15.0	13.5	13.6	15.2	12.3	11.6	14.8	19.5	22.5	42.4	25.3	32.3	42.7	44.7	30.4	30.2	22.1	28.4	44.7	28.0	38.4	38.7	28.0
11/23/2025 06:00	13.1	15.2	13.7	13.8	15.5	12.5	11.8	15.0	18.9	22.4	41.2	26.4	43.1	33.8	24.9	25.5	22.3	28.6	45.4	28.3	39.0	39.3	28.4	36.4
11/23/2025 07:00	13.3	15.5	13.9	14.0	15.7	12.7	12.0	15.3	20.5	27.6	37.6	30.0	33.5	35.6	25.9	26.4	22.5	28.8	45.5	28.6	39.3	39.8	28.7	36.8
11/23/2025 08:00	13.5	16.6	14.1	14.2	15.8	12.8	12.1	15.6	24.6	50.3	42.7	33.9	42.0	39.0	30.0	42.0	22.6	29.9	45.7	29.0	39.5	40.1	29.0	37.5
11/23/2025 09:00	13.6	17.1	14.3	14.4	16.1	13.0	12.3	15.8	28.7	38.8	41.8	31.3	44.2	41.7	30.1	46.1	22.9	30.5	46.0	29.3	39.9	40.3	29.1	38.1
11/23/2025 10:00	13.6	17.2	14.4	14.5	16.2	13.1	12.4	16.0	23.5	31.2	40.2	28.5	40.8	41.0	28.9	44.2	22.9	30.6	46.1	29.5	40.0	40.5	29.2	38.4
11/23/2025 11:00	13.6	17.4	14.5	14.7	16.4	13.2	12.5	16.1	25.0	34.0	41.1	31.6	43.8	43.1	30.5	45.4	22.8	30.7	46.1	29.7	40.2	40.5	29.3	38.7
11/23/2025 12:00	13.6	17.6	14.6	14.9	16.7	13.4	12.7	16.3	25.4	34.9	42.7	31.4	44.7	43.8	31.5	42.6	22.8	30.9	46.2	29.9	40.6	40.6	29.2	39.1
11/23/2025 13:00	13.7	17.8	14.7	15.0	17.0	13.5	12.9	16.6	24.6	34.4	42.3	30.5	44.6	44.2	30.8	42.1	23.0	31.2	46.3	30.3	41.1	41.0	29.5	39.6
11/23/2025 14:00	13.8	17.9	14.9	15.2	17.1	13.6	13.0	16.7	28.8	36.1	46.3	32.5	45.9	45.1	32.7	39.7	23.1	31.4	46.5	30.4	41.2	41.1	29.5	39.9
11/23/2025 15:00	14.0	18.1	15.1	15.4	17.3	13.7	13.2	17.0	26.5	37.8	49.8	36.6	48.6	47.0	34.3	44.1	23.3	31.6	46.8	30.7	41.6	41.3	29.7	40.3
11/23/2025 16:00	14.3	18.6	15.3	15.7	17.6	14.0	13.3	17.4	29.7	41.7	54.1	43.1	50.2	54.6	34.2	57.9	23.7	32.0	47.3	31.3	42.2	41.8	29.8	41.1
11/23/2025 17:00	14.8	18.9	15.6	16.1	17.9	14.3	13.6	17.7	34.5	41.6	55.9	46.5	48.8	52.7	35.3	49.5	24.3	32.3	47.1	31.7	42.6	42.0	29.9	41.1
11/23/2025 18:00	15.2	19.0	15.8	16.7	18.1	14.5	13.8	17.9	37.5	42.4	54.0	61.2	54.4	46.8	33.3	43.9	24.6	32.4	46.1	32.6	42.5	41.9	29.9	40.7
11/23/2025 19:00	15.5	19.3	15.8	17.1	18.7	14.7	13.9	17.6	34.2	38.8	52.7	56.6	62.9	47.5	32.0	38.8	25.0	32.7	44.0	33.4	43.1	41.6	29.1	37.5
11/23/2025 20:00	15.8	19.7	16.2	17.4	19.2	15.0	14.1	17.8	32.9	39.5	54.8	43.7	51.7	49.1	35.1	40.3	25.3	33.1	44.2	33.9	43.9	42.2	29.5	37.9
11/23/2025 21:00	16.0	19.9	16.5	17.7	19.4	15.3	14.4	18.3	26.9	35.0	50.9	38.7	48.0	45.2	33.7	45.6	25.5	33.2	44.5	34.2	44.0	42.2	29.8	38.7
11/23/2025 22:00	16.0	20.0	16.6	17.9	19.6	15.4	14.5	18.5	22.1	29.4	44.6	37.6	44.9	40.3	30.0	40.6	25.6	33.3	44.7	34.5	44.1	42.4	30.0	39.2
11/23/2025 23:00	16.2	20.2	16.8	18.1	19.7	15.5	14.7	18.8	26.0	31.7	42.7	31.1	42.0	39.7	30.0	36.4	25.6	33.3	44.9	34.7	44.0	42.8	30.3	39.7
11/24/2025 00:00	16.3	20.4	16.8	18.3	20.0	15.6	14.8	18.1	23.2	31.2	38.2	35.5	39.1	35.6	27.9	33.8	25.5	33.5	44.8	35.0	43.8	43.0	30.6	38.7
11/24/2025 01:00	16.4	20.6	16.9	18.4	20.1	15.7	15.0	18.2	21.3	27.2	34.3	26.8	35.1	33.8	28.1	30.9	25.6	33.7	44.5	35.1	43.7	43.1	30.9	38.8
11/24/2025 02:00	16.4	20.6	17.0	18.4	20.2	15.8	15.1	18.3	20.8	25.9	30.3	25.2	34.0	32.5	27.3	31.5	25.6	33.6	44.0	35.1	43.8	42.8	30.7	38.7
11/24/2025 03:00	16.5	20.7	17.1	18.4	20.2	15.8	15.1	18.4	21.3	26.2	29.4	26.4	35.6	31.4	26.4	32.2	25.7	33.6	43.5	35.1	43.8	42.5	30.7	38.9
11/24/2025 04:00	16.5	20.8	17.1	18.5	20.3	15.9	15.2	18.6	19.6	24.6	30.9	24.6	34.7	31.9	26.8	32.3	25.7	33.6	43.4	35.0	44.0	41.7	30.4	39.3
11/24/2025 05:00	16.5	20.8	17.2	18.5	20.3	15.9	15.3	18.6	21.2	26.8	31.3	26.5	34.5	31.8	26.9	32.1	25.7	33.7	42.9	35.1	43.6	41.1	30.3	39.3
11/24/2025 06:00	16.6	21.0	17.3	18.6	20.4	16.0	15.4	18.8	25.7	31.0	36.5	31.5	41.3	34.8	29.3	37.8	26.0	34.1	42.7	35.3	43.6	41.2	30.5	39.8
11/24/2025 07:00	16.8	21.2	17.4	18.8	20.6	16.0	15.6	19.0	32.4	33.4	48.9	34.3	38.4	36.4	30.4	35.9	26.5	34.3	43.2	35.5	43.8	41.2	30.6	40.2
11/24/2025 08:00	16.9	20.4	17.5	18.8	20.6	16.0	15.7	19.2	27.0	34.4	50.0	34.6	54.1	41.8	34.9	50.1	26.6	33.7	43.5	35.5	44.3	41.3	30.9	40.6
11/24/2025 09:00	16.9	20.1	17.6	18.9	20.7	16.1	15.7	19.3	35.7	33.8	52.9	33.9	55.2	47.3	35.2	53.3	26.9	33.5	44.0	35.6	44.7	41.6	31.1	40.9
11/24/2025 10:00	17.0	20.2	17.6	19.0	20.8	16.1	15.8	19.4	25.5	32.9	48.4	32.1	45.8	42.9	32.5	46.7	27.0	33.5	44.3	35.8	44.9	41.6	31.2	41.0
11/24/2025 11:00	17.0	20.2	17.6	19.0	20.8	16.1	15.8	19.4	25.6	34.5	49.0	32.0	46.6	44.4	32.8	45.2	27.0	33.6	44.6	35.8	45.0	41.7	31.3	41.0
11/24/2025 12:00	17.0	20.2	17.6	19.0	20.8	16.1	15.8	19.3	24.8	34.0	47.5	33.4	46.8	43.8	32.8	42.6	27.0	33.5	44.8	35.9	45.1	41.7	31.4	41.0
11/24/2025 13:00	17.0	20.2	17.6	19.0	20.8	16.1	15.9	19.3	25.4	33.4	47.6	32.3	43.6	42.5	32.3	39.2	27.0	33.5	45.0	35.9	45.1	41.6	31.4	40.9
11/24/2025 14:00	17.2	20.3	17.6	19.1	20.9	16.2	15.9	19.5	33.3	39.3	56.7	40.1	54.3	50.0	37.5	48.5	27.2	33.6	45.5	36.3	45.4	41.8	31.6	41.2
11/24/2025 15:00	17.0	20.1	17.5	18.9	20.8	16.1	15.9	19.3	24.0	33.3	47.3	31.1	43.7	43.0	33.1	40.8	27.1	33.4	45.4	36.0	45.2	41.7	31.6	41.1
11/24/2025 16:00	16.8	19.8	17.3	18.7	20.6	16.0	15.8	19.1																

Annex D3 - Air Quality Monitoring Results


Tabular Summary of Monitoring Data

Remark
Action Level of Exceedance
Limit Level of Exceedance


Time	24-hour Rolling Average FSP (µg/m³)										1-hour Average RSP (µg/m³)						24-hour Rolling Average RSP (µg/m³)									
	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a	M03	M04	M06	M09	M11	M13	M14	M15a		
11/27/2025 12:00	12.5	13.5	37.5	12.6	41.8	27.8	24.1	34.6	33.4	31.6	54.9	35.2	60.7	48.8	58.6	60.0	32.2	31.6	96.2	36.9	86.5	76.1	57.7	85.9		
11/27/2025 13:00	12.3	13.3	37.2	12.4	41.4	27.4	23.8	34.1	31.6	30.3	57.5	33.9	50.7	45.8	42.3	60.8	32.1	31.3	95.9	36.6	85.9	75.4	57.5	85.5		
11/27/2025 14:00	12.2	13.1	37.0	12.3	41.1	27.1	23.5	33.8	28.6	29.4	54.8	32.9	50.4	44.4	35.1	57.9	31.9	31.1	95.8	36.4	85.5	75.1	57.2	85.5		
11/27/2025 15:00	12.1	12.9	36.7	12.2	40.8	26.9	23.3	33.6	44.5	31.2	46.0	34.1	48.1	45.8	37.4	60.5	32.4	31.1	95.4	36.2	85.2	74.7	57.0	85.6		
11/27/2025 16:00	11.9	12.7	36.5	12.0	40.6	26.6	23.0	33.4	32.8	28.1	50.0	34.0	52.4	46.8	36.1	61.5	32.4	30.9	95.1	36.1	85.2	73.9	56.3	85.4		
11/27/2025 17:00	11.8	12.5	36.0	11.9	40.5	26.3	22.8	32.9	32.5	28.0	47.4	33.5	53.1	52.1	49.4	59.2	32.5	30.7	93.7	35.8	85.3	73.4	56.5	84.0		
11/27/2025 18:00	11.6	12.3	35.6	11.7	40.2	26.1	22.8	32.5	30.5	27.8	51.0	33.5	56.4	51.6	56.5	58.8	32.4	30.6	92.2	35.4	85.0	72.9	57.1	81.7		
11/27/2025 19:00	11.5	12.1	33.1	11.5	38.0	22.7	20.0	30.0	30.7	26.4	44.2	32.2	50.5	43.9	35.7	54.6	32.5	30.5	86.8	35.1	81.7	67.5	53.6	75.7		
11/27/2025 20:00	11.3	11.8	30.7	11.3	36.1	21.5	19.2	28.7	29.3	27.2	44.3	32.6	50.4	42.4	33.8	53.7	32.4	30.3	82.7	34.7	79.1	65.8	52.9	73.8		
11/27/2025 21:00	11.0	11.5	27.7	11.0	31.5	17.2	16.2	26.8	28.8	27.2	45.0	32.7	51.5	44.1	35.0	54.7	32.3	30.1	77.9	34.4	73.0	59.8	49.4	71.3		
11/27/2025 22:00	10.7	11.1	18.4	10.7	22.9	14.5	13.7	22.5	27.6	27.2	46.0	33.1	53.4	44.7	35.8	53.7	32.1	29.8	63.9	34.2	61.4	55.9	46.5	65.0		
11/27/2025 23:00	10.4	10.8	12.4	10.5	18.8	11.2	10.7	20.6	26.8	26.7	44.9	32.0	50.9	44.1	35.9	51.8	31.7	29.5	54.7	33.9	55.7	51.1	42.9	62.5		
11/28/2025 00:00	10.2	10.5	9.0	10.2	16.7	9.1	8.8	17.2	28.0	26.1	41.6	31.6	48.8	42.2	33.4	46.0	31.4	29.2	49.1	33.5	52.6	47.9	40.5	57.2		
11/28/2025 01:00	10.1	10.3	8.4	10.0	16.4	8.8	8.6	16.5	28.8	26.9	41.6	32.4	47.8	42.9	35.1	42.9	31.3	29.1	48.0	33.3	52.2	47.5	40.2	56.2		
11/28/2025 02:00	10.0	10.2	8.2	9.9	16.3	8.7	8.5	16.4	28.6	28.1	45.8	34.4	53.5	46.6	37.7	50.3	31.3	29.0	47.8	33.2	52.3	47.3	40.0	56.1		
11/28/2025 03:00	10.0	10.2	8.2	9.9	16.3	8.6	8.4	16.3	29.8	29.0	49.4	34.7	56.8	49.4	38.8	58.4	31.2	29.0	47.7	33.2	52.3	47.1	39.9	56.0		
11/28/2025 04:00	10.0	10.2	8.2	9.9	16.4	8.6	8.4	16.3	29.3	30.8	51.8	35.6	57.5	50.2	39.3	59.4	31.1	29.1	47.8	33.2	52.4	47.2	39.8	55.9		
11/28/2025 05:00	10.0	10.2	8.2	9.9	16.4	8.6	8.4	16.3	33.4	31.6	53.5	36.8	58.4	51.5	41.2	58.1	31.2	29.3	48.0	33.4	52.6	47.3	40.0	56.0		
11/28/2025 06:00	10.0	10.2	8.2	9.9	16.5	8.6	8.4	16.3	30.2	30.9	53.5	37.0	57.5	50.7	38.8	56.5	31.2	29.4	48.3	33.6	52.7	47.4	39.9	55.9		
11/28/2025 07:00	10.0	10.3	8.3	10.0	16.6	8.7	8.5	16.3	31.9	31.4	56.9	36.6	54.5	52.5	38.2	47.7	31.3	29.5	48.6	33.8	52.8	47.4	39.9	55.5		
11/28/2025 08:00	10.0	10.3	8.3	10.0	16.7	8.7	8.5	16.3	38.0	31.5	56.7	37.2	65.0	53.3	41.4	65.6	31.5	29.5	48.9	34.0	53.2	47.7	40.0	55.9		
11/28/2025 09:00	10.0	10.4	8.4	10.1	16.9	8.8	8.6	16.5	34.8	32.9	57.5	39.0	66.6	55.0	42.4	71.0	31.5	29.4	49.3	34.3	53.9	47.7	40.0	56.4		
11/28/2025 10:00	10.0	10.5	8.6	10.1	17.2	9.0	8.7	16.7	34.6	33.6	58.5	38.2	65.9	56.8	43.4	75.5	31.5	29.4	49.8	34.4	54.4	47.9	40.1	57.2		
11/28/2025 11:00	10.1	10.6	8.7	10.2	17.5	9.2	8.9	17.0	34.7	36.8	58.3	39.3	65.8	60.3	45.4	80.1	31.6	29.6	50.5	34.7	55.3	48.6	40.3	58.3		
11/28/2025 12:00	10.1	10.8	8.8	10.2	17.7	9.4	8.9	17.3	33.2	36.7	57.8	38.4	63.9	59.1	43.7	76.9	31.6	29.8	50.6	34.8	55.4	49.0	39.7	59.0		
11/28/2025 13:00	10.1	10.9	9.0	10.3	18.0	9.6	9.2	17.6	33.2	34.4	58.2	36.6	62.3	58.0	47.9	65.1	31.7	30.0	50.6	34.9	55.9	49.5	39.9	59.2		
11/28/2025 14:00	10.2	11.0	9.1	10.3	18.2	9.8	9.4	17.8	31.1	33.6	57.5	36.9	60.4	56.6	43.7	64.0	31.8	30.2	50.7	35.1	56.3	50.0	40.3	59.4		
11/28/2025 15:00	10.1	11.1	9.3	10.3	18.5	9.9	9.5	18.0	30.5	35.3	63.6	38.9	60.9	56.1	41.2	70.2	31.2	30.3	51.5	35.3	56.8	50.5	40.4	59.8		
11/28/2025 16:00	10.2	11.2	9.4	10.3	18.7	10.1	9.6	18.2	30.0	33.3	60.1	37.5	55.3	51.9	39.4	70.8	31.1	30.6	51.9	35.4	57.0	50.7	40.5	60.2		
11/28/2025 17:00	10.2	11.3	9.6	10.5	18.9	10.2	9.7	18.3	32.7	34.4	63.4	44.4	55.6	58.8	41.4	58.5	31.1	30.8	52.5	35.9	57.1	50.9	40.2	60.2		
11/28/2025 18:00	10.3	11.6	9.6	10.6	19.2	10.3	9.6	18.3	39.8	34.2	65.7	49.1	70.3	57.4	40.9	55.7	31.5	31.1	53.2	36.6	57.6	51.2	39.6	60.1		
11/28/2025 19:00	10.3	11.9	9.7	10.9	19.5	10.5	9.7	18.4	33.2	39.0	57.0	47.9	62.2	54.3	35.0	45.0	31.6	31.6	53.7	37.2	58.1	51.6	39.5	59.7		
11/28/2025 20:00	10.5	12.4	9.9	11.1	19.7	10.7	9.8	18.4	30.2	38.9	55.7	44.7	57.1	51.3	35.5	42.4	31.6	32.1	54.2	37.7	58.4	52.0	39.6	59.2		
11/28/2025 21:00	10.6	12.7	10.1	11.3	19.9	10.9	9.9	18.3	29.6	34.2	50.2	39.5	54.4	50.7	32.5	39.5	31.7	32.4	54.4	38.0	58.5	52.3	39.5	58.5		
11/28/2025 22:00	10.7	12.9	10.2	11.5	20.0	11.0	10.0	18.3	32.6	30.6	47.7	37.1	57.7	49.7	34.6	38.6	31.9	32.5	54.5	38.2	58.7	52.5	39.5	57.9		
11/28/2025 23:00	10.7	13.1	10.3	11.6	20.1	11.1	10.0	18.2	27.4	28.0	46.6	35.5	53.8	48.5	36.1	36.5	31.9	32.6	54.5	38.3	58.8	52.7	39.5	57.3		
11/29/2025 00:00	10.8	13.2	10.3	11.7	20.2	11.2	10.1	18.2	26.9	27.2	42.3	34.1	50.8	53.2	35.5	36.1	31.9	32.6	54.6	38.4	58.9	53.1	39.5	56.9		
11/29/2025 01:00	11.0	13.2	10.4	11.8	20.3	11.3	10.1	18.2	26.5	27.3	41.0	32.3	46.9	49.3	32.4	36.9	31.8	32.7	54.5	38.4	58.9	53.4	39.4	56.6		
11/29/2025 02:00	11.1	13.3	10.4	11.8	20.4	11.3	10.1	18.1	26.1	27.1	43.0	31.9	45.3	42.4	34.3	35.6	31.7	32.6	54.4	38.3	58.5	53.2	39.3	56.0		
11/29/2025 03:00	11.2	13.3	10.4	11.9	20.4	11.3	10.1	18.0	25.4	26.4	42.2	31.1	46.7	46.6	33.6	36.2	31.5	32.5	54.1	38.2	58.1	53.1	39.1			

Annex D3 - Air Quality Monitoring Results

Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/09)



Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/10)






ANNEX D4


WIND CONDITIONS

Annex D4 Wind Direction


(於香港時間02/11/2025 00 時 00 分更新) (Updated at 00:00H on 02/11/2025)




(於香港時間03/11/2025 00 時 00 分更新) (Updated at 00:00H on 03/11/2025)




(於香港時間03/11/2025 23 時 50 分更新) (Updated at 23:50H on 03/11/2025)




(於香港時間05/11/2025 00 時 00 分更新) (Updated at 00:00H on 05/11/2025)




(於香港時間06/11/2025 00 時 00 分更新) (Updated at 00:00H on 06/11/2025)




(於香港時間06/11/2025 23 時 50 分更新) (Updated at 23:50H on 06/11/2025)




(於香港時間07/11/2025 23 時 50 分更新) (Updated at 23:50H on 07/11/2025)




(於香港時間09/11/2025 00 時 00 分更新) (Updated at 00:00H on 09/11/2025)




(於香港時間10/11/2025 00 時 00 分更新) (Updated at 00:00H on 10/11/2025)




(於香港時間10/11/2025 23 時 50 分更新) (Updated at 23:50H on 10/11/2025)




(於香港時間11/11/2025 23 時 50 分更新) (Updated at 23:50H on 11/11/2025)




(於香港時間13/11/2025 00 時 00 分更新) (Updated at 00:00H on 13/11/2025)




(於香港時間13/11/2025 23 時 50 分更新) (Updated at 23:50H on 13/11/2025)




(於香港時間14/11/2025 23 時 50 分更新) (Updated at 23:50H on 14/11/2025)




(於香港時間16/11/2025 00 時 00 分更新) (Updated at 00:00H on 16/11/2025)




(於香港時間16/11/2025 23 時 50 分更新) (Updated at 23:50H on 16/11/2025)




(於香港時間17/11/2025 23 時 50 分更新) (Updated at 23:50H on 17/11/2025)




(於香港時間19/11/2025 00 時 00 分更新) (Updated at 00:00H on 19/11/2025)




(於香港時間19/11/2025 23 時 50 分更新) (Updated at 23:50H on 19/11/2025)




(於香港時間20/11/2025 23 時 50 分更新) (Updated at 23:50H on 20/11/2025)




(於香港時間22/11/2025 00 時 00 分更新) (Updated at 00:00H on 22/11/2025)




(於香港時間22/11/2025 23 時 50 分更新) (Updated at 23:50H on 22/11/2025)




(於香港時間23/11/2025 23 時 50 分更新) (Updated at 23:50H on 23/11/2025)




(於香港時間24/11/2025 23 時 50 分更新) (Updated at 23:50H on 24/11/2025)




(於香港時間26/11/2025 00 時 00 分更新) (Updated at 00:00H on 26/11/2025)




(於香港時間26/11/2025 23 時 50 分更新) (Updated at 23:50H on 26/11/2025)




(於香港時間28/11/2025 00 時 00 分更新) (Updated at 00:00H on 28/11/2025)




(於香港時間28/11/2025 23 時 50 分更新) (Updated at 23:50H on 28/11/2025)



(於香港時間29/11/2025 23 時 50 分更新) (Updated at 23:50H on 29/11/2025)




(於香港時間30/11/2025 23 時 50 分更新) (Updated at 23:50H on 30/11/2025)




Annex D4 Wind Speed


(公里/小時) (於香港時間02/11/2025 00 時 00 分更新) (Updated at 00:00H on 02/11/2025) (km/h)





(公里/小時) (於香港時間02/11/2025 23 時 50 分更新) (Updated at 23:50H on 02/11/2025) (km/h)




(公里/小時) (於香港時間03/11/2025 23 時 50 分更新) (Updated at 23:50H on 03/11/2025) (km/h)





(公里/小時) (於香港時間07/11/2025 23 時 50 分更新) (Updated at 23:50H on 07/11/2025)

(km/h)




WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間08/11/2025 23 時 50 分更新) (Updated at 23:50H on 08/11/2025)

(km/h)




WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間10/11/2025 00 時 00 分更新) (Updated at 00:00H on 10/11/2025)


(km/h)




WLPC

©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間10/11/2025 23 時 50 分更新) (Updated at 23:50H on 10/11/2025)



(公里/小時) (於香港時間11/11/2025 23 時 50 分更新) (Updated at 23:50H on 11/11/2025)




(公里/小時) (於香港時間12/11/2025 23 時 50 分更新) (Updated at 23:50H on 12/11/2025)



(公里/小時) (於香港時間13/11/2025 23 時 50 分更新) (Updated at 23:50H on 13/11/2025)

(km/h)




WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間14/11/2025 23 時 50 分更新) (Updated at 23:50H on 14/11/2025)

(km/h)




WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間16/11/2025 00 時 00 分更新) (Updated at 00:00H on 16/11/2025)


(km/h)



WLPC

©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間16/11/2025 23 時 50 分更新) (Updated at 23:50H on 16/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間17/11/2025 23 時 50 分更新) (Updated at 23:50H on 17/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間18/11/2025 23 時 50 分更新) (Updated at 23:50H on 18/11/2025) (km/h)



WLPC


©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間19/11/2025 23 時 50 分更新) (Updated at 23:50H on 19/11/2025) (km/h)




©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間20/11/2025 23 時 50 分更新) (Updated at 23:50H on 20/11/2025) (km/h)




©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間22/11/2025 00 時 00 分更新) (Updated at 00:00H on 22/11/2025) (km/h)



©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間22/11/2025 23 時 50 分更新) (Updated at 23:50H on 22/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間23/11/2025 23 時 50 分更新) (Updated at 23:50H on 23/11/2025) (km/h)



WLPC


©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間24/11/2025 23 時 50 分更新) (Updated at 23:50H on 24/11/2025) (km/h)




WLPC

©香港天文台 Hong Kong Observatory




(公里/小時) (於香港時間28/11/2025 23 時 50 分更新) (Updated at 23:50H on 28/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory


(公里/小時) (於香港時間29/11/2025 23 時 50 分更新) (Updated at 23:50H on 29/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory

(公里/小時) (於香港時間30/11/2025 23 時 50 分更新) (Updated at 23:50H on 30/11/2025) (km/h)



WLPC

©香港天文台 Hong Kong Observatory



ANNEX D5

EVENT AND ACTION PLAN FOR AIR QUALITY MONITORING

Event	Action			
	ET	IEC	ER	Contractor
Action level exceedance for one sample	<ol style="list-style-type: none"> 1. Notify IEC and ER; 2. Check the monitoring data and error messages to confirm if the performance of the monitoring equipment is normal; 3. If exceedance is confirmed, identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Assess effectiveness of Contractor's remedial measures and keep IEC and ER informed of the results until exceedance stops. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise ER and ET on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with IEC and ET, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Identify sources of exceedance and discuss with ER, ET and IEC on possible remedial measures; 2. Implement remedial measures; 3. Amend working methods if appropriate.
Action level exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC and ER; 2. Check the monitoring data and the performance of the monitoring equipment (refer to Annex A); 3. If exceedance is confirmed, identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Discuss with IEC and Contractor on possible remedial measures required; 5. Assess effectiveness of Contractor's remedial measures and keep IEC and ER informed of the results until exceedance stops. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method and verify the performance of the monitoring equipment to be checked by ET (refer to Annex A); 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise ER and ET on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with IEC and ET, agree with the Contractor on the proposal for remedial measures to be implemented; 4. Ensure the proposal for remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Identify the sources and discuss with ER, ET and IEC on possible remedial measures; 2. Submit a proposal for remedial measures to ER, IEC and ET within 2 working days of notification of exceedance for agreement; 3. Implement the agreed proposal; 4. Amend proposal if appropriate.

Event	Action			
	ET	IEC	ER	Contractor
	6. Notify EPD if the exceedance is confirmed to be related to the Project.			
Limit level exceedance for one 24-hr rolling average RSP concentration record or/and one 24-hr rolling average FSP concentration record	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Check the monitoring data and the performance of the monitoring equipment (refer to Annex A); 3. If exceedance is confirmed, identify source(s), investigate the causes of exceedance and propose remedial measures; 4. Discuss with IEC, ER and Contractor on possible remedial measures required; 5. Assess effectiveness of Contractor's remedial measures and keep IEC and ER informed of the results until exceedance stops. 6. Notify EPD if the exceedance is confirmed to be related to the Project. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and verify the performance of the monitoring equipment to be checked by ET (refer to Annex A); 3. Discuss with ER, ET and Contractor on the possible remedial measures; 4. Advise ER and ET on the effectiveness of the proposed remedial measures; 5. Review Contractor's remedial measures whenever necessary to assure their effectiveness and advise ER and ET accordingly; 6. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with the IEC and ET, agree with the Contractor on the proposal for remedial measures to be implemented; 4. Ensure the proposal for remedial measures are properly implemented; 5. If exceedance continues, identify what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify the sources and discuss with ER, ET and IEC on possible remedial measures; 2. Take immediate action to avoid further exceedance; 3. Submit a proposal for remedial measures to ER, IEC and ET within 2 working days of notification of exceedance for agreement; 4. Implement the agreed proposal; 5. Review and resubmit proposals if the problem is still not under control; 6. Stop the relevant portion of works as determined by ER until the exceedance is abated.



ANNEX E1

CALIBRATION CERTIFICATES (SOUND LEVEL METERS AND ACOUSTIC CALIBRATORS)

Certificate of Calibration

Certificate No. ATS25-066-CC002

Customer: Envirotech Services Company

Room 712, 7/F, My Loft,
9 Hoi Wing Road, Tuen Mun
N.T., Hong Kong

Unit-under-test (UUT):

Description: Precision Acoustic Calibrator
Manufacturer: Larson Davis
Type No.: CAL 200
Serial No.: 11333

Conditions during calibration:

Temperature: 26°C
Relative Humidity: 59%

Test Specifications: Calibration Check

Date of calibration: 15 July 2025

Test Results: All calibration points are within manufacturer's specification.

Certified by:



Mr. Y. T. LEUNG / Technical Manager
MIOA, MHKIOA, MHKIQEP

Issue Date: 15 July 2025

1. The instrument under test was allowed to stabilize in the laboratory for over 24 hours.

2. Calibration equipment:

Description:	Sound Analyzer	Reference Microphone
Manufacturer:	Brüel & Kjær	Brüel & Kjær
Type No.:	2270	4189
Serial No.:	3001883	2662797
Last Calibration Date:	11 March 2025	11 March 2025
Certificate No.:	AV250047	AV250047

The calibration equipment used for calibration is traceable to National Standards via Standards and Calibration Laboratory, the Government of the HKSAR.

3. The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted, if any, will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. Acoustic Testing Services Limited shall not be liable for any loss or damage resulting from the use of the equipment.

4. Calibration Results

Nominal value dB	Measured value dB	IEC 60942 Class 1 Tolerance Limits dB	Conclusion	Expanded Measurement Uncertainty of Reference Microphone B&K 4189 at 1000 Hz dB
94.00	93.84	± 0.25	PASS	0.20
114.0	113.75	± 0.25	PASS	0.20

All calibration points are within manufacturer's specification.

Certificate of Calibration

for

Description: *Sound Level Meter*
Manufacturer: *RION*
Type No.: *NL-52 (Serial No.: 00331806)*
Microphone: *UC-53A (Serial No.: 316987)*
Preamplifier: *NH-25 (Serial No.:21571)*

Submitted by:

Customer: *Envirotech Services Co.*
Address: *Rm.712, 7/F., My Loft, 9 Hoi Wing Road,*
Tuen Mun, Hong Kong

Upon receipt for calibration, the instrument was found to be:

- ☒ **Within (31.5Hz – 8kHz)**
☐ **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 19 November 2024

Date of calibration: 22 November 2024

Date of NEXT calibration: 21 November 2025

Calibrated by: 
Calibration Technician

Certified by: 
Mr. Ng Yan Wa
Laboratory Manager

Date of issue: 22 November 2024



Certificate No.: APJ24-100-CC001

Page 1 of 4

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature: 24.9 °C
Air Pressure: 1006 hPa
Relative Humidity: 44.0 %

3. Calibration Equipment:

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	Ref
			104		104.0	±0.3
			114		114.2	±0.3

Time Weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast	94	1000	94.0	Ref
		Slow			94.0	±0.3

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dB	SPL	94	31.5	94.1	± 2.0
				63	94.1	± 1.5
				125	94.0	± 1.5
				250	94.0	± 1.4
				500	94.0	± 1.4
				1000	94.0	Ref
				2000	93.9	± 1.6
				4000	93.6	± 1.6
				8000	91.4	$+2.1; -3.1$

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	94	31.5	54.8	-39.4 ± 2.0
				63	67.9	-26.2 ± 1.5
				125	78.0	-16.1 ± 1.5
				250	85.4	-8.6 ± 1.4
				500	90.8	-3.2 ± 1.4
				1000	94.0	Ref
				2000	95.1	$+1.2 \pm 1.6$
				4000	94.6	$+1.0 \pm 1.6$
				8000	90.4	$-1.1 \pm 2.1; -3.1$

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBC	SPL	94	31.5	91.1	-3.0 ± 2.0
				63	93.3	-0.8 ± 1.5
				125	93.9	-0.2 ± 1.5
				250	94.0	-0.0 ± 1.4
				500	94.0	-0.0 ± 1.4
				1000	94.0	Ref
				2000	93.7	-0.2 ± 1.6
				4000	92.9	-0.8 ± 1.6
				8000	88.5	$-3.0 \pm 2.1; -3.1$



Certificate No.: APJ24-100-CC001

Page 3 of 4

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.05
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration

Certificate No. ATS25-066-CC004

Customer: **Envirotech Services Company**

Room 712, 7/F, My Loft,
9 Hoi Wing Road, Tuen Mun
N.T., Hong Kong

Unit-under-test (UUT):

Description:	Sound Level Meter	, Microphone	, Pre-amplifier
Manufacturer:	RION		
Type No.:	NL-52	, UC-59	, NH-25
Serial No.:	00542913	, 06829	, 76317

Conditions during calibration:

Temperature:	26°C
Relative Humidity:	56%

Test Specifications: Calibration Check

Date of calibration: 22 August 2025

Test Results: All calibration points are within manufacturer's specification.

Certified by:  
Mr. Y. T. YEUNG * Technical Manager
MIOA, MHKIOA, MHKIQEP

Issue Date: 22 August 2025

1. The instrument under test was allowed to stabilize in the laboratory for over 24 hours.

2. Calibration equipment:

Description: Acoustical Calibrator
Manufacturer & Type: Brüel & Kjær 4231
Serial No.: 2478237
Last Calibration Date: 18 February 2025
Certificate No.: AV250027

The calibration equipment used for calibration is traceable to National Standards via Standards and Calibration Laboratory, the Government of the HKSAR.

3. The Sound Analyzer has been calibrated in accordance with the requirements as specified in IEC 61672-1 Class 1, and vendor specific procedures.

4. The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted, if any, will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. Acoustic Testing Services Limited shall not be liable for any loss or damage resulting from the use of the equipment.

5. Calibration Results

Setting of unit-under-test (UUT)				Applied value		UUT Reading, dB	IEC 61672-1 Class 1 Tolerance Limits, dB	Conclusion
Range, dB	Parameter	Frequency Weighting	Response	Level, dB	Frequency, Hz			
30-130	SPL	A	F	94.00	1000	94.1	± 0.7	PASS
			S			94.1	± 0.7	PASS
		C	F			94.1	± 0.7	PASS
			S			94.1	± 0.7	PASS
		L	F			94.1	± 0.7	PASS
			S			94.1	± 0.7	PASS
		A	F	114.00	1000	114.1	± 0.7	PASS
			S			114.1	± 0.7	PASS

All calibration points are within manufacturer's specification.

Certificate of Calibration

for

Description: *Sound Level Meter*
Manufacturer: *RION*
Type No.: *NL-52 (Serial No.: 01010406)*
Microphone: *UC-59 (Serial No.: 13748)*
Preamplifier: *NH-25 (Serial No.:21756)*

Submitted by:

Customer: *Envirotech Services Co.*
Address: *Rm.712, 7/F., My Loft, 9 Hoi Wing Road,*
Tuen Mun, Hong Kong

Upon receipt for calibration, the instrument was found to be:

- ☒ **Within (31.5Hz – 8kHz)**
☐ **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 03 January 2025

Date of calibration: 06 January 2025

Date of NEXT calibration: 05 January 2026

Calibrated by: *Ney*
Calibration Technician

Certified by: *Mr. Ng Yan Wa*
Laboratory Manager

Date of issue: 06 January 2025

Certificate No.: APJ24-124-CC002



Page 1 of 4

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature: 22.9 °C

Air Pressure: 1019 hPa

Relative Humidity: 33.2 %

3. Calibration Equipment:

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV240081	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.0	±0.4

Linearity

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.0	Ref
				104		104.0	±0.3
				114		114.1	±0.3

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA SPL	Fast		94	1000	94.0	Ref
		Slow				94.0	±0.3

Certificate No.: APJ24-124-CC002



Page 2 of 4

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dB	SPL	94	31.5	94.0	± 2.0
				63	94.1	± 1.5
				125	94.1	± 1.5
				250	94.1	± 1.4
				500	94.0	± 1.4
				1000	94.0	Ref
				2000	93.7	± 1.6
				4000	92.9	± 1.6
				8000	91.2	$+2.1; -3.1$

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBA	SPL	94	31.5	54.7	-39.4 ± 2.0
				63	68.0	-26.2 ± 1.5
				125	78.0	-16.1 ± 1.5
				250	85.4	-8.6 ± 1.4
				500	90.8	-3.2 ± 1.4
				1000	94.0	Ref
				2000	94.9	$+1.2 \pm 1.6$
				4000	93.9	$+1.0 \pm 1.6$
				8000	90.2	$-1.1 + 2.1; -3.1$

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
30-130	dBC	SPL	94	31.5	91.1	-3.0 ± 2.0
				63	93.3	-0.8 ± 1.5
				125	94.0	-0.2 ± 1.5
				250	94.1	-0.0 ± 1.4
				500	94.0	-0.0 ± 1.4
				1000	94.0	Ref
				2000	93.5	-0.2 ± 1.6
				4000	92.1	-0.8 ± 1.6
				8000	88.3	$-3.0 + 2.1; -3.1$

Certificate No.: APJ24-124-CC002



Page 3 of 4

5. *Calibration Results Applied*

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.10
	63 Hz	± 0.10
	125 Hz	± 0.10
	250 Hz	± 0.05
	500 Hz	± 0.10
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
	8000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ24-124-CC002



Page 4 of 4



ANNEX E2

NOISE MONITORING SCHEDULE DURING REPORTING PERIOD

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Noise Impact Monitoring Schedule (November 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1/Nov
2/Nov	3/Nov	4/Nov	5/Nov	6/Nov	7/Nov	8/Nov
		Noise Monitoring CM1, CM3, CM4				
9/Nov	10/Nov	11/Nov	12/Nov	13/Nov	14/Nov	15/Nov
		Noise Monitoring CM1, CM3, CM4				
16/Nov	17/Nov	18/Nov	19/Nov	20/Nov	21/Nov	22/Nov
		Noise Monitoring CM1, CM3, CM4				
23/Nov	24/Nov	25/Nov	26/Nov	27/Nov	28/Nov	29/Nov
		Noise Monitoring CM1, CM3, CM4				
30/Nov						

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Noise Impact Monitoring Schedule (November 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1/Nov
2/Nov	3/Nov	4/Nov	5/Nov	6/Nov	7/Nov	8/Nov
	Noise Monitoring CM9, CM10, CM11					
9/Nov	10/Nov	11/Nov	12/Nov	13/Nov	14/Nov	15/Nov
	Noise Monitoring CM9, CM10, CM11					
16/Nov	17/Nov	18/Nov	19/Nov	20/Nov	21/Nov	22/Nov
	Noise Monitoring CM9, CM10, CM11					
23/Nov	24/Nov	25/Nov	26/Nov	27/Nov	28/Nov	29/Nov
	Noise Monitoring CM9, CM10, CM11					
30/Nov						



ANNEX E3

NOISE MONITORING RESULTS

Annex E3 - Monitoring Results for Noise

Noise Monitoring Data at Station CM1 (for Works Contract No. ND/2024/09)

Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-04 13:07	68.1	71.4	62.6	70.3
2025-11-04 13:12	70.2	73.0	61.8	
2025-11-04 13:17	70.8	74.3	63.4	
2025-11-04 13:22	70.8	73.6	63.5	
2025-11-04 13:27	71.1	75.2	63.0	
2025-11-04 13:32	70.1	72.8	62.9	
2025-11-11 09:16	69.9	73.2	62.5	69.1
2025-11-11 09:21	68.9	72.4	62.4	
2025-11-11 09:26	69.8	71.7	60.9	
2025-11-11 09:31	66.3	69.3	61.1	
2025-11-11 09:36	68.6	71.4	61.0	
2025-11-11 09:41	70.1	72.4	61.4	
2025-11-18 09:06	69.4	71.6	63.5	68.7
2025-11-18 09:11	68.2	71.0	62.3	
2025-11-18 09:16	67.9	71.4	60.7	
2025-11-18 09:21	68.2	71.1	61.4	
2025-11-18 09:26	68.8	71.6	61.6	
2025-11-18 09:31	69.4	72.1	62.1	
2025-11-25 08:55	69.4	72.5	63.8	70.5
2025-11-25 09:00	71.5	73.7	63.5	
2025-11-25 09:05	70.5	73.4	62.7	
2025-11-25 09:10	71.5	74.6	63.9	
2025-11-25 09:15	70.1	71.3	62.5	
2025-11-25 09:20	69.3	72.7	63.3	

Note: A correction of +3 dB(A) was made to the free field measurements.

Noise Monitoring Data at Station CM3 (for Works Contract No. ND/2024/09)

Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-04 13:43	52.6	53.6	49.2	52.7
2025-11-04 13:48	51.5	53.1	49.2	
2025-11-04 13:53	52.5	54.5	49.4	
2025-11-04 13:58	52.3	54.0	49.9	
2025-11-04 14:03	53.1	54.5	50.1	
2025-11-04 14:08	53.8	55.2	50.6	
2025-11-11 09:55	53.0	55.0	48.5	51.0
2025-11-11 10:00	51.0	52.3	48.0	
2025-11-11 10:05	51.7	53.8	48.3	
2025-11-11 10:10	50.0	51.8	47.1	
2025-11-11 10:15	48.6	50.2	47.0	
2025-11-11 10:20	50.4	51.8	46.6	
2025-11-18 09:42	53.6	55.2	52.1	53.9
2025-11-18 09:47	54.1	56.1	52.2	
2025-11-18 09:52	55.4	57.1	52.8	
2025-11-18 09:57	54.3	55.2	51.4	
2025-11-18 10:02	52.9	54.6	51.1	
2025-11-18 10:07	52.8	54.2	51.0	
2025-11-25 09:32	53.5	55.3	51.1	54.4
2025-11-25 09:37	55.2	57.5	51.7	
2025-11-25 09:42	55.8	57.6	51.6	
2025-11-25 09:47	53.7	56.5	50.1	
2025-11-25 09:52	54.3	56.5	51.2	
2025-11-25 09:57	53.5	55.5	51.0	

Note: A correction of +3 dB(A) was made to the free field measurements.

Noise Monitoring Data at Station CM4 (for Works Contract No. ND/2024/09)

Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-04 14:20	49.3	50.7	47.6	49.2
2025-11-04 14:25	47.6	48.8	46.3	
2025-11-04 14:30	49.6	50.8	48.2	
2025-11-04 14:35	49.0	50.1	47.6	
2025-11-04 14:40	49.3	50.5	47.7	
2025-11-04 14:45	49.8	51.2	48.2	
2025-11-11 10:33	48.3	49.5	46.6	48.9
2025-11-11 10:38	47.3	49.0	45.1	
2025-11-11 10:43	49.9	51.3	48.1	
2025-11-11 10:48	49.8	51.4	47.2	
2025-11-11 10:53	49.2	50.7	47.2	
2025-11-11 10:58	48.2	49.4	46.5	
2025-11-18 10:20	53.1	54.8	51.4	52.3
2025-11-18 10:25	52.4	53.8	50.3	
2025-11-18 10:30	51.7	52.4	49.6	
2025-11-18 10:35	52.4	54.4	50.3	
2025-11-18 10:40	51.6	53.0	49.0	
2025-11-18 10:45	52.6	53.8	50.5	
2025-11-25 10:11	51.0	52.6	48.9	51.3
2025-11-25 10:16	50.2	52.1	48.3	
2025-11-25 10:21	50.8	52.6	48.6	
2025-11-25 10:26	52.0	54.3	48.4	
2025-11-25 10:31	52.2	55.2	48.3	
2025-11-25 10:36	51.5	53.0	49.5	

Noise Monitoring Data at Station CM9 (for Works Contract No. ND/2024/10)

Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-03 10:49	65.4	68.4	58.8	64.5
2025-11-03 10:54	60.9	63.5	56.4	
2025-11-03 10:59	63.5	65.6	57.5	
2025-11-03 11:04	63.5	65.6	57.1	
2025-11-03 11:09	65.2	67.0	58.1	
2025-11-03 11:14	66.4	68.7	60.1	
2025-11-10 13:53	65.4	67.5	58.6	66.8
2025-11-10 13:58	64.0	66.0	58.6	
2025-11-10 14:03	67.3	69.4	59.0	
2025-11-10 14:08	67.9	69.0	58.7	
2025-11-10 14:13	67.9	69.0	59.3	
2025-11-10 14:18	67.1	68.6	60.9	
2025-11-17 13:50	64.8	68.3	58.8	65.6
2025-11-17 13:55	65.3	67.7	59.4	
2025-11-17 14:00	66.8	68.8	58.9	
2025-11-17 14:05	66.3	69.1	59.7	
2025-11-17 14:10	65.9	68.0	59.3	
2025-11-17 14:15	63.9	66.5	59.5	
2025-11-24 14:15	64.3	65.7	57.8	64.2
2025-11-24 14:20	63.3	65.8	57.8	
2025-11-24 14:25	63.5	65.8	58.1	
2025-11-24 14:30	63.9	66.8	58.2	
2025-11-24 14:35	64.7	65.9	57.9	
2025-11-24 14:40	65.1	66.0	59.1	

Note: A correction of +3 dB(A) was made to the free field measurements.

Noise Monitoring Data at Station CM10 (for Works Contract No. ND/2024/10)

Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-03 11:27	56.5	59.1	52.2	56.2
2025-11-03 11:32	55.8	56.4	51.6	
2025-11-03 11:37	53.2	54.8	51.0	
2025-11-03 11:42	55.8	57.2	51.6	
2025-11-03 11:47	58.5	62.8	51.3	
2025-11-03 11:52	55.9	57.9	51.9	
2025-11-10 14:30	54.8	56.8	47.7	55.3
2025-11-10 14:35	59.6	59.4	48.1	
2025-11-10 14:40	51.4	53.0	48.5	
2025-11-10 14:45	52.8	54.1	47.9	
2025-11-10 14:50	55.2	58.2	49.0	
2025-11-10 14:55	52.6	53.3	48.1	
2025-11-17 13:06	54.1	55.2	50.6	55.7
2025-11-17 13:11	55.2	56.2	51.2	
2025-11-17 13:16	55.3	55.8	52.0	
2025-11-17 13:21	57.2	58.5	51.8	
2025-11-17 13:26	54.3	55.1	50.8	
2025-11-17 13:31	57.1	59.8	50.1	
2025-11-24 13:30	57.3	58.2	53.8	58.3
2025-11-24 13:35	58.5	59.1	53.8	
2025-11-24 13:40	59.7	62.3	54.2	
2025-11-24 13:45	57.1	58.6	54.4	
2025-11-24 13:50	56.2	58.1	53.7	
2025-11-24 13:55	59.7	60.5	51.6	


Note: A correction of +3 dB(A) was made to the free field measurements.

Noise Monitoring Data at Station CM11 (for Works Contract No. ND/2024/10)


Date and Time	L _{eq} (5 min)	L ₁₀	L ₉₀	L _{eq} (30 min)
2025-11-03 13:08	50.8	52.2	49.1	52.8
2025-11-03 13:13	52.4	54.7	49.1	
2025-11-03 13:18	53.1	54.8	50.4	
2025-11-03 13:23	53.6	56.0	50.6	
2025-11-03 13:28	53.5	54.4	49.4	
2025-11-03 13:33	53.0	55.0	49.8	
2025-11-10 15:08	50.9	52.8	46.6	50.8
2025-11-10 15:13	51.2	53.3	46.7	
2025-11-10 15:18	49.6	51.5	46.2	
2025-11-10 15:23	50.2	52.0	46.5	
2025-11-10 15:28	51.8	53.0	46.7	
2025-11-10 15:33	50.7	52.6	46.5	
2025-11-17 13:12	48.9	50.8	44.9	49.7
2025-11-17 13:17	47.5	49.3	44.9	
2025-11-17 13:22	51.0	53.0	47.7	
2025-11-17 13:27	50.8	52.6	46.8	
2025-11-17 13:32	47.5	49.6	45.2	
2025-11-17 13:37	51.0	52.8	47.8	
2025-11-24 13:36	53.9	54.8	50.8	53.2
2025-11-24 13:41	52.4	53.7	49.1	
2025-11-24 13:46	53.6	55.5	49.7	
2025-11-24 13:51	54.1	56.8	49.3	
2025-11-24 13:56	52.1	54.0	49.6	
2025-11-24 14:01	52.6	54.3	49.2	

Note: A correction of +3 dB(A) was made to the free field measurements.


Graphical Presentation For Noise Monitoring at Station CM1 (for Works Contract No. ND/2024/09)




Graphical Presentation For Noise Monitoring at Station CM3 (for Works Contract No. ND/2024/09)




Graphical Presentation For Noise Monitoring at Station CM4 (for Works Contract No. ND/2024/09)




Graphical Presentation For Noise Monitoring at Station CM9 (for Works Contract No. ND/2024/10)



Graphical Presentation For Noise Monitoring at Station CM10 (for Works Contract No. ND/2024/10)



Graphical Presentation For Noise Monitoring at Station CM11 (for Works Contract No. ND/2024/10)





ANNEX E4

EVENT AND ACTION PLAN FOR NOISE MONITORING

ANNEX E4 EVENT AND ACTION PLAN FOR CONSTRUCTION NOISE

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



ANNEX F1

CALIBRATION CERTIFICATES OF WATER QUALITY MONITORING EQUIPMENT



REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR K.W. FAN
CLIENT: ENVIROTECH SERVICES CO.
ADDRESS: RM 712, 7/F, MY LOFT
9 HOI WING ROAD,
TUEN MUN, N.T. HK

WORK ORDER: HK2539507
SUB-BATCH: 0
LABORATORY: HONG KONG
DATE RECEIVED: 12-Sep-2025
DATE OF ISSUE: 19-Sep-2025

GENERAL COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

This report superseded any previous report(s) with same work order number.

EQUIPMENT INFORMATION

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client.

Equipment Type: Multifunctional Meter

Service Nature: Performance Check

Scope: Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature

Brand Name/ Model No.: [HORIBA]/ [U-53]

Serial No./ Equipment No.: [FXMONLLF]/ [N/A]

Date of Calibration: 19-September-2025

Ms. Cheng Sin Ying, May
Senior Chemist - Inorganics

This report shall not be reproduced except in full without the written approval of the laboratory.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2539507
SUB-BATCH: 0
DATE OF ISSUE: 19-Sep-2025
CLIENT: ENVIROTECH SERVICES CO.

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [HORIBA]/ [U-53]
Serial No./ Equipment No.: [FXMONLLF]/ [N/A]
Date of Calibration: 19-September-2025

Date of Next Calibration: 19-December-2025

PARAMETERS:

Conductivity

Method Ref: APHA (23rd edition), 2510B

Expected Reading ($\mu\text{S}/\text{cm}$)	Displayed Reading ($\mu\text{S}/\text{cm}$)	Tolerance (%)
146.9	156	+6.2
6667	6230	-6.6
12890	12300	-4.6
58670	57100	-2.7
	Tolerance Limit (%)	± 10.0

Dissolved Oxygen

Method Ref: APHA (23rd edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.41	2.34	-0.07
4.58	4.67	+0.09
7.34	7.25	-0.09
	Tolerance Limit (mg/L)	± 0.20

pH Value

Method Ref: APHA (23rd edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	3.83	-0.17
7.0	6.82	-0.18
10.0	9.86	-0.14
	Tolerance Limit (pH unit)	± 0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Cheng Sin Ying, May
Senior Chemist - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2539507
SUB-BATCH: 0
DATE OF ISSUE: 19-Sep-2025
CLIENT: ENVIROTECH SERVICES CO.

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [HORIBA]/ [U-53]
Serial No./ Equipment No.: [FXMONLLF]/ [N/A]
Date of Calibration: 19-September-2025

Date of Next Calibration: 19-December-2025

PARAMETERS:

Turbidity

Method Ref: APHA (23rd edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.86	--
4	4.13	+3.3
40	43.3	+8.2
80	79.9	-0.1
400	420	+5.0
800	832	+4.0
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (23rd edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	--
10	9.75	-2.5
20	18.73	-6.4
30	27.53	-8.2
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Cheng Sin Ying, May
Senior Chemist - Inorganics

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2539507
SUB-BATCH: 0
DATE OF ISSUE: 19-Sep-2025
CLIENT: ENVIROTECH SERVICES CO.

Equipment Type: Multifunctional Meter
Brand Name/ Model No.: [HORIBA]/ [U-53]
Serial No./ Equipment No.: [FXMONLLF]/ [N/A]
Date of Calibration: 19-September-2025

Date of Next Calibration: 19-December-2025

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.5	11.88	+1.4
19.5	19.31	-0.2
39.5	39.24	-0.3
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Cheng Sin Ying, May
Senior Chemist - Inorganics



ANNEX F2

WATER QUALITY MONITORING SCHEDULE DURING REPORTING PERIOD

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Water Quality Impact Monitoring Schedule (November 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1/Nov
						Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8
2/Nov	3/Nov	4/Nov	5/Nov	6/Nov	7/Nov	8/Nov
		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8
9/Nov	10/Nov	11/Nov	12/Nov	13/Nov	14/Nov	15/Nov
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
16/Nov	17/Nov	18/Nov	19/Nov	20/Nov	21/Nov	22/Nov
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
23/Nov	24/Nov	25/Nov	26/Nov	27/Nov	28/Nov	29/Nov
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
30/Nov						

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Water Quality Impact Monitoring Schedule (November 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1/Nov
						WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'
2/Nov	3/Nov	4/Nov	5/Nov	6/Nov	7/Nov	8/Nov
	WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'	
9/Nov	10/Nov	11/Nov	12/Nov	13/Nov	14/Nov	15/Nov
	WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'	
16/Nov	17/Nov	18/Nov	19/Nov	20/Nov	21/Nov	22/Nov
	WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'	
23/Nov	24/Nov	25/Nov	26/Nov	27/Nov	28/Nov	29/Nov
	WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a, U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring DI', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
30/Nov						



ANNEX F3

WATER QUALITY MONITORING RESULTS

Annex F3 - Water Quality Monitoring Results

Water Quality Monitoring Data (for Works Contract No. ND/2024/09)

Date	Station	Weather Condition	River Condition	Start Time (hh:mm)	Water Depth (m)	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)								(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-01	U2a	Sunny	Calm	9:34	0.10	1st	Middle	23.1	23.1	6.5	6.5	0.1	0.1	97.0	94.9	8.3	8.1	6.9	6.6	3.2	3.5	Downstream	0.11
		Sunny	Calm	9:35	0.10	2nd	Middle	23.1	6.5	0.1		92.7		7.9		6.4		3.8		Downstream		0.11	
	U2b'	Sunny	Calm	9:48	0.08	1st	Middle	23.8	23.8	6.4	6.4	0.1	0.1	25.1	25.1	2.1	2.1	2.0	2.1	3.7	3.9	Downstream	0.72
		Sunny	Calm	9:50	0.08	2nd	Middle	23.8		6.4		0.1		25.0		2.1		2.1		4.0		Downstream	0.72
	G2	Sunny	Calm	10:07	0.15	1st	Middle	24.6	24.6	6.9	6.9	0.1	0.1	85.3	85.0	7.1	7.1	4.0	4.2	4.0	4.0	Downstream	0.01
		Sunny	Calm	10:07	0.15	2nd	Middle	24.6		6.9		0.1		84.7		7.1		4.5		4.0		Downstream	0.01
	D2a	Sunny	Calm	10:28	0.08	1st	Middle	23.4	23.4	6.8	6.7	0.1	0.1	29.3	29.0	2.5	2.5	7.3	7.1	1.6	2.1	Downstream	0.01
		Sunny	Calm	10:28	0.08	2nd	Middle	23.4		6.7		0.1		28.6		2.4		6.9		2.5		Downstream	0.01
	D2b'	Sunny	Calm	11:13	0.20	1st	Middle	24.5	24.5	7.5	7.5	4.3	4.3	108.5	105.6	8.8	8.6	13.2	12.5	8.2	8.2	Downstream	0.11
		Sunny	Calm	11:14	0.20	2nd	Middle	24.5		7.5		4.3		102.7		8.4		11.8		8.1		Downstream	0.11
	D2c	Sunny	Calm	11:27	0.18	1st	Middle	23.9	23.9	7.5	7.5	0.2	0.2	21.1	21.5	1.8	1.8	16.8	16.5	18.0	17.5	Downstream	0.66
		Sunny	Calm	11:28	0.18	2nd	Middle	23.9		7.5		0.2		21.9		1.9		16.1		17.0		Downstream	0.66
	D2d	Sunny	Calm	10:16	0.39	1st	Middle	24.2	24.2	6.8	6.8	0.3	0.3	51.6	50.6	4.3	4.2	9.4	9.3	15.0	9.0	Downstream	0.01
		Sunny	Calm	10:16	0.39	2nd	Middle	24.2		6.8		0.3		49.6		4.2		9.2		3.0		Downstream	0.01
	D7	Sunny	Calm	10:43	0.10	1st	Middle	23.3	23.3	6.5	6.5	0.1	0.1	18.0	17.5	1.5	1.5	5.5	5.8	1.3	1.3	Downstream	0.05
		Sunny	Calm	10:44	0.10	2nd	Middle	23.3		6.5		0.1		16.9		1.4		6.0		1.2		Downstream	0.05
	D8	Sunny	Calm	10:53	0.17	1st	Middle	24.7	24.7	7.1	7.1	0.2	0.2	26.2	25.0	2.2	2.1	23.9	24.4	4.4	4.6	Downstream	0.03
		Sunny	Calm	10:54	0.17	2nd	Middle	24.8		7.1		0.2		23.8		2.0		24.8		4.8		Downstream	0.03

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)			(°C)	(ppt)			(%)		(mg/L)		(NTU)		(mg/L)					
				Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-04	U2a	Cloudy	Calm	8:39	0.25	1st	Middle	22.4	22.4	7.3	7.2	0.1	0.1	85.1	85.1	7.4	7.4	13.3	12.9	2.0	2.8	Downstream	0.09
		Cloudy	Calm	8:39	0.25	2nd	Middle	22.4	7.2	0.1		85.0		7.4		12.4		3.6		Downstream		0.09	
	U2b'	Cloudy	Calm	8:57	0.20	1st	Middle	22.8	22.8	7.2	7.2	0.1	0.1	21.6	21.5	1.9	1.9	5.6	5.5	5.2	5.1	Downstream	0.53
		Cloudy	Calm	8:57	0.20	2nd	Middle	22.8	7.2	0.1		21.3		1.8		5.4		4.9		Downstream		0.53	
	G2	Cloudy	Calm	9:17	0.40	1st	Middle	22.3	22.3	7.3	7.3	0.1	0.1	49.2	48.7	4.2	4.2	23.1	22.8	4.1	2.7	Downstream	0.21
		Cloudy	Calm	9:17	0.40	2nd	Middle	22.3	7.3	0.1		48.1		4.3		22.5		1.3		Downstream		0.21	
	D2a	Cloudy	Calm	9:41	0.20	1st	Middle	21.7	21.7	7.1	7.1	0.1	0.1	20.9	20.8	1.8	1.8	10.8	10.8	3.3	2.5	Downstream	0.21
		Cloudy	Calm	9:42	0.20	2nd	Middle	21.7	7.1	0.1		20.7		1.8		10.7		1.6		Downstream		0.21	
	D2b'	Cloudy	Calm	11:17	0.45	1st	Middle	21.6	21.6	7.5	7.5	5.2	5.2	43.2	41.0	3.3	3.5	10.4	10.2	8.0	7.2	Downstream	1.67
		Cloudy	Calm	11:18	0.45	2nd	Middle	21.6	7.5	5.2		38.7		3.7		10.0		6.3		Downstream		1.67	
	D2c	Cloudy	Calm	11:27	0.35	1st	Middle	23.5	23.5	7.4	7.4	7.9	7.9	103.6	104.0	8.5	8.4	20.1	21.0	17.0	17.0	Downstream	0.46
		Cloudy	Calm	11:27	0.35	2nd	Middle	23.5	7.4	7.9		104.4		8.4		21.9		17.0		Downstream		0.46	
	D2d	Cloudy	Calm	9:26	0.55	1st	Middle	22.1	22.1	7.2	7.2	0.2	0.2	111.8	111.5	9.7	9.7	22.2	22.6	6.2	6.5	Downstream	0.06
		Cloudy	Calm	9:26	0.55	2nd	Middle	22.1	7.2	0.2		111.1		9.7		22.9		6.8		Downstream		0.06	
	D7	Cloudy	Calm	10:27	0.10	1st	Middle	21.5	21.5	6.9	6.9	0.1	0.1	21.2	20.5	1.9	1.8	4.2	4.1	1.0	2.0	Downstream	0.07
		Cloudy	Calm	10:28	0.10	2nd	Middle	21.5	6.9	0.1		19.7		1.7		4.0		3.0		Downstream		0.07	
	D8	Cloudy	Calm	10:39	0.18	1st	Middle	23.4	23.5	7.5	7.5	0.2	0.2	103.5	103.5	8.8	8.8	7.1	7.5	7.0	4.0	Downstream	0.07
		Cloudy	Calm	10:40	0.18	2nd	Middle	23.6	7.5	0.2		103.4		8.8		7.9		1.0		Downstream		0.07	

Remark

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date (yyyy-mm-dd)	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
				(hh:mm)	(m)		(Surface/Middle/ Bottom)	Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-06	U2a	Sunny	Calm	8:39	0.11	1st	Middle	22.4	22.4	7.3	7.3	0.1	0.1	85.6	84.8	7.4	7.3	8.0	8.3	3.6	3.7	(No current / Downstream)	0.13
		Sunny	Calm	8:40	0.11	2nd	Middle	22.5		7.3		0.1		83.9		7.3		8.7		3.8		Downstream	0.13
	U2b'	Sunny	Calm	8:57	0.06	1st	Middle	23.3	23.3	7.3	7.3	0.1	0.1	17.6	17.3	1.5	1.5	7.0	7.4	6.0	6.3	Downstream	0.43
		Sunny	Calm	8:57	0.06	2nd	Middle	23.3		7.3		0.1		16.9		1.4		7.7		6.6		Downstream	0.43
	G2	Sunny	Calm	9:19	0.05	1st	Middle	23.5	23.5	7.6	7.6	0.1	0.1	59.7	59.7	5.1	5.1	5.5	5.6	5.2	4.2	Downstream	0.01
		Sunny	Calm	9:19	0.05	2nd	Middle	23.5		7.6		0.1		59.7		5.1		5.8		3.2		Downstream	0.01
	D2a	Sunny	Calm	10:10	0.07	1st	Middle	23.0	23.0	7.1	7.1	0.1	0.1	25.4	25.0	2.2	2.1	10.0	9.3	5.1	3.4	Downstream	0.01
		Sunny	Calm	10:10	0.07	2nd	Middle	23.0		7.1		0.1		24.6		2.1		8.6		1.6		Downstream	0.01
	D2b'	Sunny	Calm	11:06	0.12	1st	Middle	25.3	25.3	7.6	7.6	4.9	4.9	62.9	63.6	5.0	5.1	12.3	12.7	6.3	5.9	Downstream	0.04
		Sunny	Calm	11:07	0.12	2nd	Middle	25.3		7.6		4.9		64.2		5.1		13.1		5.5		Downstream	0.04
	D2c	Sunny	Calm	11:19	0.67	1st	Middle	24.0	24.0	7.5	7.5	2.9	2.9	55.9	56.3	4.6	4.7	29.9	29.8	21.0	22.0	Downstream	0.21
		Sunny	Calm	11:20	0.67	2nd	Middle	24.0		7.5		2.9		56.6		4.7		29.6		23.0		Downstream	0.21
	D2d	Sunny	Calm	9:45	0.22	1st	Middle	23.4	23.3	7.4	7.4	0.1	0.1	18.5	17.3	1.6	1.5	22.4	20.7	10.0	11.5	Downstream	0.04
		Sunny	Calm	9:45	0.22	2nd	Middle	23.3		7.4		0.1		16.0		1.4		18.9		13.0		Downstream	0.04
	D7	Sunny	Calm	10:33	0.10	1st	Middle	23.2	23.2	6.9	6.9	0.1	0.1	16.7	16.7	1.4	1.4	6.5	6.8	7.7	4.4	Downstream	0.06
		Sunny	Calm	10:34	0.10	2nd	Middle	23.2		6.9		0.1		16.6		1.4		7.2		1.1		Downstream	0.06
	D8	Sunny	Calm	10:48	0.22	1st	Middle	24.4	24.4	7.5	7.5	0.2	0.2	95.3	94.8	8.0	7.9	10.3	10.4	3.8	5.6	Downstream	0.01
		Sunny	Calm	10:48	0.22	2nd	Middle	24.4		7.5		0.2		94.2		7.9		10.4		7.4		Downstream	0.01

Date (yyyy-mm-dd)	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
				(hh:mm)	(m)		(Surface/Middle/ Bottom)	Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-08	U2a	Sunny	Calm	8:32	0.10	1st	Middle	23.3	23.3	7.3	7.3	0.1	0.1	89.6	87.0	7.7	7.4	8.4	8.3	3.8	3.4	Downstream	0.10
		Sunny	Calm	8:33	0.10	2nd	Middle	23.3		7.3		0.1		84.3		7.2		8.2		2.9		Downstream	0.10
	U2b'	Sunny	Calm	8:48	0.06	1st	Middle	24.2	24.2	7.3	7.3	0.1	0.1	16.3	16.2	1.4	1.4	2.6	2.4	4.2	4.7	Downstream	0.82
		Sunny	Calm	8:48	0.06	2nd	Middle	24.2		7.3		0.1		16.0		1.3		2.3		5.1		Downstream	0.82
	G2	Sunny	Calm	9:09	0.05	1st	Middle	24.3	24.3	7.5	7.5	0.1	0.1	59.8	60.1	5.0	5.0	2.9	2.8	11.0	10.3	Downstream	0.04
		Sunny	Calm	9:09	0.05	2nd	Middle	24.3		7.5		0.1		60.3		5.0		2.7		9.6		Downstream	0.04
	D2a	Sunny	Calm	9:41	0.08	1st	Middle	24.0	23.9	7.2	7.2	0.1	0.1	23.8	23.8	2.0	2.0	9.4	9.7	3.9	3.8	Downstream	0.05
		Sunny	Calm	9:41	0.08	2nd	Middle	23.9		7.2		0.1		23.7		2.0		10.1		3.7		Downstream	0.05
	D2b'	Sunny	Calm	10:52	0.16	1st	Middle	26.7	26.7	7.6	7.6	5.3	5.3	74.8	74.0	5.8	5.8	9.5	9.6	7.3	8.0	Downstream	0.03
		Sunny	Calm	10:52	0.16	2nd	Middle	26.7		7.6		5.3		73.2		5.7		9.7		8.6		Downstream	0.03
	D2c	Sunny	Calm	11:03	0.15	1st	Middle	25.3	25.2	7.6	7.6	0.4	0.4	22.3	22.7	1.8	1.9	18.7	17.8	10.0	9.3	Downstream	0.45
		Sunny	Calm	11:03	0.15	2nd	Middle	25.2		7.6		0.4		23.0		1.9		16.9		8.5		Downstream	0.45
	D2d	Sunny	Calm	9:19	0.22	1st	Middle	24.3	24.3	7.3	7.3	0.3	0.3	104.1	104.1	8.7	8.7	14.1	13.5	1.4	5.5	Downstream	0.04
		Sunny	Calm	9:20	0.22	2nd	Middle	24.3		7.3		0.3		104.1		8.7		12.9		9.6		Downstream	0.04
	D7	Sunny	Calm	10:03	0.10	1st	Middle	24.2	24.2	6.8	6.8	0.1	0.1	15.6	15.1	1.3	1.3	6.4	6.3	10.0	5.6	Downstream	0.03
		Sunny	Calm	10:04	0.10	2nd	Middle	24.3		6.8		0.1		14.6		1.2		6.2		1.2		Downstream	0.03
	D8	Sunny	Calm	10:36	0.20	1st	Middle	25.0	25.0	7.5	7.5	0.2	0.2	19.5	20.3	1.6	1.7	10.7	10.5	4.5	4.4	Downstream	0.05
		Sunny	Calm	10:36	0.20	2nd	Middle	25.0		7.5		0.2		21.0		1.7		10.2		4.3		Downstream	0.05

Remark

Action Level Exceedance

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-10	U2a	Sunny	Calm	8:30	0.15	1st	Middle	22.8	22.8	7.2	7.2	0.1	0.1	89.2	88.0	7.7	7.6	2.8	2.8	3.8	6.5	Downstream	0.15
		Sunny	Calm	8:31	0.15	2nd	Middle	22.8		7.2		0.1		86.8		7.5		2.8		9.1		Downstream	0.15
	U2b'	Sunny	Calm	8:45	0.10	1st	Middle	23.8	23.8	7.3	7.3	0.1	0.1	14.4	14.4	1.2	1.2	5.1	5.4	4.3	2.7	Downstream	0.39
		Sunny	Calm	8:45	0.10	2nd	Middle	23.8		7.3		0.1		14.4		1.2		5.7		1.0		Downstream	0.39
	G2	Sunny	Calm	9:08	0.15	1st	Middle	23.7	23.7	7.5	7.5	0.1	0.1	62.6	61.6	5.3	5.2	6.2	6.2	4.2	5.2	Downstream	0.04
		Sunny	Calm	9:09	0.15	2nd	Middle	23.7		7.5		0.1		60.5		5.1		6.2		6.2		Downstream	0.04
	D2a	Sunny	Calm	9:39	0.15	1st	Middle	23.2	23.2	7.3	7.3	0.2	0.2	19.8	19.7	1.7	1.7	9.6	9.3	1.1	1.6	Downstream	0.04
		Sunny	Calm	9:40	0.15	2nd	Middle	23.3		7.3		0.2		19.6		1.7		9.0		2.1		Downstream	0.04
	D2b'	Sunny	Calm	10:28	0.25	1st	Middle	24.8	24.8	7.5	7.5	5.2	5.2	43.5	42.7	3.5	3.4	9.0	8.9	7.2	6.3	Downstream	0.19
		Sunny	Calm	10:28	0.25	2nd	Middle	24.8		7.5		5.2		41.9		3.4		8.9		5.4		Downstream	0.19
	D2c	Sunny	Calm	10:41	0.15	1st	Middle	24.2	24.2	7.6	7.6	0.4	0.4	15.7	16.5	1.3	1.4	36.6	36.7	7.8	7.7	Downstream	0.15
		Sunny	Calm	10:42	0.15	2nd	Middle	24.2		7.6		0.4		17.2		1.4		36.8		7.5		Downstream	0.15
	D2d	Sunny	Calm	9:23	0.25	1st	Middle	25.2	25.2	7.4	7.4	1.2	1.2	105.2	105.3	8.6	8.6	27.6	26.3	6.0	5.2	Downstream	0.04
		Sunny	Calm	9:23	0.25	2nd	Middle	25.2		7.4		1.2		105.3		8.6		25.0		4.3		Downstream	0.04
	D7	Sunny	Calm	9:59	0.15	1st	Middle	23.3	23.3	6.9	6.9	0.1	0.1	12.9	12.5	1.1	1.1	3.8	3.8	1.9	1.9	Downstream	0.05
		Sunny	Calm	9:59	0.15	2nd	Middle	23.3		6.9		0.1		12.1		1.0		3.7		1.8		Downstream	0.05
	D8	Sunny	Calm	10:10	0.15	1st	Middle	24.3	24.3	7.5	7.5	0.2	0.2	45.3	44.9	3.8	3.8	8.3	8.5	2.1	2.2	Downstream	0.05
		Sunny	Calm	10:11	0.15	2nd	Middle	24.3		7.5		0.2		44.5		3.7		8.7		2.3		Downstream	0.05

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-12	U2a	Sunny	Calm	8:33	0.20	1st	Middle	22.1	22.1	7.3	7.3	0.1	0.1	87.5	86.9	7.6	7.6	5.7	5.6	1.7	1.4	Downstream	0.07
		Sunny	Calm	8:34	0.20	2nd	Middle	22.1		7.2		0.1		86.2		7.5		5.5		1.0		Downstream	0.07
	U2b'	Sunny	Calm	8:49	0.10	1st	Middle	22.5	22.5	7.3	7.3	0.1	0.1	17.6	17.3	1.5	1.5	6.6	6.8	7.7	4.5	Downstream	0.65
		Sunny	Calm	8:49	0.10	2nd	Middle	22.5		7.3		0.1		17.0		1.5		7.1		1.3		Downstream	0.65
	G2	Sunny	Calm	9:11	0.25	1st	Middle	22.3	22.3	8.5	8.5	0.2	0.2	46.8	47.1	4.1	4.1	19.6	19.9	2.6	3.7	Downstream	0.02
		Sunny	Calm	9:11	0.25	2nd	Middle	22.4		8.5		0.2		47.3		4.1		20.2		4.8		Downstream	0.02
	D2a	Sunny	Calm	9:37	0.10	1st	Middle	21.8	21.8	7.5	7.4	0.2	0.2	26.4	25.2	2.3	2.2	8.9	9.2	1.0	1.2	Downstream	0.03
		Sunny	Calm	9:37	0.10	2nd	Middle	21.8		7.4		0.2		23.9		2.1		9.5		1.4		Downstream	0.03
	D2b'	Sunny	Calm	10:27	0.35	1st	Middle	22.9	22.9	7.4	7.4	7.3	7.3	35.6	35.8	2.9	3.0	13.4	13.7	6.6	6.9	Downstream	0.42
		Sunny	Calm	10:27	0.35	2nd	Middle	22.9		7.4		7.3		36.0		3.0		13.9		7.2		Downstream	0.42
	D2c	Sunny	Calm	10:36	0.20	1st	Middle	22.9	22.9	7.5	7.5	2.3	2.2	22.9	22.9	2.0	1.9	11.5	11.5	6.7	6.6	Downstream	0.39
		Sunny	Calm	10:36	0.20	2nd	Middle	22.9		7.5		2.2		22.9		1.9		11.5		6.4		Downstream	0.39
	D2d	Sunny	Calm	9:22	0.30	1st	Middle	23.8	23.8	7.3	7.3	4.8	4.8	23.6	23.1	1.9	1.9	16.7	16.1	5.0	5.1	Downstream	0.08
		Sunny	Calm	9:23	0.30	2nd	Middle	23.8		7.3		4.9		22.5		1.9		15.4		5.2		Downstream	0.08
	D7	Sunny	Calm	9:58	0.15	1st	Middle	21.8	21.8	7.1	7.1	0.1	0.1	22.6	22.1	2.0	1.9	4.2	4.4	1.0	1.0	Downstream	0.04
		Sunny	Calm	9:59	0.15	2nd	Middle	21.9		7.1		0.1		21.6		1.9		4.7		1.0		Downstream	0.04
	D8	Sunny	Calm	10:10	0.15	1st	Middle	23.3	23.3	7.5	7.5	0.2	0.2	78.4	79.0	6.7	6.7	10.4	10.3	1.6	1.6	Downstream	0.04
		Sunny	Calm	10:11	0.15	2nd	Middle	23.3		7.6		0.2		79.6		6.8		10.2		1.6		Downstream	0.04

Remark

Action Level Exceedance

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/ Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-14	U2a	Sunny	Calm	8:35	0.20	1st	Middle	21.8	21.8	6.9	6.9	0.1	0.1	95.2	94.6	8.4	8.3	6.1	6.1	2.7	2.6	Downstream	0.07
		Sunny	Calm	8:35	0.20	2nd	Middle	21.8		6.9		0.1		94.0		8.3		6.2		2.5		Downstream	0.07
	U2b'	Sunny	Calm	8:52	0.20	1st	Middle	22.2	22.2	6.9	6.9	0.1	0.1	15.7	15.7	1.4	1.4	4.8	5.1	1.9	2.5	Downstream	0.47
		Sunny	Calm	8:52	0.20	2nd	Middle	22.2		6.9		0.1		15.7		1.4		5.4		3.0		Downstream	0.47
	G2	Sunny	Calm	9:10	0.25	1st	Middle	21.5	21.5	7.2	7.2	0.1	0.1	96.4	96.1	8.5	8.5	10.5	10.0	1.7	2.0	Downstream	0.04
		Sunny	Calm	9:10	0.25	2nd	Middle	21.5		7.2		0.1		95.8		8.5		9.6		2.2		Downstream	0.04
	D2a	Sunny	Calm	9:40	0.20	1st	Middle	21.2	21.2	7.4	7.3	0.2	0.2	25.3	24.7	2.2	2.2	9.6	9.3	2.4	5.2	Downstream	0.02
		Sunny	Calm	9:40	0.20	2nd	Middle	21.2		7.3		0.2		24.1		2.1		9.0		7.9		Downstream	0.02
	D2b'	Sunny	Calm	10:38	0.35	1st	Middle	21.6	21.6	7.5	7.5	5.0	5.0	100.2	98.7	8.6	8.5	13.3	13.1	11.0	8.2	Downstream	0.33
		Sunny	Calm	10:38	0.35	2nd	Middle	21.6		7.5		5.0		97.2		8.3		12.9		5.3		Downstream	0.33
	D2c	Sunny	Calm	10:52	0.25	1st	Middle	21.7	21.7	7.4	7.4	0.6	0.6	16.1	16.2	1.4	1.4	21.7	21.6	4.2	4.1	Downstream	0.64
		Sunny	Calm	10:53	0.25	2nd	Middle	21.7		7.4		0.6		16.3		1.4		21.4		3.9		Downstream	0.64
	D2d	Sunny	Calm	9:25	0.30	1st	Middle	21.9	21.9	7.2	7.2	0.8	0.8	16.1	15.9	1.4	1.4	9.6	9.5	6.8	5.0	Downstream	0.08
		Sunny	Calm	9:27	0.40	2nd	Middle	21.9		7.3		0.7		15.6		1.4		9.5		3.2		Downstream	0.08
	D7	Sunny	Calm	10:06	0.20	1st	Middle	21.2	21.2	6.9	6.9	0.1	0.1	13.2	13.0	1.2	1.2	2.9	2.9	1.5	2.2	Downstream	0.05
		Sunny	Calm	10:07	0.20	2nd	Middle	21.2		6.9		0.1		12.8		1.1		2.8		2.8		Downstream	0.05
	D8	Sunny	Calm	10:21	0.15	1st	Middle	23.1	23.1	7.4	7.4	0.2	0.2	21.9	21.4	1.9	1.8	9.8	9.9	2.5	3.2	Downstream	0.04
		Sunny	Calm	10:21	0.15	2nd	Middle	23.1		7.4		0.2		20.9		1.8		10.0		3.9		Downstream	0.04

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	(No current / Downstream)		
2025-11-17	U2a	Sunny	Calm	8:32	0.20	1st	Middle	22.4	22.4	6.2	6.2	0.1	0.1	86.0	85.6	7.5	7.4	4.2	4.2	2.8	2.8	Downstream	0.46
		Sunny	Calm	8:32	0.20	2nd	Middle	22.4		6.2		0.1		85.1		7.4		4.2		2.8		Downstream	0.46
	U2b'	Sunny	Calm	8:44	0.20	1st	Middle	23.1	23.1	6.6	6.5	0.1	0.1	18.1	17.4	1.6	1.5	6.3	6.4	3.8	3.9	Downstream	5.36
		Sunny	Calm	8:45	0.25	2nd	Middle	23.1		6.5		0.1		16.6		1.4		6.4		3.9		Downstream	5.36
	G2	Sunny	Calm	9:00	0.25	1st	Middle	23.0	23.0	6.7	6.7	0.1	0.1	61.3	60.8	5.3	5.2	25.8	25.1	5.9	4.5	Downstream	0.72
		Sunny	Calm	9:00	0.25	2nd	Middle	23.0		6.7		0.1		60.3		5.2		24.4		3.1		Downstream	0.72
	D2a	Sunny	Calm	9:22	0.25	1st	Middle	22.4	22.4	6.6	6.6	0.1	0.1	25.6	25.2	2.2	2.2	7.1	7.5	3.2	2.4	Downstream	0.49
		Sunny	Calm	9:23	0.25	2nd	Middle	22.4		6.6		0.1		24.8		2.2		7.8		1.6		Downstream	0.49
	D2b'	Sunny	Calm	10:10	0.40	1st	Middle	24.1	24.1	7.6	7.7	1.6	1.6	88.5	88.6	7.4	7.4	87.0	87.3	12.0	10.9	Downstream	0.56
		Sunny	Calm	10:11	0.40	2nd	Middle	24.1		7.7		1.6		88.6		7.4		87.6		9.8		Downstream	0.56
	D2c	Sunny	Calm	10:21	0.45	1st	Middle	24.4	24.4	7.4	7.4	4.9	4.9	101.8	101.4	8.3	8.2	19.8	19.6	11.0	8.5	Downstream	0.58
		Sunny	Calm	10:22	0.45	2nd	Middle	24.4		7.4		4.9		100.9		8.2		19.3		6.0		Downstream	0.58
	D2d	Sunny	Calm	9:10	0.30	1st	Middle	22.7	22.7	7.0	7.0	0.3	0.3	83.3	83.6	7.2	7.2	47.0	46.8	18.0	11.2	Downstream	0.25
		Sunny	Calm	9:10	0.30	2nd	Middle	22.7		7.0		0.3		83.8		7.2		46.6		4.3		Downstream	0.25
	D7	Sunny	Calm	9:40	0.25	1st	Middle	22.6	22.6	6.5	6.5	0.1	0.1	17.5	17.1	1.5	1.5	6.6	6.2	1.0	1.0	Downstream	0.58
		Sunny	Calm	9:40	0.20	2nd	Middle	22.6		6.5		0.1		16.7		1.5		5.8		1.0		Downstream	0.58
	D8	Sunny	Calm	9:53	0.35	1st	Middle	22.8	23.3	6.7	6.7	0.2	0.2	27.3	27.5	2.3	2.3	9.2	9.3	3.3	3.4	Downstream	0.16
		Sunny	Calm	9:54	0.35	2nd	Middle	23.8		6.7		0.2		27.6		2.3		9.4		3.5		Downstream	0.16

Remark

Action Level Exceedance

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/ Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-19	U2a	Cloudy	Calm	8:38	0.35	1st	Middle	19.7	19.7	6.8	6.8	0.1	0.1	92.8	92.5	8.5	8.5	3.8	3.7	2.1	2.0	Downstream	0.81
		Cloudy	Calm	8:38	0.35	2nd	Middle	19.7		6.8		0.1		92.1		8.4		3.6		1.8		Downstream	0.81
	U2b'	Cloudy	Calm	8:54	0.30	1st	Middle	18.9	18.9	6.9	6.9	0.1	0.1	25.7	25.5	2.4	2.4	6.1	6.3	2.4	2.5	Downstream	1.51
		Cloudy	Calm	8:55	0.25	2nd	Middle	18.9		6.9		0.1		25.2		2.3		6.6		2.6		Downstream	1.51
	G2	Cloudy	Calm	9:13	0.25	1st	Middle	18.2	18.2	7.2	7.2	0.1	0.1	54.3	54.3	5.1	5.1	8.6	8.3	2.0	5.4	Downstream	0.22
		Cloudy	Calm	9:13	0.30	2nd	Middle	18.2		7.2		0.1		54.3		5.1		8.0		8.7		Downstream	0.22
	D2a	Cloudy	Calm	9:39	0.25	1st	Middle	16.9	16.8	7.4	7.4	0.2	0.2	34.1	33.6	3.3	3.3	8.6	8.8	1.4	1.4	Downstream	0.15
		Cloudy	Calm	9:39	0.25	2nd	Middle	16.8		7.4		0.2		33.1		3.2		8.9		1.4		Downstream	0.15
	D2b'	Cloudy	Calm	10:29	0.30	1st	Middle	16.8	16.8	7.8	7.8	3.4	3.4	80.0	79.2	7.6	7.5	22.6	22.8	11.0	10.5	Downstream	0.17
		Cloudy	Calm	10:29	0.30	2nd	Middle	16.8		7.8		3.4		78.3		7.5		22.9		10.0		Downstream	0.17
	D2c	Cloudy	Calm	10:39	0.70	1st	Middle	18.2	18.2	7.3	7.3	0.6	0.6	33.9	33.2	3.2	3.1	12.5	12.5	3.7	2.5	Downstream	1.91
		Cloudy	Calm	10:39	0.75	2nd	Middle	18.2		7.3		0.6		32.4		3.0		12.5		1.2		Downstream	1.91
	D2d	Cloudy	Calm	9:23	0.55	1st	Middle	20.1	20.1	7.0	7.0	1.3	1.2	17.0	16.8	1.5	1.5	20.7	20.3	20.0	14.9	Downstream	0.35
		Cloudy	Calm	9:24	0.55	2nd	Middle	20.1		7.0		1.2		16.5		1.5		19.9		9.8		Downstream	0.35
	D7	Cloudy	Calm	9:59	0.30	1st	Middle	17.0	17.0	7.1	7.1	0.1	0.1	17.6	17.2	1.7	1.7	6.8	6.6	1.0	1.0	Downstream	0.44
		Cloudy	Calm	10:00	0.30	2nd	Middle	17.0		7.1		0.1		16.8		1.6		6.3		1.0		Downstream	0.44
	D8	Cloudy	Calm	10:14	0.25	1st	Middle	21.0	20.9	7.4	7.4	0.2	0.2	19.8	19.7	1.8	1.8	9.6	9.8	7.3	5.6	Downstream	0.22
		Cloudy	Calm	10:15	0.25	2nd	Middle	20.9		7.4		0.2		19.5		1.7		10.1		3.8		Downstream	0.22

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/ Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-21	U2a	Sunny	Calm	8:34	0.25	1st	Middle	19.8	19.8	7.1	7.1	0.1	0.1	94.0	93.3	8.6	8.5	5.8	5.9	2.5	2.0	Downstream	0.56
		Sunny	Calm	8:35	0.25	2nd	Middle	19.8		7.1		0.1		92.5		8.4		5.9		1.5		Downstream	0.56
	U2b'	Sunny	Calm	8:49	0.20	1st	Middle	19.4	19.4	7.3	7.3	0.1	0.1	21.4	21.7	2.0	2.0	6.2	6.0	3.6	3.7	Downstream	3.64
		Sunny	Calm	8:49	0.20	2nd	Middle	19.4		7.4		0.1		21.9		2.0		5.8		3.7		Downstream	3.64
	G2	Sunny	Calm	9:04	0.20	1st	Middle	18.7	18.7	7.6	7.6	0.1	0.1	73.5	73.1	6.9	6.8	4.3	4.4	8.6	9.2	Downstream	0.11
		Sunny	Calm	9:05	0.25	2nd	Middle	18.7		7.6		0.1		72.6		6.8		4.5		9.8		Downstream	0.11
	D2a	Sunny	Calm	9:31	0.20	1st	Middle	17.4	17.4	7.6	7.6	0.2	0.2	38.9	37.7	3.7	3.6	8.6	8.8	6.5	6.4	Downstream	0.22
		Sunny	Calm	9:32	0.25	2nd	Middle	17.4		7.5		0.2		36.5		3.5		9.1		6.3		Downstream	0.22
	D2b'	Sunny	Calm	10:29	0.35	1st	Middle	17.8	17.8	7.6	7.6	4.6	4.6	83.5	82.0	7.7	7.6	26.8	26.4	16.0	15.5	Downstream	0.46
		Sunny	Calm	10:29	0.35	2nd	Middle	17.8		7.6		4.6		80.5		7.4		26.0		15.0		Downstream	0.46
	D2c	Sunny	Calm	10:39	0.40	1st	Middle	18.0	18.0	7.4	7.5	1.2	1.2	73.3	73.4	6.9	6.9	9.5	9.5	5.2	5.3	Downstream	0.21
		Sunny	Calm	10:39	0.35	2nd	Middle	18.0		7.5		1.2		73.4		6.9		9.4		5.3		Downstream	0.21
	D2d	Sunny	Calm	9:18	0.40	1st	Middle	18.6	18.6	7.3	7.3	3.1	3.1	27.1	27.5	2.5	2.5	17.5	17.2	8.6	8.7	Downstream	0.17
		Sunny	Calm	9:18	0.40	2nd	Middle	18.6		7.3		3.1		27.9		2.6		16.9		8.7		Downstream	0.17
	D7	Sunny	Calm	9:59	0.25	1st	Middle	17.8	17.8	7.0	7.0	0.1	0.1	17.5	17.4	1.7	1.7	6.4	6.4	1.0	1.0	Downstream	0.23
		Sunny	Calm	9:59	0.25	2nd	Middle	17.8		7.0		0.1		17.3		1.6		6.3		1.0		Downstream	0.23
	D8	Sunny	Calm	10:14	0.30	1st	Middle	20.5	20.4	7.4	7.4	0.2	0.2	26.3	26.9	2.4	2.4	9.3	9.2	2.0	2.0	Downstream	0.27
		Sunny	Calm	10:15	0.35	2nd	Middle	20.4		7.4		0.2		27.4		2.5		9.2		2.0		Downstream	0.27

Remark

Action Level Exceedance

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-24	U2a	Sunny	Calm	8:38	0.10	1st	Middle	21.6	21.6	6.6	6.6	0.1	0.1	91.7	91.5	8.1	8.1	4.3	4.3	13.0	7.8	Downstream	0.53
		Sunny	Calm	8:39	0.15	2nd	Middle	21.6		6.6		0.1		91.2		8.0		4.3		2.6		Downstream	0.53
	U2b'	Sunny	Calm	8:54	0.20	1st	Middle	22.1	22.1	7.0	7.0	0.1	0.1	13.8	13.7	1.2	1.2	1.9	1.9	2.9	3.0	Downstream	4.26
		Sunny	Calm	8:54	0.20	2nd	Middle	22.1		7.0		0.1		13.6		1.2		1.9		3.0		Downstream	4.26
	G2	Sunny	Calm	9:12	0.20	1st	Middle	22.2	22.2	7.2	7.2	0.1	0.1	26.7	26.7	2.3	2.3	395.0	393.0	4.6	7.3	Downstream	0.18
		Sunny	Calm	9:12	0.20	2nd	Middle	22.2		7.2		0.1		26.6		2.3		391.0		10.0		Downstream	0.18
	D2a	Sunny	Calm	9:46	0.15	1st	Middle	21.2	21.2	7.4	7.4	0.2	0.2	33.7	34.3	3.0	3.0	7.5	7.5	2.5	7.8	Downstream	0.17
		Sunny	Calm	9:46	0.15	2nd	Middle	21.2		7.4		0.2		34.9		3.1		7.4		13.0		Downstream	0.17
	D2b'	Sunny	Calm	10:38	0.30	1st	Middle	22.0	22.0	7.5	7.5	5.2	5.2	53.4	54.2	4.5	4.6	11.9	11.8	11.0	11.5	Downstream	0.18
		Sunny	Calm	10:38	0.30	2nd	Middle	22.0		7.5		5.2		55.0		4.7		11.6		12.0		Downstream	0.18
	D2c	Sunny	Calm	10:52	0.25	1st	Middle	22.3	22.3	7.6	7.6	5.2	5.2	73.9	73.5	6.2	6.2	12.8	12.7	10.0	10.5	Downstream	1.04
		Sunny	Calm	10:53	0.25	2nd	Middle	22.4		7.6		5.2		73.0		6.2		12.5		11.0		Downstream	1.04
	D2d	Sunny	Calm	9:31	0.20	1st	Middle	21.2	21.2	7.4	7.4	2.7	2.7	15.2	15.3	1.3	1.3	8.5	8.7	9.1	10.6	Downstream	0.31
		Sunny	Calm	9:33	0.25	2nd	Middle	21.2		7.4		2.8		15.4		1.4		8.9		12.0		Downstream	0.31
	D7	Sunny	Calm	10:09	0.20	1st	Middle	21.0	21.0	7.0	7.0	0.1	0.1	16.1	15.8	1.4	1.4	6.4	6.5	4.6	2.8	Downstream	0.46
		Sunny	Calm	10:10	0.20	2nd	Middle	21.0		7.0		0.1		15.4		1.4		6.5		1.0		Downstream	0.46
	D8	Sunny	Calm	10:22	0.25	1st	Middle	22.0	22.1	7.5	7.5	0.2	0.2	36.1	35.4	3.2	3.1	9.1	9.2	4.8	5.1	Downstream	0.24
		Sunny	Calm	10:22	0.25	2nd	Middle	22.1		7.5		0.2		34.7		3.0		9.3		5.4		Downstream	0.24

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-26	U2a	Sunny	Calm	8:34	0.25	1st	Middle	19.8	19.8	7.4	7.4	0.1	0.1	90.1	90.3	8.2	8.2	5.6	5.8	1.6	1.3	Downstream	0.73
		Sunny	Calm	8:34	0.25	2nd	Middle	19.8		7.4		0.1		90.4		8.3		6.0		1.0		Downstream	0.73
	U2b'	Sunny	Calm	8:48	0.20	1st	Middle	19.7	19.7	7.3	7.3	0.1	0.1	20.1	19.9	1.8	1.8	4.7	4.7	3.6	3.4	Downstream	6.62
		Sunny	Calm	8:49	0.20	2nd	Middle	19.7		7.3		0.1		19.6		1.8		4.7		3.2		Downstream	6.62
	G2	Sunny	Calm	9:06	0.25	1st	Middle	18.6	18.6	7.6	7.6	0.3	0.3	69.9	70.1	6.6	6.6	2.3	2.4	7.4	7.3	Downstream	0.14
		Sunny	Calm	9:07	0.25	2nd	Middle	18.6		7.6		0.3		70.2		6.6		2.6		7.1		Downstream	0.14
	D2a	Sunny	Calm	9:31	0.15	1st	Middle	17.9	17.9	7.7	7.6	0.2	0.2	39.8	40.0	3.8	3.8	6.4	6.4	2.3	2.6	Downstream	0.19
		Sunny	Calm	9:32	0.15	2nd	Middle	17.9		7.6		0.2		40.1		3.8		6.5		2.8		Downstream	0.19
	D2b'	Sunny	Calm	10:21	0.25	1st	Middle	18.9	18.9	7.6	7.6	6.0	6.0	66.6	66.8	6.0	6.0	12.7	12.7	6.9	7.2	Downstream	0.31
		Sunny	Calm	10:22	0.25	2nd	Middle	18.9		7.6		6.0		66.9		6.0		12.7		7.5		Downstream	0.31
	D2c	Sunny	Calm	10:31	0.25	1st	Middle	19.0	19.0	7.7	7.7	0.8	0.8	26.0	25.2	2.4	2.3	7.0	7.0	5.4	5.5	Downstream	0.59
		Sunny	Calm	10:32	0.25	2nd	Middle	19.0		7.6		0.8		24.3		2.3		7.0		5.6		Downstream	0.59
	D2d	Sunny	Calm	9:17	0.25	1st	Middle	20.6	20.6	7.4	7.4	1.7	1.6	18.0	18.2	1.6	1.6	8.3	8.6	8.2	7.9	Downstream	0.30
		Sunny	Calm	9:19	0.30	2nd	Middle	20.5		7.3		1.5		18.4		1.6		8.8		7.6		Downstream	0.30
	D7	Sunny	Calm	9:50	0.20	1st	Middle	18.1	18.1	7.3	7.2	0.1	0.1	22.4	22.5	2.1	2.1	6.7	6.8	1.0	1.0	Downstream	0.53
		Sunny	Calm	9:50	0.20	2nd	Middle	18.1		7.2		0.1		22.5		2.1		7.0		1.0		Downstream	0.53
	D8	Sunny	Calm	10:02	0.30	1st	Middle	20.1	20.1	7.5	7.4	0.2	0.2	30.5	29.1	2.8	2.6	9.2	9.3	4.2	4.2	Downstream	0.26
		Sunny	Calm	10:03	0.30	2nd	Middle	20.1		7.4		0.2		27.6		2.5		9.4		4.2		Downstream	0.26

Remark

Action Level Exceedance

Limit Level Exceedance

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity	
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)				
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value			Average
2025-11-28	U2a	Sunny	Calm	8:20	0.20	1st	Middle	19.3	19.3	7.3	7.3	0.1	0.1	96.7	96.0	8.9	8.9	5.7	6.1	2.8	2.4	Downstream	0.70	
		Sunny	Calm	8:20	0.20	2nd	Middle	19.3		7.3		95.3		8.8		6.4		1.9		Downstream		0.70		
	U2b'	Sunny	Calm	8:33	0.20	1st	Middle	19.0	19.0	7.3	7.3	0.1	0.1	22.6	22.3	2.1	2.1	2.8	2.8	4.7	4.0	Downstream	4.74	
		Sunny	Calm	8:34	0.20	2nd	Middle	19.0		7.3		21.9		2.0		2.8		3.3		Downstream		4.74		
	G2	Sunny	Calm	8:50	0.20	1st	Middle	17.8	17.8	7.5	7.5	0.1	0.1	74.3	74.4	7.1	7.1	6.4	6.1	3.3	2.7	Downstream	0.16	
		Sunny	Calm	8:51	0.20	2nd	Middle	17.8		7.5		74.4		7.1		5.9		2.0		Downstream		0.16		
	D2a	Sunny	Calm	9:19	0.15	1st	Middle	16.9	16.9	7.5	7.4	0.2	0.2	35.0	34.8	3.4	3.4	5.1	5.2	2.2	2.2	Downstream	0.23	
		Sunny	Calm	9:19	0.15	2nd	Middle	16.9		7.4		34.6		3.3		5.3		2.1		Downstream		0.23		
	D2b'	Sunny	Calm	10:05	0.20	1st	Middle	15.9	15.9	7.6	7.6	6.0	6.0	78.3	77.8	7.5	7.4	14.1	14.8	13.0	13.0	Downstream	0.55	
		Sunny	Calm	10:05	0.20	2nd	Middle	15.9		7.6		77.3		7.4		15.4		13.0		Downstream		0.55		
	D2c	Sunny	Calm	10:15	0.30	1st	Middle	17.3	17.3	7.6	7.6	0.7	0.6	28.7	28.1	2.7	2.7	7.2	7.2	6.8	6.5	6.7	Downstream	0.41
		Sunny	Calm	10:15	0.30	2nd	Middle	17.3		7.6		27.4		2.6		7.2		6.5		Downstream		0.41		
	D2d	Sunny	Calm	9:07	0.25	1st	Middle	19.4	19.4	7.3	7.3	1.8	1.8	17.6	16.7	1.6	1.5	5.0	5.4	7.6	7.7	Downstream	0.24	
		Sunny	Calm	9:07	0.20	2nd	Middle	19.4		7.3		15.8		1.4		5.8		7.7		Downstream		0.24		
	D7	Sunny	Calm	9:38	0.25	1st	Middle	17.3	17.3	7.0	7.0	0.1	0.1	15.6	15.4	1.5	1.5	3.9	3.8	1.0	1.0	Downstream	0.26	
		Sunny	Calm	9:38	0.25	2nd	Middle	17.3		7.0		15.2		1.5		3.7		1.0		Downstream		0.26		
D8	Sunny	Calm	9:48	0.20	1st	Middle	19.5	19.6	7.3	7.3	0.2	0.2	53.0	53.4	4.9	4.9	8.2	8.6	3.4	2.7	Downstream	0.18		
	Sunny	Calm	9:49	0.20	2nd	Middle	19.7		7.3		53.7		4.9		8.9		2.0		Downstream		0.18			
Remark		Action Level Exceedance Limit Level Exceedance																						

Annex F3 - Water Quality Monitoring Results

Water Quality Monitoring Data (for Works Contract No. ND/2024/10)

Date	Station	Weather Condition	River Condition	Start Time (hh:mm)	Water Depth (m)	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		SS (mg/L)		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
Value								Average	Value			Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-01	U1a	Cloudy	Calm	12:25	0.08	1st	Middle	23.1	23.1	7.4	7.4	0.0	0.0	99.8	98.9	8.5	8.5	8.2	8.4	4.4	10.2	Downstream	0.18
		Cloudy	Calm	12:25	0.08	2nd	Middle	23.1		7.4		0.0		98.0		8.4		8.6		16.0		Downstream	0.18
	U1b'	Cloudy	Calm	13:25	0.12	1st	Middle	24.9	24.9	7.5	7.4	0.1	0.1	88.5	88.4	7.3	7.3	19.9	18.7	16.0	24.5	Downstream	0.04
		Cloudy	Calm	13:26	0.12	2nd	Middle	24.9		7.4		0.1		88.2		7.3		17.5		33.0		Downstream	0.04
	G1a	Cloudy	Calm	13:01	0.13	1st	Middle	23.8	23.8	7.8	7.8	0.0	0.0	108.6	108.5	9.2	9.2	5.8	6.1	8.6	9.8	Downstream	0.32
		Cloudy	Calm	13:01	0.13	2nd	Middle	23.8		7.8		0.0		108.4		9.2		6.3		11.0		Downstream	0.32
	G1b	Cloudy	Calm	12:45	0.34	1st	Middle	24.4	24.4	7.3	7.3	0.1	0.1	53.7	52.7	4.5	4.4	13.3	13.1	11.0	10.2	Downstream	0.10
		Cloudy	Calm	12:46	0.34	2nd	Middle	24.4		7.4		0.1		51.7		4.3		12.9		9.4		Downstream	0.10
	G1c	Cloudy	Calm	14:01	0.07	1st	Middle	24.9	24.9	7.8	7.8	0.4	0.4	65.4	65.3	5.4	5.4	13.3	13.1	4.0	5.7	Downstream	0.54
		Cloudy	Calm	14:01	0.07	2nd	Middle	24.9		7.8		0.4		65.2		5.4		12.8		7.3		Downstream	0.54
	G1d	Cloudy	Calm	13:49	0.10	1st	Middle	25.1	25.1	7.8	7.8	0.1	0.1	66.6	65.9	5.5	5.4	28.9	29.2	1.0	1.7	Downstream	0.09
		Cloudy	Calm	13:50	0.10	2nd	Middle	25.1		7.9		0.1		65.1		5.4		29.4		2.4		Downstream	0.09
	D1'	Cloudy	Calm	14:13	0.38	1st	Middle	25.4	25.4	7.8	7.8	0.4	0.4	31.4	31.7	2.6	2.6	19.2	18.5	20.0	10.6	Downstream	0.06
		Cloudy	Calm	14:13	0.38	2nd	Middle	25.4		7.8		0.4		31.9		2.6		17.8		1.1		Downstream	0.06

Date	Station	Weather Condition	River Condition	Start Time (hh:mm)	Water Depth (m)	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		SS (mg/L)		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
Value								Average	Value			Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-03	U1a	Cloudy	Calm	9:06	0.07	1st	Middle	21.7	21.7	7.3	7.3	0.0	0.0	90.8	90.8	8.0	8.0	6.3	7.0	2.1	1.7	Downstream	0.06
		Cloudy	Calm	9:06	0.07	2nd	Middle	21.7		7.3		0.0		90.7		8.0		7.6		1.3		Downstream	0.06
	U1b'	Cloudy	Calm	9:30	0.11	1st	Middle	23.3	23.3	7.2	7.2	0.1	0.1	67.0	66.4	5.7	5.7	6.1	6.7	1.0	1.0	Downstream	0.01
		Cloudy	Calm	9:30	0.11	2nd	Middle	23.3		7.2		0.1		65.7		5.6		7.2		1.0		Downstream	0.01
	G1a	Cloudy	Calm	8:44	0.12	1st	Middle	21.9	21.9	7.8	7.7	0.0	0.0	88.5	89.5	7.8	7.8	5.5	5.3	9.1	5.1	Downstream	0.10
		Cloudy	Calm	8:45	0.12	2nd	Middle	21.9		7.7		0.0		90.5		7.9		5.2		1.0		Downstream	0.10
	G1b	Cloudy	Calm	8:32	0.32	1st	Middle	22.5	22.5	7.5	7.5	0.1	0.1	55.9	55.6	4.8	4.8	8.2	9.2	6.2	7.7	Downstream	0.11
		Cloudy	Calm	8:32	0.32	2nd	Middle	22.5		7.5		0.1		55.2		4.8		10.2		9.2		Downstream	0.11
	G1c	Cloudy	Calm	10:19	0.07	1st	Middle	23.2	23.2	7.7	7.7	0.1	0.1	60.6	60.6	5.2	5.2	8.1	8.0	7.1	7.3	Downstream	0.20
		Cloudy	Calm	10:19	0.07	2nd	Middle	23.2		7.7		0.1		60.6		5.2		7.8		7.5		Downstream	0.20
	G1d	Cloudy	Calm	9:57	0.14	1st	Middle	22.6	22.6	8.0	8.0	0.1	0.1	65.9	65.0	5.7	5.6	16.3	16.1	8.4	8.2	Downstream	0.10
		Cloudy	Calm	9:58	0.14	2nd	Middle	22.6		8.0		0.1		64.1		5.5		15.8		8.0		Downstream	0.10
	D1'	Cloudy	Calm	10:34	0.38	1st	Middle	22.9	22.9	7.6	7.6	0.2	0.2	27.8	27.7	2.4	2.4	23.4	22.4	8.9	5.0	Downstream	0.06
		Cloudy	Calm	10:35	0.38	2nd	Middle	22.9		7.6		0.2		27.6		2.4		21.3		1.0		Downstream	0.06

Date	Station	Weather Condition	River Condition	Start Time (hh:mm)	Water Depth (m)	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature (°C)		pH		Salinity (ppt)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		SS (mg/L)		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
Value								Average	Value			Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-05	U1a	Sunny	Calm	9:12	0.10	1st	Middle	21.3	21.3	7.4	7.4	0.0	0.0	93.4	93.5	8.3	8.3	4.6	4.3	2.2	2.0	Downstream	0.13
		Sunny	Calm	9:13	0.10	2nd	Middle	21.3		7.4		0.0		93.5		8.3		4.1		1.8		Downstream	0.13
	U1b'	Sunny	Calm	9:42	0.13	1st	Middle	23.6	23.6	7.3	7.3	0.1	0.1	67.5	66.9	5.7	5.7	9.4	9.8	3.5	2.9	Downstream	0.07
		Sunny	Calm	9:42	0.13	2nd	Middle	23.7		7.3		0.1		66.3		5.6		10.1		2.3		Downstream	0.07
	G1a	Sunny	Calm	8:49	0.12	1st	Middle	21.0	21.0	7.7	7.7	0.0	0.0	97.2	96.8	8.7	8.6	6.2	6.2	2.5	2.6	Downstream	0.07
		Sunny	Calm	8:50	0.12	2nd	Middle	21.0		7.6		0.0		96.4		8.6		6.3		2.7		Downstream	0.07
	G1b	Sunny	Calm	8:34	0.31	1st	Middle	21.4	21.5	7.6	7.5	0.1	0.1	47.6	48.7	4.2	4.4	10.2	11.0	9.8	9.9	Downstream	0.15
		Sunny	Calm	8:34	0.31	2nd	Middle	21.5		7.5		0.1		49.7		4.7		11.7		10.0		Downstream	0.15
	G1c	Sunny	Calm	10:14	0.07	1st	Middle	23.0	23.0	7.7	7.7	0.1	0.1	60.5	60.5	5.2	5.2	8.5	8.7	11.0	11.0	Downstream	0.05
		Sunny	Calm	10:14	0.07	2nd	Middle	23.0		7.7		0.1		60.4		5.2		8.9		11.0		Downstream	0.05
	G1d	Sunny	Calm	9:59	0.21	1st	Middle	23.4	23.4	7.8	7.8	0.1	0.1	60.5	63.0	5.1	5.4	17.5	17.0	6.5	6.6	Downstream	0.10
		Sunny	Calm	9:59	0.21	2nd	Middle	23.4		7.8		0.1		65.4		5.6		16.5		6.6		Downstream	0.10
	D1'	Sunny	Calm	10:29	0.37	1st	Middle	22.5	22.4	7.6	7.6	0.3	0.3	27.9	28.2	2.4	2.4	17.6	17.8	23.0	24.0	Downstream	0.11
		Sunny	Calm	10:29	0.37	2nd	Middle	22.4		7.6		0.3		28.5		2.5		18.0		25.0		Downstream	0.11

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)			(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-07	U1a	Cloudy	Calm	9:24	0.08	1st	Middle	22.7	22.7	7.4	7.4	0.0	0.0	91.9	91.9	7.9	7.9	7.4	7.2	2.7	2.8	Downstream	0.10
		Cloudy	Calm	9:24	0.08	2nd	Middle	22.7		7.4		0.0		91.8		7.9		7.1		2.9		Downstream	0.10
	U1b'	Cloudy	Calm	9:51	0.15	1st	Middle	24.1	24.1	7.9	7.9	0.1	0.1	103.1	103.3	8.7	8.7	9.0	9.3	4.7	4.6	Downstream	0.05
		Cloudy	Calm	9:51	0.15	2nd	Middle	24.2		7.9		0.1		103.4		8.7		9.6		4.5		Downstream	0.05
	G1a	Cloudy	Calm	8:54	0.12	1st	Middle	23.1	23.1	7.7	7.7	0.0	0.0	87.5	87.4	7.5	7.5	5.8	5.6	2.8	2.7	Downstream	0.19
		Cloudy	Calm	8:55	0.12	2nd	Middle	23.1		7.7		0.0		87.2		7.5		5.4		2.6		Downstream	0.19
	G1b	Cloudy	Calm	8:42	0.28	1st	Middle	23.5	23.5	7.6	7.6	0.1	0.1	86.2	86.1	7.3	7.3	7.7	7.9	11.0	10.5	Downstream	0.11
		Cloudy	Calm	8:42	0.28	2nd	Middle	23.5		7.6		0.1		85.9		7.3		8.0		10.0		Downstream	0.11
	G1c	Cloudy	Calm	11:04	0.07	1st	Middle	24.1	24.1	7.8	7.8	0.1	0.1	64.2	63.8	5.4	5.4	7.6	7.6	5.4	5.5	Downstream	0.06
		Cloudy	Calm	11:05	0.07	2nd	Middle	24.2		7.8		0.1		63.3		5.3		7.6		5.6		Downstream	0.06
	G1d	Cloudy	Calm	10:05	0.08	1st	Middle	24.0	24.0	7.9	7.9	0.1	0.1	56.9	55.7	4.8	4.7	14.4	14.2	14.0	13.0	Downstream	0.13
		Cloudy	Calm	10:05	0.08	2nd	Middle	24.0		7.9		0.1		54.4		4.6		14.0		12.0		Downstream	0.13
	D1'	Cloudy	Calm	11:18	0.32	1st	Middle	24.3	24.3	7.6	7.6	0.3	0.3	27.2	27.1	2.3	2.3	24.8	24.3	34.0	31.0	Downstream	0.15
		Cloudy	Calm	11:18	0.32	2nd	Middle	24.3		7.6		0.3		27.0		2.3		23.8		28.0		Downstream	0.15

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)			(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-10	U1a	Sunny	Calm	12:09	0.10	1st	Middle	23.3	23.2	7.4	7.4	0.0	0.0	90.8	90.4	7.8	7.7	8.5	8.7	8.8	8.7	Downstream	0.18
		Sunny	Calm	12:09	0.10	2nd	Middle	23.2		7.4		0.0		90.0		7.7		9.0		8.6		Downstream	0.18
	U1b'	Sunny	Calm	12:34	0.20	1st	Middle	24.8	24.8	7.7	7.7	0.1	0.1	69.1	69.6	5.7	5.8	15.2	15.0	3.4	3.2	Downstream	0.03
		Sunny	Calm	12:34	0.20	2nd	Middle	24.8		7.8		0.1		70.1		5.8		14.8		3.0		Downstream	0.03
	G1a	Sunny	Calm	11:24	0.15	1st	Middle	23.5	23.5	7.8	7.8	0.0	0.0	90.7	90.7	7.7	7.7	6.0	6.3	13.0	11.3	Downstream	0.17
		Sunny	Calm	11:24	0.15	2nd	Middle	23.5		7.8		0.0		90.7		7.7		6.5		9.5		Downstream	0.17
	G1b	Sunny	Calm	11:12	0.65	1st	Middle	24.3	24.3	7.7	7.7	0.1	0.1	41.1	40.3	3.4	3.4	7.3	7.5	10.0	9.3	Downstream	0.07
		Sunny	Calm	11:13	0.60	2nd	Middle	24.3		7.7		0.1		39.4		3.3		7.8		8.6		Downstream	0.07
	G1c	Sunny	Calm	13:23	0.10	1st	Middle	26.0	26.0	8.3	8.3	0.2	0.2	61.2	61.6	5.0	5.0	17.5	16.9	2.3	2.9	Downstream	0.52
		Sunny	Calm	13:24	0.10	2nd	Middle	26.0		8.3		0.2		61.9		5.0		16.3		3.5		Downstream	0.52
	G1d	Sunny	Calm	13:01	0.20	1st	Middle	25.8	25.8	8.5	8.6	0.2	0.2	73.4	73.2	6.0	6.0	22.4	22.5	12.0	12.0	Downstream	0.14
		Sunny	Calm	13:01	0.20	2nd	Middle	25.8		8.6		0.2		73.0		5.9		22.6		12.0		Downstream	0.14
	D1'	Sunny	Calm	13:37	0.10	1st	Middle	27.0	27.0	8.0	8.0	0.3	0.3	65.2	64.9	5.2	5.2	33.8	33.2	8.6	6.6	Downstream	0.19
		Sunny	Calm	13:38	0.10	2nd	Middle	27.0		8.0		0.3		64.5		5.1		32.5		4.6		Downstream	0.19

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
											Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value		
2025-11-12	U1a	Sunny	Calm	11:36	0.15	1st	Middle	22.2	22.2	7.5	7.5	0.0	0.0	94.1	94.4	8.2	8.2	10.9	10.7	1.0	1.1	Downstream	0.15
		Sunny	Calm	11:37	0.10	2nd	Middle	22.2		7.5		0.0		94.6		8.2		10.5		1.2		Downstream	0.15
	U1b'	Sunny	Calm	12:08	0.25	1st	Middle	23.8	23.9	7.7	7.7	0.1	0.1	101.9	102.1	8.6	8.6	130.0	128.0	81.0	79.0	Downstream	0.05
		Sunny	Calm	12:08	0.25	2nd	Middle	23.9		7.7		0.1		102.2		8.6		126.0		77.0		Downstream	0.05
	G1a	Sunny	Calm	11:14	0.20	1st	Middle	22.1	22.1	7.8	7.8	0.0	0.0	94.6	95.0	8.3	8.3	9.4	9.0	1.0	6.0	Downstream	0.14
		Sunny	Calm	11:14	0.20	2nd	Middle	22.1		7.8		0.0		95.4		8.3		8.6		11.0		Downstream	0.14
	G1b	Sunny	Calm	10:59	0.50	1st	Middle	22.8	22.8	7.7	7.7	0.1	0.1	42.7	43.3	3.7	3.7	14.4	14.1	9.7	10.9	Downstream	0.10
		Sunny	Calm	11:00	0.50	2nd	Middle	22.8		7.7		0.1		43.8		3.8		13.8		12.0		Downstream	0.10
	G1c	Sunny	Calm	12:37	0.15	1st	Middle	24.7	24.7	7.9	7.9	0.1	0.1	64.6	64.6	5.4	5.4	9.3	9.0	5.6	6.3	Downstream	0.57
		Sunny	Calm	12:37	0.15	2nd	Middle	24.7		7.9		0.1		64.5		5.4		8.7		7.0		Downstream	0.57
	G1d	Sunny	Calm	12:23	0.30	1st	Middle	23.9	23.9	9.6	9.6	0.1	0.1	77.3	77.0	6.5	6.5	48.4	49.9	22.0	27.0	Downstream	0.16
		Sunny	Calm	12:23	0.30	2nd	Middle	23.9		9.7		0.1		76.6		6.5		51.4		32.0		Downstream	0.16
	D1'	Sunny	Calm	12:49	0.45	1st	Middle	23.3	23.3	7.8	7.8	0.3	0.3	23.4	23.3	2.0	2.0	22.7	23.3	16.0	13.0	Downstream	0.10
		Sunny	Calm	12:49	0.45	2nd	Middle	23.3		7.8		0.3		23.1		2.0		23.8		10.0		Downstream	0.10

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value		
2025-11-14	U1a	Sunny	Calm	11:47	0.15	1st	Middle	21.8	21.8	7.5	7.5	0.0	0.0	94.9	94.6	8.3	8.3	8.0	7.9	1.4	1.4	Downstream	0.07
		Sunny	Calm	11:48	0.15	2nd	Middle	21.8		7.4		0.0		94.3		8.3		7.7		1.4		Downstream	0.07
	U1b'	Sunny	Calm	12:11	0.30	1st	Middle	23.8	24.0	7.4	7.5	0.1	0.1	79.5	75.8	6.7	6.4	6.0	6.3	2.0	2.1	Downstream	0.03
		Sunny	Calm	12:12	0.30	2nd	Middle	24.2		7.6		0.1		72.0		6.1		6.6		2.2		Downstream	0.03
	G1a	Sunny	Calm	11:26	0.25	1st	Middle	21.7	21.7	7.9	7.9	0.0	0.0	97.7	97.8	8.6	8.6	5.7	5.8	1.5	1.4	Downstream	0.15
		Sunny	Calm	11:27	0.20	2nd	Middle	21.7		7.9		0.0		97.8		8.6		6.0		1.2		Downstream	0.15
	G1b	Sunny	Calm	11:14	0.45	1st	Middle	22.4	22.4	7.7	7.7	0.1	0.1	103.6	103.4	9.0	9.0	9.5	9.7	13.0	12.5	Downstream	0.65
		Sunny	Calm	11:14	0.45	2nd	Middle	22.4		7.7		0.1		103.2		8.9		9.8		12.0		Downstream	0.65
	G1c	Sunny	Calm	12:39	0.15	1st	Middle	24.9	24.9	7.8	7.8	0.1	0.1	65.8	65.9	5.5	5.5	9.3	9.4	12.0	11.5	Downstream	3.56
		Sunny	Calm	12:39	0.15	2nd	Middle	24.9		7.8		0.1		65.9		5.5		9.6		11.0		Downstream	3.56
	G1d	Sunny	Calm	12:25	0.25	1st	Middle	24.4	24.4	8.3	8.3	0.1	0.1	82.3	82.2	6.9	6.9	13.1	13.4	5.0	5.0	Downstream	0.56
		Sunny	Calm	12:25	0.25	2nd	Middle	24.4		8.3		0.1		82.0		6.9		13.7		4.9		Downstream	0.56
	D1'	Sunny	Calm	12:56	0.40	1st	Middle	23.6	23.6	7.7	7.7	0.3	0.3	17.9	17.1	1.5	1.5	21.0	21.9	6.6	6.3	Downstream	0.89
		Sunny	Calm	12:56	0.40	2nd	Middle	23.6		7.7		0.3		16.2		1.4		22.7		5.9		Downstream	0.89

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value		
2025-11-17	U1a	Sunny	Calm	11:13	0.25	1st	Middle	22.9	22.9	7.5	7.5	0.0	0.0	92.8	92.8	8.0	8.0	6.3	6.6	2.7	2.5	Downstream	0.81
		Sunny	Calm	11:14	0.20	2nd	Middle	22.9		7.5		0.0		92.7		8.0		6.9		2.3		Downstream	0.81
	U1b'	Sunny	Calm	11:39	0.35	1st	Middle	25.1	25.1	7.7	7.8	0.1	0.1	84.2	84.2	6.9	6.9	125.0	122.5	17.0	17.0	Downstream	0.30
		Sunny	Calm	11:39	0.35	2nd	Middle	25.1		7.8		0.1		84.2		6.9		120.0		17.0		Downstream	0.30
	G1a	Sunny	Calm	10:54	0.30	1st	Middle	23.0	23.0	3.9	4.1	0.0	0.0	94.4	94.5	8.1	8.1	3.9	4.1	2.8	2.5	Downstream	1.04
		Sunny	Calm	10:54	0.30	2nd	Middle	23.0		4.2		0.0		94.5		8.1		4.2		2.2		Downstream	1.04
	G1b	Sunny	Calm	10:42	0.55	1st	Middle	24.0	24.0	7.7	7.7	0.2	0.2	32.6	32.8	2.8	2.8	8.6	8.6	13.0	13.5	Downstream	0.77
		Sunny	Calm	10:42	0.55	2nd	Middle	24.0		7.6		0.2		33.0		2.8		8.7		14.0		Downstream	0.77
	G1c	Sunny	Calm	12:16	0.25	1st	Middle	26.0	26.0	7.8	7.8	0.1	0.1	53.7	53.7	4.4	4.4	6.2	6.2	8.6	9.8	Downstream	1.83
		Sunny	Calm	12:16	0.20	2nd	Middle	26.0		7.8		0.1		53.6		4.4		6.3		11.0		Downstream	1.83
	G1d	Sunny	Calm	12:03	0.35	1st	Middle	26.1	26.1	8.8	8.8	0.1	0.1	90.3	89.2	7.3	7.2	15.4	15.3	10.0	7.8	Downstream	0.35
		Sunny	Calm	12:04	0.30	2nd	Middle	26.1		8.8		0.1		88.1		7.1		15.1		5.6		Downstream	0.35
	D1'	Sunny	Calm	12:26	0.60	1st	Middle	25.1	25.1	7.5	7.5	0.3	0.3	101.1	100.9	8.3	8.3	37.8	37.1	6.6	7.0	Downstream	0.73
		Sunny	Calm	12:26	0.60	2nd	Middle	25.1		7.5		0.3		100.6		8.3		36.4		7.4		Downstream	0.73

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/ Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average			
2025-11-19	U1a	Sunny	Calm	11:37	0.25	1st	Middle	17.6	17.6	7.5	7.4	0.0	0.0	91.3	91.3	8.7	8.7	3.4	3.3	1.2	1.4	Downstream	1.04
		Sunny	Calm	11:39	0.25	2nd	Middle	17.6		7.4		0.0		91.2		8.7		3.2		1.6		Downstream	1.04
	U1b'	Sunny	Calm	12:03	0.40	1st	Middle	18.7	18.7	7.7	7.7	0.1	0.1	69.0	70.2	6.4	6.5	1000.0	1000.0	78.0	124.0	Downstream	0.30
		Sunny	Calm	12:04	0.40	2nd	Middle	18.6		7.7		0.1		71.3		6.7		1000.0		170.0		Downstream	0.30
	G1a	Sunny	Calm	11:14	0.35	1st	Middle	17.1	17.1	7.9	7.9	0.0	0.0	101.3	101.2	9.8	9.8	5.1	5.1	1.3	1.2	Downstream	1.36
		Sunny	Calm	11:15	0.35	2nd	Middle	17.1		7.9		0.0		101.1		9.8		5.1		1.0		Downstream	1.36
	G1b	Sunny	Calm	11:02	0.60	1st	Middle	18.1	18.1	7.7	7.7	0.1	0.1	68.6	67.6	6.5	6.4	9.4	9.4	8.5	8.1	Downstream	0.55
		Sunny	Calm	11:02	0.60	2nd	Middle	18.1		7.7		0.1		66.5		6.3		9.5		7.7		Downstream	0.55
	G1c	Sunny	Calm	12:36	0.25	1st	Middle	18.9	18.9	7.8	7.8	0.1	0.1	61.5	61.4	5.7	5.7	7.3	7.1	11.0	11.0	Downstream	3.87
		Sunny	Calm	12:37	0.25	2nd	Middle	18.9		7.8		0.1		61.2		5.7		6.9		11.0		Downstream	3.87
	G1d	Sunny	Calm	12:24	0.35	1st	Middle	17.9	17.9	8.6	8.7	0.1	0.1	72.2	72.2	6.9	6.8	36.0	36.1	12.0	12.5	Downstream	0.58
		Sunny	Calm	12:24	0.35	2nd	Middle	17.9		8.7		0.1		72.1		6.8		36.1		13.0		Downstream	0.58
	D1'	Sunny	Calm	12:50	0.65	1st	Middle	17.3	17.3	7.7	7.6	0.3	0.3	37.4	37.5	3.6	3.6	25.9	25.9	16.0	16.0	Downstream	0.48
		Sunny	Calm	12:50	0.65	2nd	Middle	17.3		7.6		0.3		37.5		3.6		25.9		16.0		Downstream	0.48

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)			(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-21	U1a	Sunny	Calm	11:33	0.25	1st	Middle	18.9	18.9	7.9	7.7	0.0	0.0	96.2	96.3	8.9	8.9	7.9	8.1	2.1	1.9	Downstream	1.83
		Sunny	Calm	11:34	0.25	2nd	Middle	18.9		7.5		0.0		96.3		8.9		8.3		1.7		Downstream	1.83
	U1b'	Sunny	Calm	12:00	0.35	1st	Middle	21.5	21.4	7.6	7.6	0.1	0.1	79.0	77.4	7.0	6.8	278.0	277.5	37.0	36.0	Downstream	0.41
		Sunny	Calm	12:00	0.40	2nd	Middle	21.3		7.6		0.1		75.8		6.7		277.0		35.0		Downstream	0.41
	G1a	Sunny	Calm	11:13	0.30	1st	Middle	18.3	18.3	7.8	7.8	0.0	0.0	98.8	98.8	9.3	9.3	6.3	6.3	7.5	4.4	Downstream	0.77
		Sunny	Calm	11:13	0.30	2nd	Middle	18.3		7.8		0.0		98.7		9.3		6.2		1.2		Downstream	0.77
	G1b	Sunny	Calm	10:59	0.65	1st	Middle	19.1	19.1	7.3	7.3	0.1	0.1	39.1	40.6	3.6	3.8	8.0	8.2	7.1	7.4	Downstream	0.70
		Sunny	Calm	10:59	0.65	2nd	Middle	19.1		7.4		0.1		42.0		3.9		8.4		7.7		Downstream	0.70
	G1c	Sunny	Calm	12:24	0.20	1st	Middle	21.3	21.4	7.8	7.8	0.1	0.1	64.1	63.7	5.7	5.6	8.5	8.0	6.8	6.9	Downstream	3.64
		Sunny	Calm	12:25	0.20	2nd	Middle	21.4		7.8		0.1		63.2		5.6		7.5		7.0		Downstream	3.64
	G1d	Sunny	Calm	12:13	0.30	1st	Middle	20.7	20.7	8.5	8.5	0.1	0.1	85.1	84.0	7.6	7.5	28.5	28.5	7.2	6.6	Downstream	0.48
		Sunny	Calm	12:14	0.30	2nd	Middle	20.7		8.5		0.1		82.9		7.4		28.5		6.0		Downstream	0.48
	D1'	Sunny	Calm	12:36	0.60	1st	Middle	19.5	19.4	7.4	7.4	0.3	0.3	104.4	103.8	9.6	9.5	28.4	28.2	14.0	8.3	Downstream	0.67
		Sunny	Calm	12:37	0.60	2nd	Middle	19.4		7.4		0.3		103.2		9.5		27.9		2.5		Downstream	0.67

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level (Surface/Middle/ Bottom)	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction (No current / Downstream)	Current Velocity (No current / m/s)
(yyyy-mm-dd)				(hh:mm)	(m)			(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average			Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-24	U1a	Sunny	Calm	11:51	0.15	1st	Middle	21.6	21.6	7.5	7.5	0.0	0.0	93.9	93.6	8.3	8.3	7.7	7.6	30.0	16.0	Downstream	1.12
		Sunny	Calm	11:51	0.15	2nd	Middle	21.6		7.5		0.0		93.3		8.2		7.6		1.9		Downstream	1.12
	U1b'	Sunny	Calm	12:19	0.30	1st	Middle	22.5	22.6	7.8	7.9	0.1	0.1	78.6	76.8	6.8	6.6	159.0	155.5	19.0	29.0	Downstream	0.41
		Sunny	Calm	12:19	0.25	2nd	Middle	22.6		7.9		0.1		75.0		6.5		152.0		39.0		Downstream	0.41
	G1a	Sunny	Calm	11:22	0.25	1st	Middle	21.6	21.6	7.8	7.9	0.0	0.0	95.1	95.4	8.4	8.4	4.2	4.6	1.6	1.6	Downstream	0.47
		Sunny	Calm	11:23	0.25	2nd	Middle	21.6		7.9		0.0		95.6		8.4		4.9		1.6		Downstream	0.47
	G1b	Sunny	Calm	11:10	0.50	1st	Middle	22.3	22.3	7.6	7.6	0.1	0.1	19.8	19.7	1.7	1.7	7.0	7.1	12.0	11.5	Downstream	0.74
		Sunny	Calm	11:10	0.50	2nd	Middle	22.3		7.6		0.1		19.6		1.7		7.2		11.0		Downstream	0.74
	G1c	Sunny	Calm	12:53	0.15	1st	Middle	23.1	23.1	7.8	7.9	0.1	0.1	48.6	48.7	4.2	4.2	7.9	7.7	9.3	9.1	Downstream	0.18
		Sunny	Calm	12:53	0.15	2nd	Middle	23.1		7.9		0.1		48.7		4.2		7.5		8.8		Downstream	0.18
	G1d	Sunny	Calm	12:41	0.30	1st	Middle	23.4	23.4	9.5	9.6	0.1	0.1	83.1	82.4	7.1	7.0	50.0	50.8	14.0	16.5	Downstream	0.73
		Sunny	Calm	12:42	0.30	2nd	Middle	23.4		9.6		0.1		81.7		7.0		51.5		19.0		Downstream	0.73
	D1'	Sunny	Calm	13:07	0.40	1st	Middle	22.9	22.9	7.7	7.7	0.3	0.3	19.3	18.2	1.7	1.6	17.4	17.5	7.7	6.2	Downstream	0.81
		Sunny	Calm	13:07	0.40	2nd	Middle	22.9		7.7		0.3		17.0		1.5		17.6		4.6		Downstream	0.81

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
				Value	Average		Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value		
2025-11-26	U1a/U1a'	Sunny	Calm	12:06	0.50	1st	Middle	19.5	19.5	7.5	7.5	0.0	0.0	97.1	96.8	8.9	8.9	8.5	8.4	18.0	13.2	Downstream	0.38
		Sunny	Calm	12:06	0.50	2nd	Middle	19.5		7.5		0.0		96.4		8.9		8.2		8.3		Downstream	0.38
	U1b'	Sunny	Calm	12:34	0.40	1st	Middle	21.7	21.8	7.5	7.5	0.1	0.1	81.6	79.8	7.2	7.0	185.0	191.5	130.0	130.0	Downstream	0.31
		Sunny	Calm	12:35	0.40	2nd	Middle	21.8		7.5		0.1		77.9		6.8		198.0		130.0		Downstream	0.31
	G1a	Sunny	Calm	11:14	0.25	1st	Middle	18.6	18.6	7.9	7.9	0.0	0.0	101.8	101.6	9.5	9.5	6.4	6.5	9.1	8.9	Downstream	0.81
		Sunny	Calm	11:15	0.25	2nd	Middle	18.6		7.9		0.0		101.3		9.5		6.6		8.6		Downstream	0.81
	G1b	Sunny	Calm	11:01	0.55	1st	Middle	19.7	19.7	7.6	7.6	0.1	0.1	35.6	37.1	3.3	3.4	7.1	7.1	9.8	9.9	Downstream	0.57
		Sunny	Calm	11:01	0.50	2nd	Middle	19.7		7.6		0.1		38.6		3.5		7.1		10.0		Downstream	0.57
	G1c	Sunny	Calm	13:03	0.20	1st	Middle	21.9	21.9	7.9	7.9	0.1	0.1	51.7	51.1	4.5	4.5	7.5	7.3	13.0	13.0	Downstream	3.16
		Sunny	Calm	13:04	0.20	2nd	Middle	22.0		7.9		0.1		50.4		4.4		7.1		13.0		Downstream	3.16
	G1d	Sunny	Calm	12:49	0.30	1st	Middle	21.6	21.6	8.9	8.9	0.1	0.1	84.5	85.1	7.4	7.5	29.2	29.9	12.0	12.5	Downstream	0.24
		Sunny	Calm	12:49	0.30	2nd	Middle	21.6		8.9		0.1		85.6		7.5		30.5		13.0		Downstream	0.24
	D1'	Sunny	Calm	13:17	0.40	1st	Middle	20.6	20.6	7.8	7.8	0.3	0.3	38.4	37.8	3.4	3.4	23.9	24.2	11.0	11.0	Downstream	0.34
		Sunny	Calm	13:17	0.40	2nd	Middle	20.6		7.8		0.3		37.2		3.3		24.4		11.0		Downstream	0.34

Annex F3 - Water Quality Monitoring Results

Date	Station	Weather Condition	River Condition	Start Time	Water Depth	Replicate	Sample Water Level	Temperature		pH		Salinity		DO Saturation		DO		Turbidity		SS		Current Direction	Current Velocity
(yyyy-mm-dd)				(hh:mm)	(m)		(Surface/Middle/Bottom)	(°C)				(ppt)		(%)		(mg/L)		(NTU)		(mg/L)			
								Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average	Value	Average		
2025-11-28	U1a/U1a'	Sunny	Calm	11:14	0.25	1st	Middle	17.7	17.7	7.7	7.7	0.0	0.0	96.6	95.7	9.2	9.1	5.4	5.3	4.7	5.3	Downstream	2.06
		Sunny	Calm	11:14	0.25	2nd	Middle	17.7		7.7		0.0		94.7		9.0		5.3		5.8		Downstream	2.06
	U1b'	Sunny	Calm	11:46	0.45	1st	Middle	20.2	20.3	7.5	7.5	0.1	0.1	68.7	68.1	6.2	6.2	781.0	774.5	55.0	53.5	Downstream	0.25
		Sunny	Calm	11:47	0.40	2nd	Middle	20.4		7.5		0.1		67.5		6.1		768.0		52.0		Downstream	0.25
	G1a	Sunny	Calm	10:54	0.25	1st	Middle	17.3	17.3	7.8	7.8	0.1	0.1	97.4	96.6	9.4	9.3	5.2	5.6	6.1	5.8	Downstream	0.55
		Sunny	Calm	10:54	0.25	2nd	Middle	17.3		7.8		0.1		95.8		9.2		6.0		5.4		Downstream	0.55
	G1b	Sunny	Calm	10:41	0.55	1st	Middle	18.0	18.0	7.6	7.6	0.2	0.2	44.0	44.1	4.2	4.2	7.8	7.7	7.2	6.8	Downstream	0.62
		Sunny	Calm	10:41	0.55	2nd	Middle	18.0		7.6		0.2		44.1		4.2		7.5		6.4		Downstream	0.62
	G1c	Sunny	Calm	12:15	0.20	1st	Middle	20.5	20.5	7.9	7.9	0.1	0.1	57.5	57.1	5.2	5.1	3.5	3.7	11.0	11.5	Downstream	0.25
		Sunny	Calm	12:15	0.20	2nd	Middle	20.5		7.9		0.1		56.7		5.1		3.9		12.0		Downstream	0.25
	G1d	Sunny	Calm	12:02	0.30	1st	Middle	19.7	19.7	10.0	10.0	0.1	0.1	75.5	75.9	6.9	6.9	45.3	44.9	14.0	16.0	Downstream	0.70
		Sunny	Calm	12:02	0.30	2nd	Middle	19.7		10.0		0.1		76.2		7.0		44.4		18.0		Downstream	0.70
	D1'	Sunny	Calm	12:27	0.30	1st	Middle	18.2	18.2	7.8	7.8	0.3	0.3	50.9	49.5	4.8	4.7	19.6	19.7	14.0	14.5	Downstream	0.20
		Sunny	Calm	12:27	0.30	2nd	Middle	18.2		7.8		0.3		48.1		4.5		19.7		15.0		Downstream	0.20

Remark


Action Level Exceedance

Limit Level Exceedance

Due to safety concern arise from unleashed dog at the access path to U1a, water quality monitoring was carried our at the alternative location U1a'


Annex F3 - Water Quality Monitoring Results

Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/09)




Annex F3 - Water Quality Monitoring Results

Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/09)




Annex F3 - Water Quality Monitoring Results

Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/09)



Annex F3 - Water Quality Monitoring Results

Graphical Plots of Monitoring Data (for Works Contract No. ND/2024/10)





ANNEX F4

EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING

ANNEX F4 EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice.
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

Event	Action			
	ET	IEC	ER	Contractor
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures

Event	Action			
	ET	IEC	ER	Contractor
	measures and ensure that they are implemented.			



ANNEX G

WASTE FLOW TABLE

Waste Flow Table of All Works Contracts

Month	Contract No.	Inert C&D Materials ^{(a) (b)}	Imported Fill ^(c)	Inert Constrction Waste Reused ^(d)	Non-inert Construction Waste ^(e)	Recycable Materials ^(f)	Chemical Waste
		(m ³)	(m ³)	(m ³)	(tonnes)	(tonnes)	(tonnes)
September 2025	ND/2024/09	0.00	0.00	0.00	136.07	0.000	0.00
	ND/2024/10	13.75	0.00	0.00	27.95	0.000	0.00
	Sub-total	13.75	0.00	0.00	164.02	0.000	0.00
October 2025	ND/2024/09	0.00	0.00	0.00	5.00	0.003	0.00
	ND/2024/10	0.00	0.00	0.00	35.73	0.000	0.00
	Sub-total	0.00	0.00	0.00	40.73	0.003	0.00
November 2025	ND/2024/09	32.02	0.00	0.00	470.56	0.000	0.00
	ND/2024/10	151.79	0.00	0.00	217.55	0.000	0.00
	Sub-total	183.81	0.00	0.00	688.11	0.000	0.00
Total		197.56	0.00	0.00	892.86	0.003	0.00

Note:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill.

(b) The conversion factor for inert C&D Materials is 2.4 tonnes/m³.

(c) Imported materials from any source outside of the Project.

(d) Reuse of inert construction waste generated under the Project.

(e) Non-inert construction wastes include general refuse disposed at landfill.

(f) Recyclable materials include metals, paper, cardboard, plastics and others.



ANNEX H

ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
Air Quality Impact								
3.8.1.1	All DPs and Non-DPs	<p>Dust suppression measures stipulated in Air Pollution Control (Construction Dust) Regulation and good site practices listed below should be carried out to further minimize construction dust impact.</p> <ul style="list-style-type: none">• Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.• Use of frequent watering for particularly dusty• construction areas and areas close to ASRs.• Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.• For the work sites close to the ASRs with a separation distance less than 10 m, provide hoardings of not less than 3 m high from ground level along the site boundary; for the other work sites in general, provide hoarding not less than 2.4m high from ground level along site boundary except for site entrance or exit.• Avoid position of material stockpiling areas, major haul roads and dusty works within the construction site close to concerned ASRs.• Avoid unnecessary exposed earth.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none">• Air Air Pollution Control Ordinance (APCO)• Air Quality Objectives (AQO)• Technical Memorandum on• Environmental Impact Assessment Process (EIAO-TM)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Locate all the dusty activities away from any nearby ASRs as far as practicable. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. Imposition of speed controls for vehicles on site haul roads. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 						
3.8.1.2	All DPs and Non-DPs	<p>Guidelines stipulated in EPD's Recommended Pollution Control Clauses for Construction Contracts should be incorporated in the contract document to abate dust impacts. These clauses include:</p> <ul style="list-style-type: none"> The Contractor shall observe and comply with APCO and its subsidiary regulation, particularly the Air Pollution Control (Construction Dust) Regulation. 	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> APCO Air Pollution Control (Construction Dust) Regulation AQO EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> The Contractor shall undertake at all times to prevent dust nuisance as a result of the construction activities. The Contractor shall ensure that there will be adequate water supply /storage for dust suppression. The Contractor shall devise and arrange methods of working and carrying out the works in such a manner so as to minimize dust impact on the surrounding environment, and shall provide experienced personnel with suitable training to ensure that these methods are implemented properly. Before the commencement of any work, the Contractor may be required to submit the methods of working, plant, equipment and air pollution control system to be used on the site for the Engineer inspection and approval. 						
3.8.1.3	All DPs and Non-DPs	In order to help reduce carbon emission and pollution, timely application of temporary electricity and water supply would be made and electric vehicles would be adopted in accordance with DEVB TC(W) No. 13/2020 – Timely Application of Temporary Electricity and Water Supply for Public Works Contracts and Wider Use of Electric Vehicles in Public Works Contracts in the Project.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> DEVB TC(W) No. 13/2020
3.8.1.4	All DPs and Non-DPs	To minimise the exhaust emission from non-road mobile machinery (NRMMS) during the construction phase, the following measures should be applied as far as practicable:	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> Air Pollution Control (Non-road Mobile Machinery)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Connect construction plant and equipment to main electricity supply and avoid use of diesel generators and diesel-powered equipment; Avoid exempted NRMMS as far as practicable; and Deploy electrified NRMMS as far as practicable. 						(Emission) Regulation
Noise Impact								
4.8.1.1 – 4.8.1.2	All DPs and Non-DPs	Adopting Quality Powered Mechanical Equipment (QPME) is recommended. The use of QPME associated with the construction works is prescribed in EPD's QPME database, which contains the sound power levels (SWLs) for quality/quiet PME of various types, brands and models.	Construction sites	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
4.8.1.3	All DPs and Non-DPs	Movable noise barriers have been proposed for excavator, mobile crane, loader, backhoe, dump truck, dump truck with grab, piling (large diameter bored, RCD), piling (large diameter bored, oscillator), crawler crane (mobile, diesel), roller (vibratory), paint line marker, cherry picker, crane lorry, crane, welding set, lorry, breaker (hand-held, mass >10kg and <20kg), poker (vibratory, hand-held), concrete lorry mixer, concrete mixer, bar bender and cutter (electric), saw (circular, wood), water pump (submersible, electric), breaker (hand-held, mass ≤ 10kg), piling (vibrating hammer), chisel, drill rig (rotary type (diesel)), asphalt paver, cutter (circular, steel), drilling rig, etc. Movable temporary noise barriers that can be located close to noisy plant	Construction sites	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		and be moved iteratively with the plant along a worksite can be very effective for screening noise from noise sensitive receivers (NSRs). A cantilevered top cover would be required to achieve screening benefits at upper floors of noise sensitive receivers (NSRs).						
4.8.1.4	All DPs and Non-DPs	Use of full enclosure for generator (silenced), Generator for HAC, and generator for DCM.	Construction sites	Contractor		✓		• EIAO-TM
4.8.1.5	All DPs and Non-DPs	Use of non-percussive equipment and method, such as silent piling by "Press-in" Method, to carry out sheet piling works.	Construction sites	Contractor		✓		• EIAO-TM
4.8.1.6	All DPs and Non-DPs	Use of non-percussive equipment and method, such as hydraulic crusher, chemical expansion agent, quieter type blade saw and bursting system to carry out demolition/concrete breaking/removal activities as far as practicable	Construction sites	Contractor		✓		• EIAO-TM
4.8.1.7	All DPs and Non-DPs	For Ground Treatment – High Arsenic Containing Soil, the construction equipment i.e. roller and excavator should not be used simultaneously with backhoe and bulldozer.	Construction sites of A.2.1-1-1, A.2.1-2-1 and A.5.3-0-1	Contractor		✓		• EIAO-TM
4.8.1.11	All DPs and Non-DPs	Construction Noise Management Plan would be prepared before tender stage and before commencement of construction works to verify the inventory of noise sources, and to assess the effectiveness and practicality of all identified measures for mitigating the construction noise impact of the project.	Construction sites	CEDD/ Contractor		✓		• EIAO-TM
Water Quality Impact								

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
5.7.1.3	All DPs and Non-DPs	Surface run-off from construction site should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> Water Pollution Control Ordinance (WPCO) EIAO-TM Professional Persons Environmental Consultative Committee Practice Notes (ProPECC PN) 2/23
5.7.1.4	All DPs and Non-DPs	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding. Before disposal at the public fill reception facilities, the deposited silt and grit should be solicited in such a way that it can be contained and delivered by dump truck instead of tanker truck. Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to provide adequate hydraulic capacity of all drains.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.5	All DPs and Non-DPs	Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces. Arrangements should always be in place in such a way that adequate surface protection measures can be safely carried out well before the arrival of rainstorm.						
5.7.1.6	All DPs and Non-DPs	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.7	All DPs and Non-DPs	Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.8	All DPs and Non-DPs	Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		the washing away of construction materials, soil, silt or debris into any drainage system.						
5.7.1.9	All DPs and Non-DPs	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.10	All DPs and Non-DPs	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.11	All DPs and Non-DPs	All vehicles and plants should be cleaned before they leave a construction site to minimise the deposition of earth, mud and debris on roads. A wheel washing bay should be provided at every site exit if practicable and washwater should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM WPCO Waste Disposal Ordinance (WDO) ProPECC PN 2/23

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
5.7.1.12	All DPs and Non-DPs	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralised to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralised wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS)
5.7.1.13	All DPs and Non-DPs	Good site practices should be adopted to remove rubbish and litter from construction site so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction site on a regular basis.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • WDO • ProPECC PN 2/23
5.7.1.14	All DPs and Non-DPs	There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. The beneficial uses of the treated effluent for other on-site activities such as dust suppression, wheel washing and general cleaning etc., can minimise water consumption and reduce the effluent discharge volume. If monitoring of the treated	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the relevant WPCO licence.						
5.7.1.15 – 5.7.1.16	All DPs and Non-DPs	The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 "Protection of natural streams/ivers from adverse impacts arising from construction works" should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23 ETWB TC (Works) No. 5/2005
5.7.1.17	All DPs and Non-DPs	The construction works for removal and diversion of watercourses should be undertaken within a dry zone. Cofferdams or similar impermeable sheet pile walls should be used as necessary to isolate the works areas from the neighbouring waters.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23
5.7.1.18	All DPs and Non-DPs	Construction works at watercourse should be undertaken only after flow diversion or dewatering operation is fully completed to avoid water flow in the works area. Dewatering of watercourse should be performed by diverting the water flow to new or temporary drainage. Where necessary, cofferdams or similar impermeable sheet pile walls should be used to isolate the works areas from neighbouring waters. The permanent or temporary drainage for carrying the diverted flow from existing watercourse to be removed should be constructed and completed before dewatering of that existing watercourse.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23 TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Construction of all the proposed permanent and temporary drainage should be undertaken in a dry zone prior to receiving any water flow.						
5.7.1.19	All DPs and Non-DPs	The Contractor should provide a dry zone for all the construction works to be undertaken in watercourses and stormwater drainage following the tentative works sequence as described above or using other approved methods as appropriate to suit the works condition. The flow diversion works should be conducted in dry season, where possible, when the flow in the watercourse is low. The wastewater and ingress water from the site should be properly treated to comply with the WPCO and the TM-DSS before discharge.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23 TM-DSS
5.7.1.20	All DPs and Non-DPs	The site practices outlined in the ProPECC PN 2/23 " <i>Construction Site Drainage</i> " and ETWB TC (Works) No. 5/2005 " <i>Protection of natural streams/rivers from adverse impacts arising from construction works</i> " should be adopted for the proposed demolition or diversion of watercourses where applicable.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23 ETWB TC (Works) No. 5/2005
5.7.1.21	DP1, DP6, DP7 of EIA Report, Non-DPs	Construction works at the existing ponds / wet areas should be conducted only after dewatering of these ponds / wet areas is fully completed. The drained water generated from the dewatering of these ponds / wet areas to be removed should be temporarily stored in appropriate storage tanks or containers for reuse on-site as far as possible. Any surplus drained water should be tankered away for disposal at the sewage treatment works	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		(STW) in a controlled manner. No direct discharge of drained water to the stormwater drainage system or marine water should be allowed.						
5.7.1.22	All DPs and Non-DPs	All excavated materials generated from construction of the proposed river revitalisation works, removal and diversion of watercourses, removal and construction works in ponds and wet areas should be collected and handled in compliance with the WDO. Excavated sediment, if any, generated from the excavation activities in the channels should be tested and classified in accordance with the ETWB TCW No. 34/2002 for determining the disposal arrangement for the sediment. The disposal of excavated sediments should be minimised according to the relevant requirements in the Waste Management Implications in Section 7. No direct disposal of the construction wastes or excavated materials into the stormwater drainage system and marine water would be allowed.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WDO ProPECC PN 2/23 ETWB TCW No. 34/2002
5.7.1.23	All DPs and Non-DPs	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. The Contractor is also recommended to develop management procedures for chemicals used and prepare an emergency spillage handling procedure to deal with chemical spillage in case of accident occurs.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO WDO ProPECC PN 2/23 Waste Disposal (Chemical Waste) (General) Regulation EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
5.7.1.24	All DPs and Non-DPs	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO WDO ProPECC PN 2/23 Waste Disposal (Chemical Waste) (General) Regulation EIAO-TM
5.7.1.25	All DPs and Non-DPs	<p>Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals. General requirements are given as follows:</p> <ul style="list-style-type: none"> Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO WDO ProPECC PN 2/23 Waste Disposal (Chemical Waste) (General) Regulation EIAO-TM
5.7.1.26	All DPs and Non-DPs	No discharge of sewage to the stormwater drains or inland water will be allowed. Adequate and sufficient portable chemical toilets should be provided in the works areas to handle sewage from construction workforce. A licensed collector	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WPCO EIAO-TM ProPECC PN 2/23 TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		should be employed to clean and maintain the chemical toilets on a regular basis.						
5.7.1.27	All DPs and Non-DPs	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. Regular environmental audit of the construction site should be conducted to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23
5.7.1.28	All DPs and Non-DPs	Remediation of contaminated land should be properly conducted following the recommendations of Land Contamination Assessment in Section 8. Any excavated contaminated material and exposed contaminated surface should be properly housed and covered to avoid generation of contaminated runoff. Open stockpiling of contaminated materials should not be allowed. Any contaminated runoff or wastewater generated from the land decontamination processes should be properly collected and diverted to wastewater treatment facilities (WTF) as necessary. The WTF shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as total petroleum hydrocarbon) to an undetectable range. All treated effluent from the wastewater treatment system shall meet the requirements as stated in TM-DSS and should be either discharged	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		into the foul sewers or tankered away for proper disposal.						
5.7.1.29	All DPs and Non-DPs	No direct discharge of groundwater from contaminated areas should be adopted. Prior to any excavation works within the potentially contaminated areas, the baseline groundwater quality in these areas should be reviewed based on the past relevant site investigation data and any additional groundwater quality measurements to be performed with reference to " <i>Guidance Note for Contaminated Land Assessment and Remediation</i> " and the review results should be submitted to EPD for examination. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, this contaminated groundwater should be either properly treated or properly recharged into the ground in compliance with the requirements of the TM-DSS. If wastewater treatment is to be deployed for treating the contaminated groundwater, the wastewater treatment unit shall deploy suitable treatment processes (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (such as total petroleum hydrocarbon) to an undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in the TM-DSS and should be either discharged into the foul sewers or tankered away for proper disposal.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • TM-DSS • ProPECC PN 2/23 • Guidance Note for Contaminated Land Assessment and Remediation

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
5.7.1.30	All DPs and Non-DPs	If deployment of wastewater treatment is not feasible for handling the contaminated groundwater, groundwater recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in Section 2.3 of TM-DSS. The baseline groundwater quality should be determined prior to the selection of the recharge wells, and submit a working plan to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than pollutant levels of ambient groundwater at the recharge well. Groundwater monitoring wells should be installed near the recharge points to monitor the effectiveness of the recharge wells and to ensure that no likelihood of increase of groundwater level and transfer of pollutants beyond the site boundary. Prior to recharge, free products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the WPCO through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • TM-DSS
5.7.1.31	All DPs and Non-DPs	The following measures should be implemented by the Contractors to minimise the chance of emergency construction site discharge (due to failure of treatment facilities such as sand traps,	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>silt traps, sedimentation basins, oil interceptors etc.):</p> <ul style="list-style-type: none"> • Provide spare or standby treatment facilities of suitable capacities for emergency replacement in case damage or defect or malfunctioning of the duty treatment facilities is observed; • Conduct daily integrity checking of the construction site drainage and treatment facilities to inspect malfunctions, in particular before, during and after a storm event; and • Carry out regular maintenance or desilting works to maintain effectiveness of the construction site drainage and treatment facilities in particular before, during and after a storm event. 						
5.7.1.32	All DPs and Non-DPs	An Emergency Response Plan (ERP) should be developed to minimise the potential impact from construction site discharges under failure of treatment facilities during emergency situations or inclement weather. The ERP should give the emergency contacts to mobilise flood retention facilities and stakeholders to be notified as well as the details of the proposed construction site drainage system and the design and operation of duty and standby treatment facilities. The ERP should also provide the procedures and guidelines for routine integrity checking and maintenance of the drainage system and treatment facilities as well as the emergency response and rectification procedures to restore normal operation of the	Construction Sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • EIAO-TM • ProPECC PN 2/23 • TM-DSS

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		treatment facilities in case of treatment failure during emergency situation or inclement weather. The Best Management Practices (BMPs) in controlling water pollution arising from the construction activities and an event and action plan with action and limit levels for water quality monitoring should be included in the ERP. The ERP should be submitted to the EPD for approval before commencement of the construction works.						
Waste Management Implication								
7.6.1.1 – 7.6.1.2	All DPs and Non-DPs	<p><u>Waste Management Hierarchy</u></p> <p>The waste management hierarchy should be applied including the following in descending preference:</p> <ul style="list-style-type: none"> • Avoidance and minimisation of waste generation; • Reuse of materials as far as practicable; • Recovery and recycling of residual materials where possible; and • Treatment and disposal of waste according to relevant laws, guidelines and good practices. <p>To minimize C&D materials generation and encourage proper management of such materials, a C&DMMP should be prepared. An EMP and trip-ticket system are recommended for monitoring management of waste. Specific measures targeting the mitigation of impacts in works areas and the transportation of waste off-site should be provided to minimise the potential impacts to the surrounding environment.</p>	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO • ETWB TCW No. 19/2005 • DEVB TCW No. 06/2010 • Project Administration Handbook (PAH) for Civil Engineering Works

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
7.6.1.3	All DPs and Non-DPs	<p><u>Good Site Practices</u></p> <p>The following good site practices are recommended during the construction phase:</p> <ul style="list-style-type: none"> • Nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices; • Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; • Provision of sufficient waste disposal points and regular collection of waste for disposal; • Adoption of appropriate measures to minimise windblown litter and dust during handling, transportation and disposal of waste; and <p>Preparation of a WMP in accordance with the ETWB TCW No. 19/2005 Environmental Management on Construction Sites and submitted it to the Engineer for approval.</p>	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO • Public Cleansing and Prevention of Nuisances Regulation (Cap. 132BK)
7.6.1.4	All DPs and Non-DPs	<p><u>Waste Reduction Measures</u></p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> • Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Adopt proper storage and site practices to minimise the potential for damage to, and contamination of, construction materials; 	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Plan the delivery and stock of construction materials carefully to minimise the amount of waste generated; Sort out demolition debris and excavated materials from demolition works to recover reusable / recyclable portions (i.e. soil, rock, broken concrete, etc.); Maximise the use of reusable steel formwork to reduce the amount of C&D materials; Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering; and Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as far as possible. 						
7.6.1.5	All DPs and Non-DPs	<u>Storage of Waste</u> Recommendations to minimise the impacts include: <ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from being wind-blown or washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> WDO
7.6.1.6	All DPs and Non-DPs	<u>Collection of Waste</u> Waste hauler with appropriate permits should be employed by the Contractor for the collection and	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> WDO

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		transportation of waste from works areas to respective disposal outlets. The following recommendation should be implemented to minimise the impacts: <ul style="list-style-type: none"> • Remove waste in timely manner; • Employ the trucks with cover or enclosed containers for waste transportation; • Obtain relevant waste disposal permits from the appropriate authorities; and • Dispose of waste at licensed waste disposal facilities. 						
7.6.2.1	All DPs and Non-DPs	<u>Construction and Demolition Materials</u> Careful design, planning together with good site management can reduce over-ordering and generation of Construction and Demolition (C&D) materials such as concrete, mortar and cement grouts. Formwork should be designed to minimise the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse.	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO
7.6.2.2	All DPs and Non-DPs	The inert C&D materials with suitable characteristics / size should be reused on-site as fill or recycled as aggregate for other projects as far as practicable. When disposing C&D material at a public filling reception facility for beneficial reuse, the material should only consist of soil, rock, concrete, brick, cement plaster / mortar, inert building debris, aggregates and asphalt. The material should be free from household refuse, plastic, metals, industrial and chemical waste,	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor. Prior to disposal of noninert C&D materials, wood, steel and other metals should also be separated for reuse and / or recycling where practicable so as to minimise the quantity of waste to be disposed of at landfill.						
7.6.2.3	All DPs and Non-DPs	<p>Suitable areas should be designated within the site boundaries for sorting and providing temporary stockpiling of C&D materials. Within stockpile areas, the following measures should be taken to control potential environmental impacts or nuisance:</p> <ul style="list-style-type: none"> • Surface of stockpiled soil should be regularly wetted with water especially during dry season; • Disturbance of stockpile soil should be minimised; • Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and • Stockpiling areas should be enclosed where space is available. 	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO • ETWB TCW No.19/2005
7.6.2.4	All DPs and Non-DPs	In order to monitor the delivery of C&D materials at the designated public fill reception facility and landfill and to control fly-tipping, a trip-ticket system should be included. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> • WDO • DEVB TC(W) No.06/2010 • Land (Miscellaneous Provisions) Ordinance (Cap. 28)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		also be installed at the vehicular entrance and exit of the site to monitor handling of C&D materials disposal. To prohibit illegal dumping and landfilling of C&D materials, as well as proper delivery to concurrent project sites for re-use, the dump trucks engaged on site should be equipped with GPS or equivalent automatic system for real time tracking and monitoring of their travel routings, parking locations and disposal activities.						
7.6.2.5 – 7.6.2.7	All DPs and Non-DPs	<p>Due to the potential large amount of asbestos containing materials (ACM) during the site clearance stage, asbestos investigation is required. However, as asbestos investigation will involve a large number of buildings and most premises will involve private access, which cannot be obtained at this stage, it is considered that an asbestos specialist shall be employed by the responsible parties during the construction stage to investigate this issue.</p> <p>Sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work. Some key precautionary measures related to the handling and disposal of asbestos are listed as following:</p> <ul style="list-style-type: none"> Adoption of protection, such as full containment, mini containment, or segregation of work area; 	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> APCO Code of Practice on Handling, Transportation and Disposal of Asbestos Waste ProPECC PN 2/97 Handling of Asbestos Containing Materials in Buildings

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Provision of decontamination facilities for cleaning of workings, equipment and bagged waste before leaving the work area; Adoption of engineering control techniques to prevent fibre release from work area, such as use of negative pressure equipment with high efficiency particulate air (HEPA) filters to control air flow between the work area and the outside environment; Wetting of asbestos containing materials before and during disturbance, minimising the breakage and dropping of asbestos containing materials, and packing of debris and waste immediately after it is produced; Cleaning of work area by wet wiping and vacuuming with HEPA-filtered vacuum cleaner; Coating on any surfaces previously in contact with or contained by asbestos with a sealant; Proper bagging, safe storage and disposal of asbestos and asbestos-contaminated waste; Pre-treatment of all effluent from the work area before discharged; and Air monitoring strategy to check the leakage and clearance of the work area during and after the asbestos work. 						
7.6.2.9 – 7.6.2.10	All DPs and Non-DPs	<p><u>Chemical Waste</u></p> <p>For those processes which generated chemical waste, it may be possible to find alternatives to eliminate the use of chemicals, to reduce the generation quantities or to select a chemical type</p>	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> Waste Disposal (Chemical Waste) General) Regulation

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		of less impact on environment, health and safety as far as possible. If chemical waste is produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Waste. Chemical waste should be stored in appropriate containers and collected by a licensed chemical waste contractor. Chemical waste (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre (CWTC), or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.						<ul style="list-style-type: none"> Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
7.6.2.11 – 7.6.2.12	All DPs and Non-DPs	<u>General refuse</u> General refuse should be stored in enclosed bins or compaction units separate from C&D materials and chemical wastes. A reputable waste collector should be employed by the contractor to remove general from the site, separately from C&D materials and chemical wastes, on a daily basis to minimise odour, pest and litter impacts. The collected general refuse would be disposed of at designated landfill. Clearly labelled recycling bins should be provided on site in order to encourage segregation and recycling of aluminium and plastic wastes, and wastepaper in order to reduce general refuse production.	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> WDO

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		The contractor should carry out an education programme for workers in avoiding, reducing, reusing and recycling of materials generation. Posters and leaflets advising on the use of the bins should also be provided onsite as reminders. The recyclable waste materials should then be collected by reliable waste recycling agents on a daily basis.						
7.6.2.13	All DPs and Non-DPs	<u>Excavated Sediment</u> Since the amount of excavated sediment generated from the pond excavation works is expected to be small, all excavated sediment will be treated and reused on-site as backfilling materials for the Project. This approach avoids the need for off-site disposal that may result in impacts on the marine environment. In addition, all construction works near the watercourses should be undertaken within a dry zone and during dry season to avoid adverse impacts to the environment. The excavated sediment, if stockpiled on site, should be stored in enclosed containers and transported to the on-site treatment facilities as soon as practicable to minimise any potential odour impacts	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> WDO
7.6.2.14	All DPs and Non-DPs	<u>Floating Refuse</u> In case of floating refuse is identified, the floating materials should be removed and eventually stored and disposed of together with the general refuse, after separating the recyclables for recycling. Any floating refuse trapped within the Project area will be collected by the Contractor	Construction Sites	Contractor		✓		<ul style="list-style-type: none"> WDO

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		and disposed together with other general refuse. Apart from collecting and storing waste with good waste management practice on site to avoid having waste transported to river channels or water bodies under extreme weather conditions, the contractor should be responsible for the collection of refuse, if any, within the works area. Contractor shall collect and remove floating refuse at regular intervals on a daily basis to keep river channels or water bodies within the Project area and the neighbouring water free from rubbish during the construction phase.						
Land Contamination								
8.8.3.2 - 8.8.3.8	All DPs and Non-DPs	<u>Potentially Contaminated Sites</u> Prior to development of these sites, the Project Proponent should appoint a consultant to re-appraise these sites to update the corresponding findings and sampling and testing requirements presented in the Contamination Assessment Plan (CAP). Supplementary CAP(s), incorporating the findings of the site re-appraisal and the updated sampling and testing strategy, should be prepared and submitted to EPD for approval prior to conducting any site investigation (SI) works. SI works should then be carried out according to the supplementary CAP(s). Contamination Assessment Report (CAR(s)) and, if contaminated soil and/or groundwater identified, Remediation Action Plan (RAP(s)) should be prepared and submitted to EPD for approval.	All Potentially Contaminated Sites as listed in CAP / After the land is resumed and handed over to the Project Proponent and prior to commencement of any remediation / construction works.	Project Proponent / Contractor		✓		<ul style="list-style-type: none"> Annex 19 of the EIAO-TM Guidance Note for Contaminated Land Assessment and Remediation (EPD, Revised in April 2023) Practice Guide for Investigation and Remediation of Contaminated Land (EPD, Revised in April 2023) Guidance Manual for Use of Risk-based Remediation

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		For the nine (9) sites (namely S201, S202, S301, S302, W101, W102, W103, W104 and W105), the Project Proponent shall carry out site investigation and sampling works in accordance with the CAP in Appendix 8.1 of the EIA Report at a later stage.						Goals for Contaminated Land Management (EPD, Revised in April 2023)
8.8.3.9 - 8.8.3.12	All DPs and Non-DPs	<p><u>Sites Requiring Further Appraisal & Non-Contaminated Sites</u></p> <p>After the sites are handed over to the Project Proponent for development, the Project Proponent should appoint a consultant for site re-appraisal to assess the latest land uses and site conditions. If any of these sites are found to have potential land contamination issues, the Project Proponents appointed consultant should prepare and submit supplementary CAP(s) to EPD for approval prior to conducting any SI works. SI works should then be carried out according to the supplementary CAP(s). CAR(s) and, if contaminated soil and/or groundwater identified, RAP(s) should be prepared and submitted to EPD for approval.</p>	<p>All Sites Requiring Further Appraisal & Non-Contaminated Sites as listed in CAP /</p> <p>After the land is resumed and handed over to the Project Proponent and prior to commencement of any remediation / construction works.</p>	Project Proponent / Contractor		✓		<ul style="list-style-type: none"> Annex 19 of the EIAO-TM Guidance Note for Contaminated Land Assessment and Remediation (EPD, Revised in April 2023) Practice Guide for Investigation and Remediation of Contaminated Land (EPD, Revised in April 2023) Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management (EPD, Revised in April 2023)
8.8.3.13 - 8.8.3.15	All DPs and Non-DPs	<p><u>Sites not to be Developed</u></p> <p>In the event of a change to the Project plan wherein these sites will be developed, re-</p>	All Sites not to be Developed as listed in CAP	Project Proponent / Contractor		✓		<ul style="list-style-type: none"> Annex 19 of the EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		appraisal will be required to assess the potential land contamination status at such time that the site become accessible	/ After the land is resumed and handed over to the Project Proponent and prior to commencement of any remediation / construction works.					<ul style="list-style-type: none"> Guidance Note for Contaminated Land Assessment and Remediation (EPD, 2 Revised in April 2023) Practice Guide for Investigation and Remediation of Contaminated Land (EPD, Revised in April 2023) Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management (EPD, Revised in April 2023)
8.12.5.2	All DPs and Non-DPs	Further arsenic assessment should be carried out during site formation and during construction of foundation. The Government will treat the HAC soil in the shallow region before land allocation or land lease. The treatment depth will depend on the future land use in RODP. Subsequent Developer/Works Departments will treat HAC soil in deep regions for excavations required for basements, piles and utilities.	After the land is resumed and handed over to the Project Proponent and prior to commencement of any remediation / construction works.	Project Proponent / Contractor		✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
Ecological Impact (Terrestrial and Aquatic)								
10.11.1.4	Non-DPs	<u>Enhanced Wetland within the proposed SPS WCP</u> The Government will develop the Sam Po Shue Wetland Conservation Park (SPS WCP) with a proposed area of approximately 338 ha to create environmental capacity for the development of San Tin Technopole. Among the 338 ha, while 10 ha is reserved for supporting facilities such as visitor center and other basic infrastructure, the Government will enhance the ecological function and capacity of 288 ha of wetlands and fisheries resources of 40 ha of fishponds by establishing the SPS WCP with active conservation management and modernised aquaculture to compensate for the loss in wetland habitats and fisheries resources arising from the development of San Tin Technopole and to achieve no-net-loss in ecological function and capacity of the wetlands concerned. Among the 288 ha, there will be 253 ha of “ecologically enhanced fishponds” compensating for pond habitat loss, and 35 ha of “enhanced freshwater wetland habitat” compensating for other freshwater wetland habitat loss. The Government aims to start the development of SPS WCP in around 2026/2027 for completion by 2039 or earlier to tie in with the full operation of San Tin Technopole. For the site formation works of the first batch of land at San Tin Technopole targeted for commencement in late 2024, no pond filling will be involved. On current planning, pond filling works will not start	Enhanced Wetland within the proposed SPS WCP / Construction and Operation Phase	Construction phase: AFCD as project proponent of SPS WCP; CEDD as works agent Operation phase: AFCD (within completed phases of SPS WCP handed over to AFCD only)		✓	✓	<ul style="list-style-type: none">EIAO-TMTPB PG-NO. 12C (Revised May 2014)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		until 2026/27, and the pace of pond filling will tie in with the development progress of the SPS WCP. To this end, a working group will be formed between CEDD (as San Tin Technopole's works agent) and AFCD (as SPS WCP's sponsoring department) to coordinate the progress of pond filling and SPS WCP implementation. Enhancement measures in the form of improvement of tidal channel near Mai Po Nature Reserve and removal of exotic mangrove species in the Deep Bay area will also be implemented. Furthermore, interim wetland enhancement works would also be conducted at suitable ponds in the Inner Deep Bay area prior to the commencement of pond filling works. Both of these measures are further described below.						
10.11.3.3 – 10.11.3.4	Non-DPs	<p><u>Enhanced Wetland for Pond Habitat</u></p> <p>Under the current wetland enhancement strategy, about 253 ha of enhanced wetland in the form of "ecologically enhanced fishponds" shall be established within the proposed SPS WCP. These ecologically enhanced fishponds would comprise existing pond habitats, and ponds that would be converted from existing brownfield or wasteland areas. These ponds shall be further enhanced with various features to increase the functional value and the carrying capacity to accommodate for higher abundance of wildlife. Enhancement measures could include:</p> <ul style="list-style-type: none"> • Increase in pond area and enhance connectivity; 	Enhanced Wetland within the proposed SPS WCP / Construction and Operation Phase	<p>Construction phase: AFCD as project proponent of SPS WCP; CEDD as works agent</p> <p>Operation phase: AFCD (within completed phases of SPS WCP handed over to AFCD only)</p>		✓	✓	<ul style="list-style-type: none"> • EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Physical modification of pond habitats to increase environmental carrying capacity; Managing and sequencing pond drain down across multiple ponds in the dry season to maximize feeding opportunities for avifauna and other wildlife; Providing fencing/controlling access to reduce disturbance from human activities and also prevent disturbance and predation of wildlife by feral dogs; Removal of existing bird scaring devices at actively managed ponds, where appropriate Stocking ponds with suitable prey items (i.e., trash fish) for target wildlife species (may be considered as an enhancement measure to achieve higher enhancement value). 						
10.11.3.6	Non-DPs	<p>Physical Modification of Pond Habitats Across the entire ecologically enhanced fishpond areas, ponds could be physically modified to enhance ecological function and capacity. Typical measures to be implemented could be based on successful examples in Hong Kong such as the LMC EEA, including:</p> <ul style="list-style-type: none"> Consolidating smaller, fragmented ponds into larger waterbodies that support higher densities of avifauna and attract larger, more disturbance sensitive species; Reprofiling pond banks to make the edges more gently sloping and shallower, increasing the available foraging area for avifauna; 	Enhanced Wetland within the proposed SPS WCP / Construction and Operation Phase	<p>Construction phase: AFCD as project proponent of SPS WCP; CEDD as works agent</p> <p>Operation phase: AFCD (within completed phases of SPS WCP handed over to AFCD only)</p>		✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Creating habitat islands that provide refuge for avifauna and other wildlife; and Floating platforms / wetlands will be placed in each pond to provide additional foraging areas for wetland avifauna and potential breeding sites for other species. 						
10.11.3.7 – 10.11.3.9	Non-DPs	<p><u>Pond Drain-down and Water Management</u></p> <p>To help enhance the functional value of fishpond habitats, the total number of ponds drained down at any one time can be increased over and above levels currently implemented under the current Management Agreement (MA) practice. Under current MA practice, a relatively small number of ponds across the SPS WCP are drained down at any one time. Furthermore, most ponds participating in the programme are only partially drained for a period of 7 days. Feeding opportunities for avifauna could be enhanced by making the following changes to drain-down practices:</p> <ul style="list-style-type: none"> The total area of fishponds drain-down at any one time could be increased; Full drain-down will be implemented rather than partial draining; and Similar to recommendations in the approved EIA report for Proposed Development at Fung Lok Wai, Yuen Long (Mutual Luck Investment Limited, 2008), drain-down periods will be extended to longer than typical commercial practices or drain-downs under current practices. 	Enhanced Wetland within the proposed SPS WCP / Construction and Operation Phase	AFCD (within completed phases of SPS WCP handed over to AFCD only)		✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Extending the length of drain down would allow for water levels to be lowered more gradually. Where ponds have been reprofiled to have a shallower gradient, this would result in progressively larger areas of shallow water/mud being exposed. Overall, this would provide a more stable, high-value feeding habitat for avifauna compared to ponds which are drained down more quickly. <p>Fishpond water will primarily be supplied by direct rainfall that will be retained and re-circulated during drain-down periods. As with current practice in the area, supplemental water can be sourced from drainage channels that traverse the site as required.</p> <p>For controlling water levels in the ponds, adjustable sluices or similar water control devices can be provided to connect adjacent ponds, with ponds adjacent to retained drainage channels also having similar devices connecting the ponds to the drainage channels. The water control device levels can be adjusted to allow excess water to flow from pond to pond towards the drainage channels gravity during storm events to prevent overtopping.</p>						
10.11.3.10 – 10.11.3.11	Non-DPs	<p><u>Controlled Access and Feral Dog Control</u></p> <p>Public access to ecologically enhanced fishponds habitat area could be controlled to reduce disturbance from human activities. This could be achieved by potentially gating key access points along the Border Road, Tun Yu Road and San Tin</p>	Enhanced Compensatory Wetland within the proposed SPS WCP / Construction and Operation Phase	AFCD (within completed phases of SPS WCP handed over to AFCD only)		✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Tsuen Road (where appropriate, subject to detailed design). Smaller gates can be provided to control vehicular access along fishpond bunds. Site access would be maintained and controlled during the construction and operation phases of the SPS WCP. Measures (such as trapping and neutering) would be adopted to minimize disturbance and predation of wildlife by feral dogs.						
10.11.3.12	Non-DPs	<u>Removing Bird-scaring Devices</u> The use of wire strung across ponds or other devices to discourage birds predating on fish stocks is still relatively common across the proposed SPS WCP area, particularly in the west close to MPNR. Removing these devices will add value to the ponds for wetland avifauna.	Enhanced Compensatory Wetland within the proposed SPS WCP / Construction and Operation Phase	AFCD (within completed phases of SPS WCP handed over to AFCD only)		✓	✓	-
10.11.3.13 & 10.11.3.26	Non-DPs	<u>Trash Fish Stocking</u> Stocking shallow ponds with small fish provides a high-quality feeding resource for many species of bird and other fish-eating species and may be considered as an additional measure to achieve higher enhancement value). This measure will be derived as needed to further enhance the functional value of the ponds.	Enhanced Compensatory Wetland within the proposed SPS WCP / Construction and Operation Phase	AFCD (within completed phases of SPS WCP handed over to AFCD only)		✓	✓	-
10.11.3.28 – 10.11.3.34	Non-DPs	<u>Enhanced Wetland for Other Freshwater Wetland Habitats</u> Under the current wetland enhancement strategy, about 35 ha of “enhanced freshwater wetland habitats” shall also be established within the	Enhanced Wetland within the proposed SPS WCP / Construction and Operation Phase	Construction phase: AFCD as project proponent of SPS WCP; CEDD as works agent		✓	✓	• EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>proposed SPS WCP, alongside the compensation of "ecologically enhanced fishponds".</p> <p>The "enhanced freshwater wetland habitats" would be designed to compensate for impacts on a like-for-like basis as far as practicable, and could include various habitat types that would support communities currently utilising impacted freshwater habitats:</p> <ul style="list-style-type: none"> • Ducks and Grebes; • Freshwater Wetland Avifauna; • Other Wetland-associated Avifauna Species; • Eurasian Otters; and • Other Non-Avifaunal Species of Conservation Interest <p>Details on the habitat requirement of these species are provided in Section 10 of the EIA report, and in the subsequent HCMP.</p> <p>Disturbance impact from the Project is anticipated to result in EZ and RDZ along the Project boundary, which is expected to support lower densities of disturbance sensitive of wildlife, in particular avifauna species. As the species recorded in marsh / reed habitats tend to be less disturbance-sensitive than species utilizing more open wetland habitats, the proposed "enhanced freshwater wetland habitats" could be considered along these EZ and RDZ, where the remaining areas of the proposed SPS WCP (outside the EZ and RDZ) can be maximised for ecologically enhanced fishponds.</p>		Operation phase: AFCD (within completed phases of SPS WCP handed over to AFCD only)				

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Upon the establishment of the proposed SPS WCP, it could be able to accommodate the aforementioned enhanced wetland of about 288 ha (253 ha of "ecologically enhanced fishponds" and 35 ha of "enhanced freshwater wetland habitats"). The Government will enhance the ecological function and capacity of 288 ha of wetlands in the proposed SPS WCP with active conservation management to compensate for the loss in wetland arising from the development of San Tin Technopole, which would create sufficient environmental capacity to support the compensation requirement of the Project.						
10.11.3.35	Non-DPs	<u>Habitat Creation and Management Plan (HCMP)</u> Details of the "ecologically enhanced fishponds" and "enhanced freshwater wetland habitat", including detailed design of habitats, habitat requirement for the aforementioned target species, details of management practices, implementation details, as well as the monitoring requirements (e.g., monitoring period, location, frequency, parameters, and target levels), will be provided in the subsequent HCMP. The HCMP should be submitted for approval from relevant Government departments (including AFCD and EPD), at least three months before the commencement of pond filling works.	Enhanced Wetland within the proposed SPS WCP / Design Phase	Design phase: Project Proponent, in consultation with AFCD (as project proponent) and CEDD (as works agent) of SPS WCP	✓			-
10.11.3.36	Non-DPs	<u>Minimising Construction Phase Indirect Impacts on Sites of Conservation Importance and Associated Habitats</u>	Project site / Design and Construction Phase	Project Proponent / Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Phasing of pond filling works in San Tin – Sam Po Shue area should be adopted. The pond filling works will be phased to tie in with the phased development of the SPS WCP, with a working group formed to coordinate the progress of pond filling and SPS WCP implementation. The pond filling works should also be started from urbanised area towards the wider wetland area (i.e. from the southeast near STEMDC or San Tin Highway towards the northwest) and construction activities should be minimised at any one time, so as to allow gradual migration of wildlife to the wetland habitats northwest to the Project area. Pond filling works should also be conducted in wet season as far as possible when there is a lower abundance of avifauna. In order to reduce the scale of disturbance and the total area of pond filling at the same time, filling of ponds in San Tin / Sam Po Shue should be conducted in multiple wet seasons (at least 2 years or more).						
10.11.3.37	Non-DPs	<p><u>Minimising Construction Phase Indirect Impacts on Sites of Conservation Importance and Associated Habitats</u></p> <p>Site hoarding of about 3 m high should be erected along the works site and works area before commencement of construction activities, to shield the avifauna in the nearby wetlands from the disturbance of human activities during construction phase. Such hoarding would be non-transparent and superimposing dark patterns or stripes to avoid the risk of potential bird collision.</p>	Project site / Construction Phase	Contractor		✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.3.38	Non-DPs	<u>Minimising Construction Phase Indirect Impacts via the establishment of an "Eco-Interface"</u> Under the Revised RODP, an "eco-interface" area with width of about 35 m was proposed along the northwest of the Project boundary, between the proposed Project area in San Tin and the wider pond habitats in San Tin and Sam Po Shue; while another "eco-interface" area with width of about 20 m was also proposed along the east of STEMDC, creating a buffer between the "OU(I&T)" land use and the watercourse STEMDC. The "eco-interface" would be established in the form of a landscape buffer via landscape planting, comprising native tree species, shrub mix and riparian vegetation, and incorporating a gentle slope interface, with an aim to minimise disturbance from Project area by providing a buffer between the development and the adjacent wetland habitats and associated fauna.	Project site / Design and Construction Phase	Design stage consultant / Contractor	✓	✓		-
10.11.3.39 – 10.11.3.41	Non-DPs	<u>Wetland Enhancement Measure</u> Together with the development of the Project, enhancement measures would also be implemented to enhance the ecological value of wetland habitats in the Deep Bay area. Two management issues at Mai Po Inner Deep Bay Ramsar Site could be addressed to enhance environmental capacity across the broader North West New Territories (NWNT) wetland system: <ul style="list-style-type: none"> Firstly, tidal channels that link gei wai in the Mai Po Nature Reserve to the Inner Deep Bay have become silted up over time, limiting 	Off-site enhancement area / Construction and Operation Phase	Project Proponent / Contractor	✓	✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>tidal exchange and degrading the function of habitats within the <i>gei wai</i>. Improvement of these channels via de-silting can promote tidal exchange and enhance habitat condition within the <i>gei wai</i>.</p> <ul style="list-style-type: none"> Secondly, the invasive exotic mangrove <i>Sonneratia</i> sp. has spread rapidly across mudflat habitats and drainage channels across the NWNT. Selective clearance of larger <i>Sonneratia</i> stands can help restore wetland habitats in affected areas. <p>Realising the beneficial effects brought by the enhancement measures, they are targeted to be commenced as early as possible. Both enhancement measures shall be undertaken in the wet season (April – September) to minimise disturbance impacts to overwintering avifauna and hence they are proposed to be commenced earliest at the start of the 2025 wet season. Details of the enhancement measures (e.g. details, timeframe and requirement/frequency of repetition for the enhancement works) shall be provided in a separate work plan prepared by the project proponent, and submitted to AFCD for agreement at least three months prior to the commencement of these works.</p>						
10.11.3.42 – 10.11.3.44	Non-DPs	<p><u>Improvement of Tidal Channel</u></p> <p>Selected tidal channels could be de-silted. These channels connect to the sluice-gates of several existing <i>gei wai</i>, where proposed de-silting works could potentially enhance the functioning of <i>gei</i></p>	Off-site enhancement area / Construction and Operation Phase	Project Proponent / Contractor	✓	✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<i>wai</i> . De-silting works would be undertaken in the wet season (April – September) by phases to minimise disturbance impacts to overwintering avifauna.						
10.11.3.45 – 10.11.3.46	Non-DPs	<u>Sonneratia Clearance</u> Additional enhancement of the Deep Bay area will be provided by the removal of exotic mangrove species on mudflat (<i>Sonneratia</i> spp.). The removal of exotic mangrove species would be undertaken in the wet season (April – September) selectively to minimise disturbance impacts to overwintering avifauna.	Off-site enhancement area / Construction and Operation Phase	Project Proponent / Contractor	✓	✓	✓	-
10.11.3.47	Non-DP	<u>Interim Wetland Enhancement</u> Interim wetland enhancement measures prior to the commencement of pond filling works would also be implemented. Suitable ponds in the Inner Deep Bay area will be identified for implementing interim enhancement works, which may comprise restoration of abandoned ponds and arrangement of active management including fish stocking for suitable ponds. Details of the suitable ponds and interim enhancement works shall be provided in a separate Interim Wetland Enhancement Plan and submitted for approval from relevant Government departments (including AFCD and EPD) at least three months before the commencement of these interim enhancement works.	Off-site interim wetland enhancement area / Construction Phase	Project Proponent / Contractor	✓	✓		-
10.11.2.2, and	DP7 of EIA Report, Non-DPs	<u>Impact on Egrettries: Mai Po Lung Village (MPLV) Egrettry</u>	Construction sites in the vicinity of the egrettries /	Project Proponent / Design stage	✓	✓		Guidelines for Planning and Carrying out

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.4.3 – 10.11.4.4		<p>The Revised RODP of the Project was carefully designed with the aim to preserve the MPLV Egretry, and the vegetation currently used by the breeding ardeids. An "Open Space" is currently proposed to preserve the core area of the egretry and the vegetation. Detailed design of this "Open Space" shall incorporate enhancement features, which may include:</p> <ul style="list-style-type: none"> • Preservation of trees currently within the core area of the MPLV Egretry; • Incorporation of water features within the "Open Space" area, adjacent to the existing of MPLV Egretry; • Planting of mature trees adjacent to the water features, with native species that are currently used as egretry substratum; and • Maintaining a buffer area between the water features and the established mature trees from the adjacent proposed land-uses (e.g. logistics storage and workshop, district cooling system, and traffic roads). <p>The enhancement measures would be established during the construction phase. Buffer planting along the Open Space could also minimise potential indirect disturbance impacts on the egretry from adjacent proposed land-use and traffic network during operation phase. Under the proposed "Open Space", only low intensity activities would be allowed (e.g. plant nursery), while other recreational activities (e.g. sports and recreation) would not be included in the "Open</p>	Design and Construction Phase	consultant / Contractor				Construction Works at Egrettries

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>Space" in order to minimise the disturbance to the MPLV Egretry.</p> <p>A pre-construction surveys are necessary to confirm the latest boundary and condition MPLV Egretry before commencement of the construction works. Any construction activities within the 100 m distance of the egretry (subject to findings of pre-construction survey) should be subject to seasonal control.</p> <p>An Egretry Habitat Enhancement and Management Plan including the details of design plan, site preparation works, works schedule and management plan should be prepared for approval from relevant Government departments (including EPD and AFCD) before the commencement of construction works.</p> <p>Maintenance of enhancement features suggested above (e.g. preservation and planting of egretry substratum, incorporation of water features, and maintaining buffer area) shall be implemented during the period of egretry monitoring.</p>						
10.11.4.10 – 10.11.4.12	DP1, DP7 of EIA Report, Non-DPs	<p><u>Minimising Construction Phase Impacts on Egreties</u></p> <p>Considering the close proximity between the proposed development and both MPLV Egretry and MPV Egretry, encroachment into the trees at both egreties shall be strictly avoided during construction phase (except for the minor encroachment of the MPLV egretry). The latest boundary, condition, flight paths of both MPLV Egretry and MPV Egretry and the associated</p>	Construction sites in the vicinity of the egreties / Design and Construction Phase	Design stage consultant / Contractor	✓	✓		Guidelines for Planning and Carrying out Construction Works at Egreties

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>mitigation measures should be confirmed by pre-construction surveys before commencement of the construction works.</p> <p>Potential disturbance impact on the breeding ardeids shall be further minimised by establishing a buffer area of 100 m from the footprint of both egrettries. In addition, the boundary of the 100 m buffer area should be updated subject to the findings of pre-construction survey. Stringent seasonal control would be implemented within the buffer area, where construction activities shall be avoided during the ardeid breeding period (i.e. from March to early September). Construction activities shall be conducted from late September to February in the following year, unless AFCD's prior approval on construction method has been obtained and appropriate mitigation measures have been proposed and adopted. Tree crown pruning works at the egrettries shall be avoided as best as possible, and where necessary, shall also be conducted and completed outside the ardeid breeding season to minimise disturbance to any breeding ardeids that may be present. Method Statement on construction activities near the egrettries and necessary tree crown pruning works shall be submitted to AFCD in advance of the works.</p> <p>Other stringent control measures shall also be implemented (e.g. establishment of hoarding and regular auditing). Aside from the construction activities, any associated temporary works areas (e.g. site office, stockpiling / material storage</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		area, etc.) shall be strictly restricted outside the egretries as well. Potential pruning works shall only be conducted where necessary, limited at overgrown tree branches that may affect construction activities.						
10.11.5.3 – 10.11.5.5	Non-DPs	<p><u>Re-provision of Roosting Substratum for Ha Wan Tsuen Night Roost</u></p> <p>A re-provision of roosting area which comprises water features and riparian vegetation shall be provided before the removal of Ha Wa Tsuen Night Roost, adjacent to the proposed fisheries research centre under the Revised RODP. The reprovided roosting area would comprise mature individuals of native tree species that are currently used as a roosting substratum. The incorporation of these features (water features and associated roosting trees) shall be completed before dry season (October to March), prior to the arrival of the overwintering birds, in order to provide suitable roosting opportunities. A pre-construction survey is necessary to confirm the latest boundary and condition of the night roosts before commencement of the construction works. Prior to the tree removal at the existing Ha Wan Tsuen Night Roost, noisy construction activities within 100 m of the existing Ha Wan Tsuen Night Roost would be subject to timing control during dry season (October to March) to minimise indirect disturbance impacts; while upon the tree removal at Ha Wan Tsuen Night Roost (and the re-provision of roosting substratum at the</p>	Construction sites, existing night roosts, and re-provision roosting area / Design and Construction Phase	Project Proponent / Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Fisheries Research Centre), the same timing control would be implemented within 100 m of the reprovided night roost. During dry season (October to March), noisy construction activities (with the use of PME) within the 100 m buffer area should cease at least an hour before sunset, and shall commence at least an hour after sunrise on the following day, making reference to the time of sunrise and sunset from the Hong Kong Observatory.						
10.11.5.6 – 10.11.5.7	DP6, DP7 of EIA Report	<p><u>Re-provision of Roosting Substratum for San Tin Open Storage Area Night Roost</u></p> <p>Roosting opportunity shall be provided at the "Open Space" along the bank of the diverted and revitalised WC-N8 (STWMDC), approximately 110 m east of the original night roost. The reinstated roosting area should instead include mature native tree species recorded in other night roost, including but not limited to mature <i>Ficus</i> spp. The re-provision of roosting area should be completed before dry season (October to March), prior to the arrival of the overwintering birds, in order to provide suitable roosting opportunities. A pre-construction survey is necessary to confirm the latest boundary and condition of the night roosts before commencement of the construction works.</p> <p>Furthermore, construction activities within 100 m of the reprovided night roosts of San Tin Open Storage Area Night Roost shall be subject to timing control during dry season (October to</p>	Construction sites, existing night roosts, and re-provision roosting area / Design and Construction Phase	Project Proponent / Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		March) to minimise indirect impacts. Prior to the tree removal at the existing roosting site, noisy construction activities within 100 m of the existing San Tin Open Storage Area Night Roost would be subject to timing control during dry season (October to March) to minimise indirect disturbance impacts; while upon the tree removal (and the re-provision of roosting substratum along the revitalised STWMDC), the same timing control would be implemented within 100 m of the re-provided night roost. During dry season (October to March), noisy construction activities (with the use of PME) within the 100 m Buffer Area should cease at least an hour before sunset, and shall commence at least an hour after sunrise on the following day, making reference to the time of sunrise and sunset from the Hong Kong Observatory. Monitoring of the re-provided roosting sites (e.g. conditions of the re-provided tree individuals) shall also be conducted, with maintenance conducted by the Project Proponent and Contractor during the period of night roost monitoring.						
10.11.5.1 – 10.11.5.8		<u>Minimising Construction Phase Direct / Indirect Impacts on Night Roost</u> The construction activities and tree felling in Ha Wan Tsuen Night Roost and San Tin Open Storage Area Night Roost should be allowed only in wet season (April – September) which no roosting individual was recorded in current survey. Re-provision planting of the roosting substratum both	Construction sites, existing night roosts, and re-provision roosting area / Construction Phase	Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>night roosts should also be commenced as early as possible before the commencement of construction activities that may result in the loss of both night roosts.</p> <p>In the case where construction activities or temporary works cannot be avoided during the overwintering season, As discussed above, in the case where construction activities or temporary works near the re-provided night roosts cannot be avoided during the overwintering season (October to March), noisy construction works within 100 m of the existing night roosts (prior to tree felling) and re-provided night roosts (upon re-provision) (exact area would be subject to the preconstruction survey finding and detailed design in the future) should cease before the peak returning time (an hour before sunset) of the ardeids and Great Cormorants, and shall commence at least an hour after sunrise on the following day, making reference to the time of sunrise and sunset from the Hong Kong Observatory.</p> <p>Monitoring of the re-provided roosting sites (e.g. conditions of the re-provided tree individuals) shall also be conducted, with maintenance conducted by the Project Proponent and Contractor during the period of night roost monitoring.</p>						
10.11.6.1 – 10.11.6.3	Non-DPs	<p><u>Impact on Flight Paths: MPLV Egret</u></p> <p>A Non-Building Area (NBA) of about 70 m wide is proposed to the northwest from the existing MPLV</p>	Construction sites / Design and Construction Phase	Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>Egretry. Under the Project, obstruction of flight paths will also be further minimised by maintaining flight corridors along the proposed Road D3, allowing connection of flights between the MPLV and the diverted WC-N8 located towards the northeast, and along the proposed Road L11 towards the west. No tall structures are anticipated above the proposed Road D3 and Road L11, thus expected to allow flight to and from the MPLV Egretry, partially coinciding with the observed Flight Paths. Heights of associated structures on these corridors shall be limited in order to allow flight movement.</p> <p>In order to minimize the disturbance on the flight path along the NBA during breeding period of the egretry (i.e. from March to early September) and encourage ardeid usage, the noisy construction works (with the use of PME) within the 70 m wide NBA should cease at least an hour before sunset, and shall commence at least two hours after sunrise on the following day, making reference to the time of sunrise and sunset from HKO), to avoid the period of highest utilisation of flight path.</p> <p>Further disturbances shall be minimised along the proposed flight paths, by incorporation of greening features of suitable heights, where appropriate, to minimise visual disturbance on the ardeids from human activities and further encourage flight usage.</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.6.4 – 10.11.6.5	Non-DPs	<u>Impact on Flight Paths: MPV Egrettry</u> The proposed “eco-interface” with provision of greening and wetland habitats is overlapped with certain flight paths from MPV Egrettry, thus promoting the connectivity and movement corridor of the MPV Egrettry and the wider wetland habitats.	Construction sites / Design and Construction Phase	Design stage consultant / Contractor	✓	✓		-
10.11.6.6 – 10.11.6.9	Non-DPs	<u>Maintaining Flight Corridor Across LMC BCP</u> The Project would incorporate a flight corridor with width of about 300m. This flight corridor would comprise the proposed AFCD Fisheries Research Centre (near the Loop), a few GIC sites (reserved for a pumping station, HKPF Weigh Station and Customs dog base) and a proposed NBA within I&T sites near STEMDC to preserve a corridor for flight movement between the east and the west. Minimal building structures with small area are anticipated at the AFCD Fisheries Research Centre and the GIC sites, with building height of not more than 15 mPD. No aboveground building structures would be established above the STEMDC and the NBA. Noisy construction works (with the use of PME) within the 300 m wide flight corridor should cease at least an hour before sunset, and shall commence at least two hours after sunrise on the following day (making reference to the time of sunrise and sunset from HKO) during dry season (October to March) to avoid the period of highest utilisation of the flight corridor.	Construction sites / Design and Construction Phase	Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		To further promote flight movement, stepping height of the building structures adjacent to the flight corridor would also be implemented, with building height of not more than +35mPD proposed on both north and south sides of the flight corridor to encourage usage of this corridor and minimise potential obstruction impact.						
10.11.8.2 – 10.11.8.4	Non-DPs	<p><u>Woodland Compensation</u></p> <p>Compensatory planting would be performed for the loss of the 1.64 ha woodland of “moderate value” at an off-site woodland compensation site. A suitable area was identified near the compensatory woodland for the Lok Ma Chau Loop Project. Native species of different growth form with high market availability are preferred for compensatory planting. Compensatory planting would be provided sequentially upon the completion of works within the Project area. To facilitate successful establishment of the compensatory woodland, a detailed Woodland Compensation Plan should be prepared by local ecologists / botanist with at least 5 years of relevant experience. The plan should include implementation details, management requirement and monitoring requirements (e.g., methodology, schedule, frequency of monitoring, and monitoring parameters), and should be submitted to relevant Government departments (including AFCD and EPD) for approval at least two months before commencement of the planting.</p>	Off-site woodland compensation area / Design, Construction and Operation Phase	Project Proponent / Design stage consultant / Contractor & Qualified Botanist / Ecologist	✓	✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.8.2 – 10.11.8.4; EM&A Manual 9.3.6	Non-DPs	<p>Upon the completion of planting, monitoring and maintenance works (e.g., irrigation, weeding, pruning, control of pests and diseases, replacement planting and repair of damage) of the compensatory woodland should be implemented.</p> <p>Upon the completion of compensatory planting, a three-year monitoring by local ecologist / botanist with at least 5 years relevant experience is recommended to ensure proper establishment of this compensatory woodland. The monitoring frequency should be monthly within the first year upon the establishment of the compensatory planting, and bi-monthly in the next two years of the monitoring.</p>	Off-site woodland compensation area / Construction and Operation Phase	Project Proponent / Contractor & Qualified Botanist / Ecologist		✓	✓	-
10.11.9.1 – 10.11.9.3	Non-DPs	<p><u>Avoiding Direct Loss of Species of Conservation Importance</u></p> <p>A few individuals of the flora species of conservation importance were recorded at areas which would be zoned as 'Green Belt' (GB) land use under the Revised RODP. As habitat and vegetation would be preserved at these GB zones, direct impact to the Incense Trees would be avoided. Direct impact on other flora and fauna species of conservation importance shall be further avoided / minimised by mitigation measures such as pre-construction surveys and transplantation / translocation / nest control measure of the species.</p>	Construction sites / Design and Construction Phase	Design stage consultant / Contractor & Qualified Ecologist	✓	✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.9.4 – 10.11.9.5	Non-DPs	<p><u>Flora Species of Conservation Importance</u></p> <p>Transplantation is recommended as far as possible for Cycadfern and Incense Tree to minimise the direct impact to this species. Prior to the commencement of the construction phase, a detailed vegetation survey would be conducted by a qualified botanist / ecologist to confirm the locations and health condition of Cycad-fern and Incense Tree. All the healthy individuals suitable for transplantation would be identified and rescued. They would be transplanted to suitable receptor site outside Project area, ideally at wooded habitats such as mixed woodland, plantation, shrubland or woodland outside the Project area. Pre-construction survey, screening / selection of receptor site(s) and preparation of a Protection and Transplantation Proposal describing details of the transplantation methodologies would be prepared by qualified botanist / ecologist and submitted for approval prior to transplantation.</p> <p>Mitigation for Luofushan Joint-fir is recommended in compensation manner. Seedling planting of Luofushan Jointfir is recommended in receptor site(s). However, it should be planted in low density to reduce its shading stress to the receptor site(s) in future. Pre-construction survey, collection of seeds, screening / selection of receptor site(s) and preparation of a Protection and Seedling Planting Proposal should be prepared by qualified botanist / ecologist for approval.</p>	Construction sites / Design and Construction Phase	Project Proponent / Design stage consultant / Contractor & Qualified Botanist / Ecologist	✓	✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.9.4 – 10.11.9.5; EM&A Manual 9.3.7	Non-DPs	Upon the transplantation / seedling planting of the identified individuals, a three-year post-transplantation / post-seedling planting monitoring should be implemented to monitor the health conditions and survival of the transplanted individuals. The suggested monitoring frequency should be monthly within the first year upon the establishment of the transplantation, and bi-monthly in the next two years of the monitoring.	Receptor site of flora species of conservation importance (e.g., off-site woodland compensation area) / Construction and Operation Phase	Project Proponent / Contractor & Qualified Botanist / Ecologist		✓	✓	-
10.11.9.6 – 10.11.9.12	Non-DPs	<p><u>Fauna Species of Conservation Importance</u> <u>Breeding Ground of Avifauna Species of Conservation Importance</u></p> <p>In order to avoid direct injury to the breeding pairs, chicks and eggs, nest control measures should be implemented in nonbreeding season (late August to early February) to discourage breeding behaviour within Project area prior to construction works.</p> <p>To avoid nesting of Little Ringed Plover in drained ponds, drained ponds should be covered by black pond liner immediately to discourage Little Ringed Plover from nesting on the drained ponds. To discourage nesting of White-shouldered Starling, box attached to electric pole should be sealed / removed in non-breeding season. To discourage nesting of White-throated Kingfisher, the mud wall and mud wall tunnels within Project area on Ngau Tam Shan should be sealed in non-breeding season. Prior to nest control measures, the drained pond, box and mud wall tunnel should be checked carefully by qualified ecologists to ensure</p>	Construction sites / Design and Construction Phase	Project Proponent / Design stage consultant / Contractor & Qualified Ecologist	✓	✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>no avifauna / eggs are present. Preparation of Nest Control Proposal, pre-construction survey and the nest control measures mentioned should be conducted by qualified ecologist with at least 10 years relevant experience to ensure the control measures and the subsequent works would not injure any breeding pairs, chicks or eggs.</p> <p><i>Freshwater Fauna Species of Conservation Importance</i></p> <p>Pre-construction survey would be conducted for Rose Bitterling, followed with measures to capture and translocate them to suitable habitat(s) nearby, which are free from development pressure. Qualified ecologist with freshwater fauna experience with at least 5 years relevant experience should prepare a detailed Translocation Proposal for approval. For example, considering the Rose Bitterling has a spawning symbiosis relationship with Chinese Pond Mussel, translocation of Chinese Pond Mussel should also be included in the scope of translocation; while mud should also be deposited to support the mussel, etc. The potential receptor sites should be in similar size compared to the original fishponds (approximately 0.42 ha / pond). The abiotic (temperature, pH, salinity, level of dissolved oxygen, turbidity and pollution) and ecological (vegetation, presence of invasive fish / predators) parameters of receptor site(s) should be examined prior to translocation. Screening and selection of potential receptor sites would be</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>included in the Translocation Proposal, conducted by qualified ecologist before the commencement of construction phase.</p> <p>Capture and translocation are recommended two freshwater crab species of conservation importance (<i>Cryptopotamon anacoluthon</i> and <i>Somanniathelphusa zanklon</i>). Preconstruction survey focusing the locations where they were previously recorded in Project area should be conducted, identified individuals should be captured and translocate to suitable receptor sites. Preparation of Translocation Proposal, screening / selection of receptor sites and capture – release process should be conducted by qualified ecologist with relevant experience.</p> <p><i>Herpetofauna Fauna Species of Conservation Importance</i></p> <p>Translocation is suggested for amphibian species of conservation importance. Similar capture – release approach would also be adopted for amphibians. Both adults and tadpole shall be included in the scope of translocation. The pre-construction survey, capture and release should be conducted during night-time in wet season when amphibian is relatively active to maximise capture rate. Preparation of Translocation Proposal, screening / selection of receptor sites and capture – release process should be conducted by qualified ecologist with relevant experience.</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.9.9 – 10.11.9.13; EM&A Manual 9.3.8	Non-DPs	Upon the translocation of the identified individuals, a three-year post-translocation monitoring should be implemented to investigate the survival of translocated individuals as best as possible. The suggested monitoring frequency should be monthly within the first year upon translocation, and bi-monthly in the next two years of the monitoring.	Receptor site of fauna species of conservation importance / Construction and Operation Phase	Project Proponent / Contractor & Qualified Ecologist		✓	✓	-
10.11.9.4 – 10.11.9.12	Non-DPs	Post-transplantation, post-plantation and post-translocation monitoring programs for the mentioned flora / fauna species are required for determining the success of mitigation. Direct observation and counting, mark-recapture and active search would be potential methodology for the monitoring programs depend on the target species. Detailed methodology, schedule and frequency of monitoring program would be provided in the corresponding Transplantation / Translocation Proposal(s).	Construction sites / Construction and Operation Phase	Project Proponent / Design stage consultant / Contractor & Qualified Ecologist		✓	✓	• EIAO-TM
10.11.9.15	Non-DPs	<u>Eurasian Otter</u> While no significant ecological impacts are anticipated on the low occurrence of Eurasian Otters, a conservative approach has been adopted, and their potential movement corridor across the Project area was considered under the Revised RODP with the inclusion of a wildlife corridor (detailed in Section 10). Further pre-construction site check will be included under a conservative approach on this highly elusive species.	Construction sites / Construction Phase	Contractor & Qualified Ecologist	✓	✓		• EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.10.1	All DPs and Non-DPs	<u>Minimising Direct Injury / Mortality of Wildlife</u> Proper screening (e.g. hoarding or barrier) would be provided to restrict construction activities within the Project sites, to minimise potential direct injury to nearby wildlife by confining the construction activities, and to avoid the wildlife from accidentally entering the Project sites.	Construction sites / Construction Phase	Contractor		✓		-
10.11.12.1 – 10.11.12.2	All DPs and Non-DPs	<u>Minimising Construction Disturbance to Habitats, Sites of Conservation Importance and Wildlife</u> Mitigation measures should be implemented to minimise the disturbance impacts (e.g. noise, glare and dust) to the adjacent habitats and their associated wildlife arising from the construction activities, including but not limited to the following: <ul style="list-style-type: none"> Noise mitigation measures by effective placing of site hoarding, temporary noise barriers and material stockpiles where practicable as screening, shut down of machines and plants that are in intermittent use, and the use of quality power mechanical equipment (PME) to limit noise emissions at source. Machines and plant known to emit strong directional noise should, wherever practicable, be orientated so that the noise is directed away from the nearby habitats. QMP and other machines and plants should be covered by noise enclosure to further reduce noise impact; A balance between lighting for safety, and avoiding excessive lighting can be achieved 	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> Noise Control Ordinance (NCO) Air Pollution Ordinance (Construction Dust) Regulation)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>through the use of directional lighting to avoid light spill into sensitive areas (e.g. construction activities near the egrettries and ardeid night roosts), hoarding provision, and control night-time lighting periods, particularly for the works site(s) located in proximity, and during peak season of activities (e.g. breeding season of the egrettries, peak roosting season of ardeids at night roosts during dry season), hence minimising the potential indirect impact on the community of the breeding and night-roosting ardeids;</p> <ul style="list-style-type: none"> Dust suppression measures (such as regular spraying of haul roads, proper storage of construction materials, covering trucks or transporting waste in enclosed containers, and environmental control measures as stipulated in the Air Pollution Ordinance (Construction Dust) Regulation) to avoid and minimise emission and dispersal dust, which would cover vegetation and potentially discourage usage of nearby wildlife; and <p>For construction activities at pond habitats within the Wetland Conservation Area, percussive piling works and demolition using excavator mounted breakers should be avoided from November to March. Where such construction activities are unavoidable, additional agreement with relevant Government departments (including EPD and AFCD) should be sought prior to the commencement of works.</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.12.2	All DPs and Non-DPs	<p>Good site practices should be strictly followed to avoid / minimise adverse impacts arising from the construction activities. Recommendations for good site practices during the construction phase include:</p> <ul style="list-style-type: none"> Nomination of approved personnel, such as a site manager, to be responsible for implementation of good site practices, arrangements for waste collection and effective disposal to an appropriate facility; Training of site personnel in site cleanliness, concepts of waste reduction, reuse and recycling, proper waste management and chemical waste handling procedures; Provision of sufficient waste reception/ disposal points, and regular collection of waste; Adoption of appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Provision of regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; Adoption of a recording system for the amount of wastes generated, recycled and disposed (including the disposal sites); and <p>Preparation of Waste Management Plan (WMP), as part of the Environmental Management Plan (EMP).</p>	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> WDO Public Cleansing and Prevention of Nuisances Regulation (Cap. 132BK)

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.12.3	All DPs and Non-DPs	<p><u>Minimising Water Quality Impacts</u></p> <p>Good site practices during the construction phase should be adopted to avoid any pollution entering any nearby watercourses. Practices to minimise surface run-off and to reduce suspended solid levels should be undertaken during construction:</p> <ul style="list-style-type: none"> • Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sedimentation basins; • Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms; • General refuse and construction waste should be collected and disposed of in a timely and appropriate manner; • Drainage arrangements should include sediment traps to collect and control construction run-off; • Silt removal facilities, channels and manholes should be maintained, and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding; • All works and storage areas should be restricted to the site boundary; • All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads; and 	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • WPCO • ProPECC PN 2/23 • EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Regular check of the construction boundary to avoid unmitigated impacts imposed on nearby watercourse.						
10.11.10.2	All DPs and Non-DPs	<u>Minimising Bird Collision</u> The potential bird collision should be avoided by using low reflective materials (e.g. tinted glass, low reflective window film) and appropriate architectural features on building structures c-transparent panels should also be used as noise enclosure, as well as adopting non-glaring tinted materials, or superimposing dark patterns at the majority of glazing along barriers to avoid and minimise bird mortality from collision.	Construction sites / Design, Construction and Operation Phase	Design stage consultant / Contractor / Operator	✓	✓	✓	<ul style="list-style-type: none"> Guidelines on Design of Noise Barriers Practice Notes No. BSTR/PN/003 (Revision E) Noise Barriers with Transparent Panels
10.11.12.1 – 10.11.12.2	Non-DPs	<u>Wildlife Corridor</u> Under the Revised RODP, wildlife corridors have been incorporated to provide opportunity for ecological linkage between STEMDC, Ha Wan Tsuen and Lok Ma Chau. This wildlife corridor should comprise underground sections (concrete underpasses across proposed roads) and aboveground sections which would be provided within the AFCD Fisheries Research Centre, to provide connection between the AFCD Fisheries Research Centre and the STEMDC. Indicative locations of these proposed wildlife corridors are presented in Figure 10.10A, which would provide opportunity for wildlife movement across the area, in particular the mammal species currently recorded, as well as potential usage of Eurasian Otters.	Construction sites / Design, Construction and Operation Phase	Project Proponent / Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>Revitalisation works would be conducted along the STEMDC to provide eco-friendly habitats for wildlife including target mammal species. Continuous fencing of suitable height for mammal barrier should be erected along the wildlife corridor in order to prevent roadkill and guiding wildlife into the underpasses.</p> <p>Wildlife corridors shall be considered to provide ecological linkage between the various "GB" under the Revised RODP, targeting mammal species of conservation importance recorded including East Asian Porcupine, Leopard Cat and Red Muntjac. Details of the proposed wildlife corridor shall be formulated in detailed design in later stages, and shall be agreed with relevant Government departments (including AFCD and EPD) prior to commencement of construction works. It is expected that, provision of wildlife corridor can maximise the ecological function of preserved "GB" and mitigate the habitat fragmentation impact. Potential usage of the wildlife corridor should also be recorded (e.g. with the use of camera traps).</p> <p>Maintenance work such as weeding, screening, and repairing broken fencing / structure should be conducted, where necessary, during the period of monitoring of the wildlife corridor conditions</p>						
10.11.13.1	Non-DPs	<p><u>Eco-Interface</u></p> <p>The "eco-interface" could provide opportunities for further enhancement measure to promote wildlife usage. Installation of artificial nest boxes</p>	Construction sites / Design, Construction and Operation Phase	Design stage consultant / Contractor	✓	✓		

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		and bat boxes are recommended in "eco-interface" areas to attract avifauna and bat species including species of conservation importance such as Whithouldered Starling and Japanese Pipistrelle. Location and selection of nest box and bat box would be subject to detailed design.						
10.11.13.2	DP6, DP7 of EIA Report	<p><u>River Revitalisation</u></p> <p>Major watercourse including WC-N3 and WC-3 (i.e. STEMDC) and WC-N8 (i.e. STWMDC) would be reinstated and revitalised, while details of the revitalisation would be available after detailed design. Opportunities for ecological enhancement (e.g. bioengineering, creating meanders) would be explored to improve its ecological value. Provision of natural substrate that would encourage colonisation of flora and freshwater fauna in the bottom and banks of the revitalised watercourses would be considered, subject to detailed design of the proposed revitalisation measures. Vegetation species to be planted along the riparian zone would be selected on the basis that it would benefit the wildlife recorded in the vicinity. Fauna species recorded from recent surveys and previous studies (e.g. foraging ground for avifauna species, drinking site for bat species) would be potentially benefit from the revitalised watercourse. Maintenance works (e.g. weeding, de-silting, replacement planting, repair of damage, etc.) should also be conducted as necessary.</p>	Construction sites / Design, Construction and Operation Phase	Project Proponent / Design stage consultant / Contractor / DSD	✓	✓	✓	-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
10.11.13.3	Non-DPs	<u>Enhanced Connectivity at Green Belts</u> With the inclusion of the proposed wildlife corridors, enhanced connectivity is anticipated between Green Belts to benefit wildlife usage. Other Green Belts were also retained under the Revised RODP. While some Green Belts on the southern portion of the Project area was not recorded with particular mammal species of conservation importance (e.g. GB.3.1 and GB.5.5), similar underpass structures are proposed to connect these Green Belts in order to provide enhanced connectivity for general wildlife (e.g. future urban wildlife within the Revised RODP). No specific ecological monitoring would be required for this enhancement feature.	Construction sites / Design, Construction and Operation Phase	Project Proponent / Design stage consultant / Contractor	✓	✓		-
10.11.13.4	All DPs and Non-DPs	<u>Greening Opportunity</u> Greening opportunities should be explored to promote the overall habitat quality and ecological connection. Native tree, shrub and herb species should be considered as far as possible, with consideration of market availability, for landscape planting and buffer planting in the Project area and Project boundary. Furthermore, native host plants and nectar plants should preferentially be considered in the planting plan to provide a butterfly-friendly environment. Beside planting host and nectar plant for attracting butterfly, <i>Livistona chinensis</i> could also be planted to create favourable roosting habitat for Short-nosed Fruit Bats recorded in the present study, and native fruits trees with food sources (e.g. <i>Ficus</i>	Construction sites / Design, Construction and Operation Phase	Design stage consultant / Contractor	✓	✓		-

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<i>microcarpa</i> , <i>F. subpisocarpa</i> , <i>F. variegata</i> , <i>Dimocarpus longan</i> , <i>Clausena lansium</i>) be planted to attract birds. Buffer planting together with nectar plants and host plants is highly recommended especially in the south of Pang Loon Tei, close to CA in the hillside, where a high diversity of butterfly species was recorded.						
Fisheries Impact								
11.7.1.1	DP1, DP6, DP7 of EIA Report, Non-DPs	<u>Maintaining Bund Stability</u> During the construction stage, all ponds to be removed (including ponds partially encroached by the Project boundary) shall be isolated and not connected to any existing watercourse. The pond would then be drained before filling up these areas or before commencement of any excavation and construction works. To maintain bund stability of remaining adjacent ponds, a layer of shoring or sheet pile wall should be erected along the site boundary adjacent to fishponds. In addition, the shoring / sheet pile wall should have grouting or a grout curtain to avoid water seepage from the fishpond to the excavation area.	Construction sites / Construction Phase	Contractor		✓		-
11.7.1.2 – 11.7.1.3	DP1, DP6, DP7 of EIA Report, Non-DPs	<u>Minimisation of Potential Water Quality Impacts</u> Mitigation measures and good site practices should be implemented during the construction phase, as proposed in Section 5 (e.g. proper covering of construction debris and stockpiling of material to avoid runoff into the ponds), to further minimise potential water quality impact on the ponds adjacent to the Project boundary. Surface	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> • ProPECC PN 2/23 • WDO • Waste Disposal (Chemical Waste) (General) Regulation • EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>drainage system shall also be provided to collect road run-off during the operation phase of the Project. Examples of mitigation measures for potential water quality impact include:</p> <p><i>Control of Site Run-off</i></p> <ul style="list-style-type: none"> • Implementation of Best Management Practices (BMPs), following the guidelines for handling and disposal of construction site discharges detailed in ProPECC PN 2/23 "Construction Site Drainage"; • Controlling surface run-off from construction site into storm drains via adequately designed channels, earth bunds or sand bag barriers, directing the runoff to sand / silt removal facilities such as sand traps, silt traps and sedimentation basins; • Minimising soil excavation in wet season (April to September), or where impracticable, proper covering of temporarily exposed slope surfaces, while intercepting channels should be provided along the crest / edge of excavation; • Proper covering of open stockpiles of construction materials during rainstorms (e.g. with tarpaulin or similar fabric). <p><i>Control of Other Construction-Related Activities</i></p> <ul style="list-style-type: none"> • All vehicles and plants should be cleaned before they leave the construction site to minimise the deposition of earth, mud and debris in surrounding areas; • Acidic wastewater generated from acid cleaning, etching, pickling and similar 						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>activities should be neutralised to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralised wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters;</p> <ul style="list-style-type: none"> The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. The Contractor is also recommended to develop management procedures for chemicals used and prepare an emergency spillage handling procedure to deal with chemical spillage in case of accidents. 						
11.7.2.3 – 11.7.2.4	Non-DPs	<p><u>Fisheries Compensation Requirement and Location</u></p> <p>The requirement of fisheries compensation mainly arises from the direct permanent loss of active fishponds (which support existing aquaculture activities and production), and the permanent loss of inactive fishponds (with potential value to support future aquaculture activities upon conversion). The Government will introduce a suite of mitigation measures to enhance the fisheries resources (e.g. fisheries activities and production, culture area and aquaculture potential etc.) of the proposed SPS WCP with a view to compensate for the loss of fishponds arising from</p>	Fisheries compensation area within the proposed SPS WCP / Construction and Operation Phase	<p>Construction phase: AFCD as project proponent of SPS WCP; CEDD as works agent</p> <p>Operation phase: AFCD</p>		✓	✓	<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>the development of the San Tin Technopole as well as making an overall improvement to the utilisation of fisheries resources for aquaculture and promoting sustainable development of the industry in the long run. The Government will enhance the fisheries resources of 40 ha of land in the SPS WCP, including incorporation of modernised aquaculture, to compensate for the loss in fisheries resources arising from the development of San Tin Technopole.</p> <p>The Government will reserve 40 ha of land in the proposed SPS WCP as a fisheries enhancement area, in which the fisheries resources will be enhanced by incorporation of modernised aquaculture and proper planning and management of aquaculture activities therein.</p> <p>The fisheries enhancement area shall be delineated separately from the "ecologically enhanced fishponds", of which the purpose would conflict with aquaculture activities for food fish production since the "ecologically enhanced fishponds" mainly serve to provide ecological enhancement and attract foraging birds and other wildlife.</p>						
11.7.2.10 – 11.7.2.11	Non-DPs	<p><u>Establishing the AFCD Fisheries Research Centre</u></p> <p>Proper technical support would ensure the proper implementation of these practices to enhance actual fisheries aquaculture production. As such, under the Project, an AFCD Fisheries Research Centre shall be established at a location near the Loop to bridge the technical gap by providing</p>	OU(I&T)6 site in the northern portion of the Project area, southwest to the Loop / Construction and Operation Phase	Construction phase: AFCD as project proponent of Fisheries Research Centre; CEDD as works agent		✓	✓	

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>support to the modernised aquaculture that is currently practised only in a limit extent in Hong Kong. Details of layout and design are subject to AFCD's approval on the site requirement in the design and construction stage.</p> <p>The proposed AFCD Fisheries Research Centre shall be implemented with accorded priority under the initial phase of the Project, for it is indispensable in serving a vital role in the provision of mitigation measures by promoting modernised aquaculture, conducting aquaculture research, and transferring modernised aquaculture techniques to local fish farms, thus facilitating the transformation and upgrading of the industry through technological advancement and improving aquaculture activities in the area. Furthermore, the proposed AFCD Fisheries Research Centre would be implemented under the initial phase of the Project, while the majority of the fishpond loss in San Tin and Sam Po Shue would occur during the main phase of the Project (refer to Appendix 2.1 for development phasing plan). With the early establishment of the Fisheries Research Centre, early enhancement of aquaculture production and activities would be possible, thus minimising fisheries impact before the establishment of fisheries enhancement area in the proposed SPS WCP.</p>		Operation phase: AFCD				
Impact on Cultural Heritage								

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
12.5.4.1	DP2 of EIA Report, Non-DPs	<u>Cartographic and Photographic Record</u> Preservation by record must be carried out before the demolition of Tin Tak Heroes Temple, Mai Po Lung Vegetable Marketing Co-operative Society Ltd. and Sun Tin Vegetable Marketing Co-operative Society Ltd.. A comprehensive record through 3D scanning, video recording and cartographic and photographic recording should be conducted by the project proponent of subsequent developer(s) prior to any construction works. A copy of these records should be provided to Antiquities and Monuments Office (AMO) for record purpose and future use, such as research, exhibition and educational programmes.	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM Guidance Note on Assessment of Impact on Sites of Cultural Heritage in Environmental Impact Assessment Studies (GCH-EIA) Hong Kong Planning Standards and Guidelines (HKPSG) Guidelines for Cultural Heritage Impact Assessment (GCHIA)
12.5.4.2-12.5.4.7	DP1 of EIA Report, Non-DPs	<u>Monitoring of ground-borne vibration, tilting and ground settlement</u> Monitoring of ground-borne vibration, tilting and ground settlement, shall be employed for Entrance Gate, Enclosing Walls and Shrine, Yan Shau Wai (HBN186) during the site formation and construction phases. The monitoring should be incorporated with a set of Alert, Alarm and Action (3As) system strictly following AMO's monitoring requirements for grade 3 historic building. The actual 3As criteria should be agreed with the AMO prior to the commencement of construction	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM Buildings Ordinance

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>works. A monitoring proposal, including checkpoint locations, installation details, response actions to be taken when reaching each of the Alert/ Alarm/ Action (3As) levels and frequency of monitoring should be submitted to AMO and relevant stakeholder(s) for consideration before commencement of the works. Prior agreement and consent should be sought from the owner(s), stakeholder(s) and relevant Government department(s) for the installation of monitoring points before commencement of the works. Record of monitoring should be submitted regularly to AMO during the construction. AMO should be alerted in case any irregularities are observed.</p> <p>Monitoring of ground-borne vibration, tilting and ground settlement is also proposed to be employed for Yeung Hau Temple (San Tin) (MPT01) and Structure between No. 5 and No. 7, Shek Wu Wai (SWW01) during the site formation and construction phases. The monitoring should be incorporated with a set of Alert, Alarm and Action (3As) system strictly following the requirements set out in Practice Note for Authorized Persons, Registered Structural Engineers and Registered Geotechnical Engineers - Ground-borne Vibrations and Ground Settlements Arising from Pile Driving and Similar Operations (PNAP APP-137) on vibration-sensitive and dilapidated buildings. If the alert level is exceeded, the monitoring frequency should be increased. If the alarm level is exceeded, the</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>design of the construction may have to be amended. If the action level is exceeded, all works should be stopped. The actual 3As criteria shall be further confirmed via an assessment on the effects of ground-borne vibrations, settlements and tilting on MPT01 and SWW01. Prior agreement and consent should be sought from the owner(s), stakeholder(s) and relevant Government department(s) for the installation of monitoring points on the building before commencement of the works. Record of monitoring should be submitted regularly to the Buildings Department during the construction under Buildings Ordinance. Buildings Department should be alerted in case any irregularities are observed.</p> <p>Seven other identified items may experience impacts of ground borne vibration, tilting and settlement, namely Gurkha Cemetery (BH03), Mans' Boundary Stone (BH06), Grave of Man Lun Fung ("麒麟吐玉書") (BH07), Grave of Man Chung Luen (BH08), Grave of Man Chu Shui (BH10), Grave of Mrs Man Leung (BH11) and Grave of Chong Yin Kei (BH12). With an aim to define the vibration limit and to evaluate if ground-borne vibration, tilting and ground settlement monitoring and structural strengthening measures are required during construction phase, a baseline condition survey and baseline vibration impact assessment should be conducted for these non-building structures by a qualified building surveyor or qualified structural engineer during</p>						

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		pre-construction stage of the proposed developments. This is to ensure the construction performance meets with the vibration standard stated in the EIA report.						
12.5.4.8-12.5.4.9	DP1 of EIA Report, Non-DPs	<u>Safe Access</u> The entrance door of Yeung Hau Temple (San Tin) leads directly to the Project boundary. A safe access route shall be maintained for visitors during the construction stage. There would be a temporary change of access to Gurkha Cemetery, Grave of Man Lun Fung ("麒麟吐玉書"), Grave of Man Chung Luen, Grave of Man Chu Shui and Grave of Mrs Man Leung during the construction phase. A safe access route to these burial grounds should be maintained for conducting any mitigation measures, in particular during <i>Ching Ming Festival</i> , <i>Chung Yeung Festival</i> and <i>Purkha Divas</i> .	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
12.5.4.10	Non-DPs	<u>Protective Barrier</u> The contractors should enforce protocol to forbid any light machinery, such as handheld jackhammer, or heavy machinery to come into direct contact with Yeung Hau Temple (San Tin), which is located right next to the Project boundary. Physical protective barriers/ covers or intervention/cushioning materials, including but not limited to covering or sheltering, shall be provided during the proposed construction works to separate the works areas from the structure. No piling works shall be allowed within the	Construction sites / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		protective zone. No worker or any construction equipment(s) and material(s) should trespass the protective zone. The contractor should propose the actual extent of the protective zone and suitable protective covering materials to the satisfaction of AMO prior to the commencement of the proposed construction works.						
12.5.4.11	Non-DPs	<u>Dust Suppression</u> Implementation of mitigation measures in the <i>Air Pollution Control (Construction Dust) Regulation</i> , dust suppression measures and good site practice should be observed by the project proponent on Yeung Hau Temple (San Tin) and Grave of Chong Yin Kei during the construction phase.	Construction sites / Construction Phase	Project Proponent		✓		<ul style="list-style-type: none"> EIAO-TM Air Pollution Control (Construction Dust) Regulation
12.6.7.1	DP1, DP2 of EIA Report, Non-DPs	Archaeological Watching Brief is recommended to be carried out in Shek Wu Wai Archaeologically Sensitive Area (ASA) and Mai Po Lung (South) ASA should works involve soil disturbance occurred (such as site formation) during the construction phase. The project proponent or future subsequent developer(s) should employ an archaeologist who must obtain a <i>Licence to Excavate and Search for Antiquities</i> from the Antiquities Authority prior the commencement of the fieldworks. The scope, methodology and programme of the archaeological survey shall be agreed with AMO.	Construction sites / Construction Phase	Project Proponent		✓		<ul style="list-style-type: none"> EIAO-TM
12.6.7.2-12.6.7.4	DP1, DP2, DP5 of EIA	Further archaeological survey at later stages after land resumption but before site formation works is recommended for Hop Shing Wai ASA, Mai Po	Construction sites / Construction Phase	Project Proponent		✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
	Report, Non-DPs	ASA, Siu Hum Tsuen (West) ASA, Siu Hum Tsuen (East) ASA and Pang Loon Tei ASA. The survey shall be conducted by an archaeologist who must obtain a <i>Licence to Excavate and Search for Antiquities</i> from the Antiquities Authority prior the commencement of the fieldworks. The scope, methodology and programme of the archaeological survey shall be agreed with AMO.						
12.6.7.8	All DPs and Non-DPs	If antiquities or supposed antiquities under the Antiquities and Monuments Ordinance (Cap. 53) are discovered, the project proponent is required to inform AMO immediately for discussion of appropriate mitigation measures to be agreed by AMO before implementation by the project proponent to the satisfaction of AMO.	Construction sites / Construction Phase	Project Proponent		✓		<ul style="list-style-type: none"> EIAO-TM Antiquities and Monuments Ordinance
Landscape and Visual Impact								
Table 14.9	Non-DPs	<u>Provision of Wildlife corridor where appropriate and applicable (DM1)</u> <ul style="list-style-type: none"> Opportunity for ecological linkage is proposed at below location 1) Between STEMDC, Ha Wan Tsuen and Lok Ma Chau should be provided for target mammal species via culvert / constructed wetland in order to prevent roadkill and guiding wildlife into the underpasses. 2) Provide ecological linkage between the various "GB" under the Revised RODP, targeting mammal species of conservation importance 	Design Construction and Operation Phase	Design stage consultant / Contractor / Operator	✓	✓	✓	

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> Details of the proposed wildlife corridor shall be formulated in detailed design in later stages, and shall be agreed with relevant authorities (e.g. AFCD and EPD) prior to commencement of construction works. It is expected that, provision of wildlife corridor can maximise the ecological function of preserved "GB" and mitigate the habitat fragmentation impact. To enhance visual and air permeability <p>For further details, refer to Section 10.11 of the Ecological Impact Assessment</p>						
Table 14.10	All DPs and Non-DPs	<p><u>Preservation of Existing Vegetation (CM1)</u></p> <ul style="list-style-type: none"> All the existing vegetation and trees to be retained and not to be affected by the Projects shall be carefully protected during construction by means of fencing during construction stage to prevent damage to tree canopies and root zones from vehicles and storage of materials. The tree preservation and tree treatment shall be subject to the detailed design stage and in accordance with DEVB TC(W) No. 4/2020 - Tree Preservation and the latest guidelines on Tree Preservation during Development issued by GLTMS of DEVB. A detailed tree survey will be carried out for the Tree Preservation and Removal proposal (TPRP) process which will be carried out at the later detailed design stage of the Project. The detailed tree survey will propose which 	Project site / Construction Phase	Contractor	✓	✓		DEVB TC(W) No. 4/2020 - Tree Preservation

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		trees should be retained, transplanted, or removed and will include details of tree protection measures for those trees to be retained						
Table 14.10	All DPs and Non-DPs	<p><u>Transplanting of Existing Trees (CM2)</u></p> <ul style="list-style-type: none"> Trees unavoidably affected by the works should be transplanted as far as possible in accordance with DEVB TC(W) No. 4/2020-Tree preservation and the latest Guidelines on Tree Preservation during Development issued by GLTMS of DEVB. Sufficient time should be reserved for the advanced tree transplanting preparation works to enhance the survival rate of the transplanted trees. <p>The transplanting proposals are subject to review at the detailed design stage and to agreement-in-principle with the relevant management and maintenance agents and/or government departments.</p>	Project site / Construction Phase	Design stage consultant / Contractor		✓		DEVB TC(W) No. 4/2020 - Tree Preservation
Table 14.10	All DPs and Non-DPs	<p><u>Reinstatement of Temporarily Disturbed Landscape Areas (CM3)</u></p> <p>All hard and soft landscape areas disturbed. All hard and soft landscape areas disturbed temporarily during construction should be reinstated on like-to-like basis, to the satisfaction of the relevant Government Departments.</p>	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
Table 14.10	All DPs and Non-DPs	<p><u>Minimise Disturbance on Watercourses (CM4)</u></p> <p>The design shall minimise disturbance on watercourses, particularly for natural</p>	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> ETWB TCW No. 5/2005

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		watercourse. Good site practices as described in ETWB TCW No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" shall also be adopted to avoid any pollution entering the watercourses nearby where applicable. Should temporarily or indirect disturbance on watercourse is unavoidable, it shall be reinstated to the satisfaction of relevant Government Departments.						
Table 14.10	All DPs and Non-DPs	<p><u>Minimise topographical changes (CM5)</u></p> <p>The proposed site formation works should be optimised to reduce topographical/ landform changes, as well as reduce land take and interference with natural terrain.</p> <ul style="list-style-type: none"> Where there is a need to significantly cut into the existing landform, retaining walls should be considered and cut slopes should be considered to minimise landform changes and land resumption. Earthworks and engineered slopes should be designed to be a visually interesting landform, compatible with the surrounding landscape and maximise greening opportunities. 	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
Table 14.10	All DPs and Non-DPs	<p><u>Management of Construction Activities and Facilities (CM6)</u></p> <p>Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimise visual impact to adjacent VSRs.</p>	Project site / Construction Phase	Contractor		✓		EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
Table 14.10	All DPs and Non-DPs	<u>Control of Night-time Lighting (CM7)</u> Control of night-time lighting glare to prevent light overspill to the nearby VSRs and into the sky. Relevant best practices as suggested in the "Charter on External Lighting" and Guidelines on Industry Best Practices for External Lighting Installations" promulgated by The Environment Bureau (ENB) shall be adopted.	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> Charter of External Lighting issued Guidelines on Industry Best Practices for External Lighting Installations
Table 14.10	All DPs and Non-DPs	<u>Construction of Decorative Hoarding around Construction Works (CM8)</u> Erection of decorative screen hoarding or hoarding compatible with the surrounding setting.	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
Table 14.10	All DPs and Non-DPs	<u>Advance Planting of Screen Planting (CM9)</u> Advance screen planting of fast-growing tree and shrub species to proposed development	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
Table 14.10	DP6, DP7 of EIA Report, Non-DPs	<u>Creating interface between Ponds, Wetland and the proposed Project (CM10)</u> <ul style="list-style-type: none"> The 20m "landscape buffer" between STEMDC and OU(I&T) and the 35m "landscape buffer" are being proposed to create buffer between the existing and/or the development and wetland. Native tree species, shrub mix, and riparian vegetation should be incorporated in the "landscape buffer". Phasing of pond filling works in San Tin – Sam Po Shue area should be adopted. The pond filling works should be started from urbanised area towards the wetland area (i.e. from the southeast near STEMDC or San Tin 	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		Highway towards the northwest) and construction activities should be minimised at any one time, so as to allow gradual displacement of wildlife. It shall be conducted during wet season as far as practicable. For details of the wetland enhancement areas, please refer to Section 2 - Project description and Section 10 -Ecological Impact Assessment						
14.9.4	All DPs and Non-DPs	The following good site practice measures will also be incorporated in the construction phase of the Project: <ul style="list-style-type: none"> Topsoil, where identified, shall be stripped, and stored for re-use in the construction of the soft landscape works. Existing trees to be retained on site shall be carefully protected during construction.	Project site / Construction Phase	Contractor		✓		<ul style="list-style-type: none"> EIAO-TM
Table 14.11	All DPs and Non-DPs	<u>Stepped building height profile (OM14)</u> <ul style="list-style-type: none"> The building height profile shall make reference to the recommended Building Height Concept (Appendix 14.2.4) down from the south to the north to respond to the SPS WCP and the important bird flight paths adjacent to the LMC station in order to minimise negative impacts on the sensitive area. The pinnacles and building profiles of each character zone shall also respect the peak and ridge line in the backdrop. As a broad general principle, the maximum development height permitted will be reduced as they approach villages, low rise developments and open space. While high- 	Design Construction and Operation Phase	Contractor	✓	✓	✓	<ul style="list-style-type: none"> HKPSG Ch11- Urban Design Guidelines.

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<p>rise development shall be considered at mixed use development and critical pedestrian and vehicular entry.</p> <ul style="list-style-type: none"> Low rise profiles shall be adopted along ecologically sensitive areas. A stepdown approach shall be used along important bird flight paths. <p>For further detail, refer to S14.5.17-14.5.19 and Appendix 14.2.4 of the EIA Report.</p>						
Table 14.11	All DPs and Non-DPs	<p><u>Provision of Breezeway/ Airpaths (OM15)</u></p> <ul style="list-style-type: none"> Provision of Breezeway/ Airpaths to ensure effective air ventilation going through the Area and to improve the micro-climate of its proposed urban environments in accordance to the HKPSG Ch11- Urban Design Guidelines. Major ones include 1) along San Tin Highway and Fanling Highway towards Kwu Tung North New Development Area to the east; 2) along proposed open space to the southeast of the proposed San Tin Station, namely Town Park. 3) along the proposed major road of Road D1 parallel to Town Park across the San Tin Town Centre (East) through the proposed open space along STEMDC, namely Riverside Park towards the low-rise education uses and Ki Lun Shan. Other breezeways are generally following the revitalised river channels – STEMDC and STWMDC, major walkways and public open space. 	Design Construction and Operation Phase	Contractor	✓	✓	✓	<ul style="list-style-type: none"> HKPSG Ch11- Urban Design Guidelines.

Annex H - Implementation Schedule of Recommended Mitigation Measures

EIA Ref.	Relevance to Designated Project (DP)	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Agent	Implementation Stage*			Relevant Legislation & Guidelines
					Des	C	O	
		<ul style="list-style-type: none"> To enhance visual and air permeability For further details, refer S14.5.23-25 of the EIA Report. 						
Table 14.11	All DPs and Non-DPs	<u>Provision of view corridor (OM16)</u> View Corridor are proposed to maximise and aligned principally along major breezeways and visual connection to local landmarks and visual resources.	Design Construction and Operation Phase	Contractor	✓	✓	✓	<ul style="list-style-type: none"> HKPSG Ch11- Urban Design Guidelines

*Des = Design; C = Construction; O = Operation



ANNEX I

TENTATIVE SCHEDULES OF ENVIRONMENTAL MONITORING FOR FUTURE 3 MONTHS

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Noise Impact Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1/Dec	2/Dec	3/Dec	4/Dec	5/Dec	6/Dec
		Noise Monitoring CM1, CM3, CM4				
7/Dec	8/Dec	9/Dec	10/Dec	11/Dec	12/Dec	13/Dec
	Noise Monitoring CM1, CM3, CM4					
14/Dec	15/Dec	16/Dec	17/Dec	18/Dec	19/Dec	20/Dec
		Noise Monitoring CM1, CM3, CM4				
21/Dec	22/Dec	23/Dec	24/Dec	25/Dec	26/Dec	27/Dec
	Noise Monitoring CM1, CM3, CM4					
28/Dec	29/Dec	30/Dec	31/Dec			
		Noise Monitoring CM1, CM3, CM4				

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Noise Impact Monitoring Schedule (January 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1/Jan	2/Jan	3/Jan
4/Jan	5/Jan	6/Jan	7/Jan	8/Jan	9/Jan	10/Jan
		Noise Monitoring CM1, CM3, CM4				
11/Jan	12/Jan	13/Jan	14/Jan	15/Jan	16/Jan	17/Jan
		Noise Monitoring CM1, CM3, CM4				
18/Jan	19/Jan	20/Jan	21/Jan	22/Jan	23/Jan	24/Jan
		Noise Monitoring CM1, CM3, CM4				
25/Jan	26/Jan	27/Jan	28/Jan	29/Jan	30/Jan	31/Jan
		Noise Monitoring CM1, CM3, CM4				

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Noise Impact Monitoring Schedule (February 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/Feb	2/Feb	3/Feb	4/Feb	5/Feb	6/Feb	7/Feb
		Noise Monitoring CM1, CM3, CM4				
8/Feb	9/Feb	10/Feb	11/Feb	12/Feb	13/Feb	14/Feb
		Noise Monitoring CM1, CM3, CM4				
15/Feb	16/Feb	17/Feb	18/Feb	19/Feb	20/Feb	21/Feb
	Noise Monitoring CM1, CM3, CM4					
22/Feb	23/Feb	24/Feb	25/Feb	26/Feb	27/Feb	28/Feb
		Noise Monitoring CM1, CM3, CM4				

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Water Quality Impact Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1/Dec	2/Dec	3/Dec	4/Dec	5/Dec	6/Dec
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
7/Dec	8/Dec	9/Dec	10/Dec	11/Dec	12/Dec	13/Dec
		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8
14/Dec	15/Dec	16/Dec	17/Dec	18/Dec	19/Dec	20/Dec
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
21/Dec	22/Dec	23/Dec	24/Dec	25/Dec	26/Dec	27/Dec
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8			Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8
28/Dec	29/Dec	30/Dec	31/Dec			
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8			

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Water Quality Impact Monitoring Schedule (January 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1/Jan	2/Jan	3/Jan
					Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
4/Jan	5/Jan	6/Jan	7/Jan	8/Jan	9/Jan	10/Jan
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
11/Jan	12/Jan	13/Jan	14/Jan	15/Jan	16/Jan	17/Jan
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
18/Jan	19/Jan	20/Jan	21/Jan	22/Jan	23/Jan	24/Jan
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
25/Jan	26/Jan	27/Jan	28/Jan	29/Jan	30/Jan	31/Jan
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/09 - Tentative Water Quality Impact Monitoring Schedule (February 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/Feb	2/Feb	3/Feb	4/Feb	5/Feb	6/Feb	7/Feb
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
8/Feb	9/Feb	10/Feb	11/Feb	12/Feb	13/Feb	14/Feb
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	
15/Feb	16/Feb	17/Feb	18/Feb	19/Feb	20/Feb	21/Feb
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8			Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8
22/Feb	23/Feb	24/Feb	25/Feb	26/Feb	27/Feb	28/Feb
	Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8		Water Quality Monitoring U2a, U2b', G2, D2a, D2b', D2c, D2d, D7, D8	

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Tentative Noise Impact Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1/Dec	2/Dec	3/Dec	4/Dec	5/Dec	6/Dec
		Noise Monitoring CM9, CM10, CM11				
7/Dec	8/Dec	9/Dec	10/Dec	11/Dec	12/Dec	13/Dec
	Noise Monitoring CM9, CM10, CM11					
14/Dec	15/Dec	16/Dec	17/Dec	18/Dec	19/Dec	20/Dec
		Noise Monitoring CM9, CM10, CM11				
21/Dec	22/Dec	23/Dec	24/Dec	25/Dec	26/Dec	27/Dec
	Noise Monitoring CM9, CM10, CM11					
28/Dec	29/Dec	30/Dec	31/Dec			
		Noise Monitoring CM9, CM10, CM11				

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Tentative Noise Impact Monitoring Schedule (January 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1/Jan	2/Jan	3/Jan
4/Jan	5/Jan	6/Jan	7/Jan	8/Jan	9/Jan	10/Jan
	Noise Monitoring CM9, CM10, CM11					
11/Jan	12/Jan	13/Jan	14/Jan	15/Jan	16/Jan	17/Jan
	Noise Monitoring CM9, CM10, CM11					
18/Jan	19/Jan	20/Jan	21/Jan	22/Jan	23/Jan	24/Jan
	Noise Monitoring CM9, CM10, CM11					
25/Jan	26/Jan	27/Jan	28/Jan	29/Jan	30/Jan	31/Jan
	Noise Monitoring CM9, CM10, CM11					

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Tentative Noise Impact Monitoring Schedule (February 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/Feb	2/Feb	3/Feb	4/Feb	5/Feb	6/Feb	7/Feb
	Noise Monitoring CM9, CM10, CM11					
8/Feb	9/Feb	10/Feb	11/Feb	12/Feb	13/Feb	14/Feb
	Noise Monitoring CM9, CM10, CM11					
15/Feb	16/Feb	17/Feb	18/Feb	19/Feb	20/Feb	21/Feb
	Noise Monitoring CM9, CM10, CM11					
22/Feb	23/Feb	24/Feb	25/Feb	26/Feb	27/Feb	28/Feb
	Noise Monitoring CM9, CM10, CM11					

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Tentative Water Quality Impact Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1/Dec	2/Dec	3/Dec	4/Dec	5/Dec	6/Dec
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
7/Dec	8/Dec	9/Dec	10/Dec	11/Dec	12/Dec	13/Dec
		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'
14/Dec	15/Dec	16/Dec	17/Dec	18/Dec	19/Dec	20/Dec
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
21/Dec	22/Dec	23/Dec	24/Dec	25/Dec	26/Dec	27/Dec
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'			WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'
28/Dec	29/Dec	30/Dec	31/Dec			
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'			

Agreement No. CE 2/2025 (EP)

Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction

ND/2024/10 - Tentative Water Quality Impact Monitoring Schedule (January 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1/Jan	2/Jan	3/Jan
					WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
4/Jan	5/Jan	6/Jan	7/Jan	8/Jan	9/Jan	10/Jan
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
11/Jan	12/Jan	13/Jan	14/Jan	15/Jan	16/Jan	17/Jan
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
18/Jan	19/Jan	20/Jan	21/Jan	22/Jan	23/Jan	24/Jan
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
25/Jan	26/Jan	27/Jan	28/Jan	29/Jan	30/Jan	31/Jan
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
ND/2024/10 - Tentative Water Quality Impact Monitoring Schedule (February 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/Feb	2/Feb	3/Feb	4/Feb	5/Feb	6/Feb	7/Feb
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
8/Feb	9/Feb	10/Feb	11/Feb	12/Feb	13/Feb	14/Feb
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	
15/Feb	16/Feb	17/Feb	18/Feb	19/Feb	20/Feb	21/Feb
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'			WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'
22/Feb	23/Feb	24/Feb	25/Feb	26/Feb	27/Feb	28/Feb
	WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'		WQ Monitoring D1', G1a, G1b, G1c, G1d, U1a/U1a', U1b/U1b'	

Agreement No. CE 2/2025 (EP)

Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction

Tentative Ecological Monitoring Schedule (December 2025)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1/Dec	2/Dec	3/Dec	4/Dec	5/Dec	6/Dec
7/Dec	8/Dec	9/Dec	10/Dec	11/Dec	12/Dec	13/Dec
14/Dec	15/Dec	16/Dec	17/Dec	18/Dec	19/Dec	20/Dec
					Night Roost Monitoring (Pre-construction Phase) - San Tin Open Storage Area	
21/Dec	22/Dec	23/Dec	24/Dec	25/Dec	26/Dec	27/Dec
	Night Roost Monitoring (Pre-construction Phase) - Ha Wan Tsuen					
28/Dec	29/Dec	30/Dec	31/Dec			

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
Tentative Ecological Monitoring Schedule (January 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1/Jan	2/Jan	3/Jan
4/Jan	5/Jan	6/Jan	7/Jan	8/Jan	9/Jan	10/Jan
11/Jan	12/Jan	13/Jan	14/Jan	15/Jan	16/Jan	17/Jan
					Night Roost Monitoring (Pre-construction Phase) - Ha Wan Tsuen	
18/Jan	19/Jan	20/Jan	21/Jan	22/Jan	23/Jan	24/Jan
		Night Roost Monitoring (Pre-construction Phase) - San Tin Open Storage Area				
25/Jan	26/Jan	27/Jan	28/Jan	29/Jan	30/Jan	31/Jan

Agreement No. CE 2/2025 (EP)
Environmental Team for San Tin Technopole Phase 1 Development (2025-2031) - Design and Construction
Tentative Ecological Monitoring Schedule (February 2026)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1/Feb	2/Feb	3/Feb	4/Feb	5/Feb	6/Feb	7/Feb
8/Feb	9/Feb	10/Feb	11/Feb	12/Feb	13/Feb	14/Feb
15/Feb	16/Feb	17/Feb	18/Feb	19/Feb	20/Feb	21/Feb
					Night Roost Monitoring (Pre-construction Phase) - Ha Wan Tsuen	
22/Feb	23/Feb	24/Feb	25/Feb	26/Feb	27/Feb	28/Feb
		Night Roost Monitoring (Pre-construction Phase) - San Tin Open Storage Area				
1/Mar	2/Mar	3/Mar	4/Mar	5/Mar	6/Mar	7/Mar



ANNEX J

STATUS OF EP SUBMISSIONS

ANNEX J EP SUBMISSIONS

RELEVANT SUBMISSIONS FOR EP-640/2024 (SAN TIN/LOK MA CHAU WATER RECLAMATION PLANT)

EP Condition	Relevant Requirement/ Submission	Phase	Required Timeframe	Submission Status
2.1	Establishment of Environmental Team (ET)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project	Established on 04 June 2025
2.6	Employment of Independent Environmental Checker (IEC)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project	Established on 13 June 2025
2.10	EP Submission Schedule	Before commencement of construction	No later than 1 month before the commencement of construction of the Project	Submitted to EPD on 13 August 2025
2.11	Management Organization	Before commencement of construction	No later than 1 month before the commencement of construction of the Project	Submitted to EPD on 28 August 2025
2.13	Construction Noise Management Plan (CNMP)	Before commencement of construction	No later than 2 months before the commencement of construction of the Project	Submitted to EPD on 28 July 2025, EPD comments received on 26 August 2025 Re-submitted to EPD on 7 November 2025
2.14	Landscape and Visual Mitigation Plan(s) (LVMP(s))	Before commencement of construction	No later than 2 months before the implementation of the corresponding parts of landscape and visual mitigation measures of the Project	N/A
2.15	Tree Compensatory Planting Implementation Plan (TCPP) for DP3 (Water Reclamation Plant)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project involving tree felling works	Submitted to EPD on 8 September 2025
2.16	Supplementary Contamination Assessment(s) / Contamination Assessment	Before commencement of construction	No later than 2 months before the commencement of site investigation (SI) at the concerned facilities/areas	Submitted to EPD on 21 November 2025

EP Condition	Relevant Requirement/ Submission	Phase	Required Timeframe	Submission Status
	Report(s) / Remediation Action Plan(s)			
2.18	Commissioning Test Plan	Before operation	No later than 6 months before the commencement of operation of the Project	N/A
2.19	Commissioning Test Report	Before operation	No later than 1 month before the commencement of operation of the Project	N/A
3.3	Baseline Noise Monitoring Report	Before commencement of construction	At least 2 weeks before the commencement of construction of corresponding parts of the Project	Resubmitted to EPD on 27 October 2025
	Baseline Water Quality Monitoring Report	Before commencement of construction	At least 2 weeks before the commencement of construction of corresponding parts of the Project	Submitted to EPD on 15 September 2025
3.4	Monthly EM&A Reports	During construction	Within 10 working days after the end of the reporting month	Submitted by ET monthly
4.2	Dedicated Internet Website	During construction	Within 4 weeks after the commencement of construction of the Project	CEDD notified EPD a dedicated internet website will setup for the environmental monitoring data and project information on 30 October 2025.

RELEVANT SUBMISSIONS FOR EP-641/2024 (SAN TIN/LOK MA CHAU EFFLUENT POLISHING PLANT)

EP Condition	Relevant Requirement/ Submission	Phase	Required Timeframe	Submission Status
2.1	Establishment of Environmental Team (ET)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project	Established on 04 June 2025
2.6	Employment of Independent Environmental Checker (IEC)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project	Established on 13 June 2025

EP Condition	Relevant Requirement/ Submission	Phase	Required Timeframe	Submission Status
2.10	EP Submission Schedule	Before commencement of construction	No later than 1 month before the commencement of construction of the Project	Submitted to EPD on 13 August 2025
2.11	Management Organization	Before commencement of construction	No later than 1 month before the commencement of construction of the Project	Submitted to EPD on 28 August 2025
2.13	Construction Noise Management Plan (CNMP)	Before commencement of construction	No later than 2 months before the commencement of construction of the Project	Submitted to EPD on 28 July 2025, EPD comments received on 26 August 2025 Re-submitted to EPD on 7 November 2025
2.14	Landscape and Visual Mitigation Plan(s) (LVMP(s))	Before commencement of construction	No later than 2 months before the implementation of the corresponding parts of landscape and visual mitigation measures of the Project	N/A
2.15	Tree Compensatory Planting Implementation Plan (TCPP) for DP2 (Effluent Polishing Plant)	Before commencement of construction	No later than 2 months before the commencement of construction of corresponding parts of the Project involving tree felling works	Submitted to EPD on 28 July 2025
2.16	Supplementary Contamination Assessment(s) / Contamination Assessment Report(s) / Remediation Action Plan(s)	Before commencement of construction	No later than 2 months before the commencement of site investigation (SI) at the concerned facilities/areas	Submitted to EPD on 21 November 2025
2.17	Archaeological Survey	Before commencement of construction	Within 2 months after completion of archaeological survey	N/A
2.18	Archaeological Watching Brief Reports	Before commencement of construction	Within 2 months after completion of archaeological work	N/A
2.20	Commissioning Test Plan	Before operation	No later than 6 months before the commencement of operation of the Project	N/A

EP Condition	Relevant Requirement/ Submission	Phase	Required Timeframe	Submission Status
2.21	Commissioning Test Report	Before operation	No later than 1 month before the commencement of operation of the Project	N/A
2.22	Operation Phase Water Quality Contingency and Response Plan	Before operation	No later than 6 months before the commencement of operation of the Project	N/A
3.3	Baseline Noise Monitoring Report	Before commencement of construction	At least 2 weeks before the commencement of construction of corresponding parts of the Project	Resubmitted to EPD on 27 October 2025
	Baseline Water Quality Monitoring Report	Before commencement of construction	At least 2 weeks before the commencement of construction of corresponding parts of the Project	Submitted to EPD on 15 September 2025
3.4	Monthly EM&A Reports	During construction	Within 10 working days after the end of the reporting month	Submitted by ET monthly
4.2	Dedicated Internet Website	During construction	Within 4 weeks after the commencement of construction of the Project	CEDD notified EPD a dedicated internet website will setup for the environmental monitoring data and project information on 30 October 2025.



ERM HAS OVER 160 OFFICES ACROSS THE FOLLOWING
COUNTRIES AND TERRITORIES WORLDWIDE

Argentina	The Netherlands
Australia	New Zealand
Belgium	Peru
Brazil	Poland
Canada	Portugal
China	Puerto Rico
Colombia	Romania
France	Senegal
Germany	Singapore
Ghana	South Africa
Guyana	South Korea
Hong Kong Special Administrative Region, China	Spain
India	Switzerland
Indonesia	Taiwan
Ireland	Tanzania
Italy	Thailand
Japan	UAE
Kazakhstan	UK
Kenya	US
Malaysia	Vietnam
Mexico	
Mozambique	

ERM-Hong Kong, Limited

2507, 25/F, One Harbourfront
18 Tak Fung Street
Hungghom, Kowloon
Hong Kong

T: +852 2271 3000

F: +852 3015 8052

www.erm.com